

1	Activity ID	Activity Description	OD	Start	Finish
2	Activity ID	Activity Name	OD	Start	Finish
3	TXE Type Fv2 Data Center - El Paso fGMP R4.1 Schedule FINAL (LIVE)				
4	Precon Schedule - Type 2.0				
5	Milestones & Executive Summary				
6	Commencement & Final Completion				
7	ICM.G.0001.2	Commencement Date - GC2	0		16-Jul-25 A
8	ICM.G.9999.2	Final Completion Date - GC2	0		11/5/2027
9	Executive Milestones				
10	TXE10 Executive Milestones				
11	ICM.NWB60.B10.1060	[NWB] GC1<>GC2 Handover: Start Foundations	0	15-Dec-25 A	
12	ICM.NWB60.B10.1014	[NWB] GC<>Integrator Handover: Start Interior fit-out at EF/Core Spaces (Day 0 + 2 Weeks) fGMP R4.1	0		30-Oct-26*
13	ICM.NWB60.B10.1010	[NWB] GC<>Integrator Handover: Start Interior fit-out NWS1 / NWS2 (Day 0) fGMP R4.1 12/18/26	0		18-Dec-26*
14	ICM.B10.1010.F	[NWB] GC<>Integrator Handover: Connectivity Handover + FacNet Live NWS 1 and NWS2 (Day 0 + 5 W	0		22-Dec-26*
15	ICM.NWB60.B10.1012	[NWB] GC<>Integrator Handover: Start Interior fit-out NWS3 / NWS4 (Day 0) fGMP R4.1 1/4/27	0		04-Jan-27*
16	ICM.MY10.1070	[NWB10 - NWB60] Mechancial Yard Substantial Completion: mCUPs 1-3 (Day 0 + 5 Weeks) fGMP R4.1	0		13-Jan-27*
17	TXE10 TAKT Summary (For Reference Only - See FTI TAKT Schedule)				
18	B10.TAKT.1000	[NWS] - PreTAKT Team 1 Installation (Bulk Equipment Setting) NWS1/2	35	17-Nov-26*	1/8/2027
19	B10.TAKT.1010	[NWS] - TAKT Team 2 Installation (Equipment Connections thru Turnover Team 2-15) NWS1/2	45	12/21/2026	2/23/2027
20	B10.TAKT.2000	[NWS] - PreTAKT Team 1 Installation (Bulk Equipment Setting) NWS3/4	20	1/4/2027	1/29/2027
21	B10.TAKT.2010	[NWS] - TAKT Installation (Equipment Connections thru Turnover Team 2-15) NWS3/4	30	1/20/2027	3/2/2027
22	TXE2 Executive Milestones				
23	ICM.DCB90.B02.1060	DCB02 GC1<>GC2 Handover: Start Foundations	0	05-Jan-26 A	
24	ICM.DCB90.B02.1010	DCB02 GC<>Integrator Handover: Start Interior fit-out DHA / DHB (Day 0) fGMP R4.1 1/27/27	0		27-Jan-27*
25	ICM.MY02.1070	[DCB02 - DCB90] Mechancial Yard Substantial Completion: mCUPs 1-3 (Day 0 + 5 Weeks) fGMP R4.1 3/	0		04-Feb-27*
26	ICM.DCB90.B02.1014	DCB02 GC<>Integrator Handover: Start Interior fit-out at EF/Core Spaces (Day 0 + 2 Weeks) fGMP R4.1	0		18-Feb-27*
27	ICM.DCB90.B02.1012	DCB02 GC<>Integrator Handover: Start Interior fit-out DHC / DHD (Day 0) fGMP R4.1 2/25/27	0		25-Feb-27*
28	ICM.B02.1010.F	DCB02 GC<>Integrator Handover: Connectivity Handover + FacNet Live DHA / DHB fGMP R4 (Day 0 + 4	0		22-Mar-27*
29	TXE2 TAKT Summary (For Reference Only - See FTI TAKT Schedule)				
30	B02.TAKT.1000	[DCB02] - PreTAKT Team 1 Installation (Bulk Equipment Setting) DHA/B	28	1/27/2027	3/5/2027
31	B02.TAKT.1010	[DCB02] - TAKT Team 2 Installation (Equipment Connections thru Turnover Team 2-18) DHA/B	41	2/11/2027	4/8/2027
32	B02.TAKT.2000	[DCB02] - PreTAKT Team 1 Installation (Bulk Equipment Setting) DHC/D	25	2/25/2027	3/31/2027
33	B02.TAKT.2010	[DCB02] - TAKT Installation (Equipment Connections thru Turnover Team 2-18) DHC/D	36	3/17/2027	5/5/2027
34	TXE1 Executive Milestones				
35	ICM.DCB90.B01.1060	DC01 GC1<>GC2 Handover: Start Foundations	0	27-Feb-26 A	
36	ICM.DCB90.B01.1014	DC01 GC<>Integrator Handover: Start Interior fit-out at EF/Core Spaces (Day 0 + 2 Weeks) fGMP R4.1 4	0		16-Feb-27*
37	ICM.DCB90.B01.1010	DC01 GC<>Integrator Handover: Start Interior fit-out DHA / DHB (Day 0) fGMP R4.1 3/25/27	0		25-Mar-27*
38	ICM.MY01.1090	[DCB01 - DCB90] Mechancial Yard Substantial Completion: mCUPs 7-9 (Day 0 + 5 Weeks) fGMP R4.1 4/	0		30-Mar-27*
39	ICM.B01.1010.F	DCB01 GC<>Integrator Handover: Connectivity Handover + FacNet Live fGMP R4 (Day 0 + 4 Weeks) fG	0		19-Apr-27*
40	ICM.DCB90.B01.1012	DC01 GC<>Integrator Handover: Start Interior fit-out DHC / DHD (Day 0) fGMP R4.1 4/22/27	0		22-Apr-27*
41	TXE1 TAKT Summary (For Reference Only - See FTI TAKT Schedule)				
42	B01.TAKT.1000	[DCB01] - PreTAKT Team 1 Installation (Bulk Equipment Setting) DHA/B	27	3/25/2027	4/30/2027
43	B01.TAKT.1010	[DCB01] - TAKT Team 2 Installation (Equipment Connections thru Turnover Team 2-18) DHA/B	40	4/13/2027	6/8/2027

44	B01.TAKT.2000	[DCB01] - PreTAKT Team 1 Installation (Bulk Equipment Setting) DHC/D	25	4/22/2027	5/26/2027
45	B01.TAKT.2010	[DCB01] - TAKT Installation (Equipment Connections thru Turnover Team 2-18) DHC/D	37	5/14/2027	7/7/2027
46	Substantial Completion				
47	ICM.NWB60.B10.1070	TXE10 Substantial Completion: NWS 1,2 (and Loop) (fGMP 4/9/27)	0		4/9/2027
48	ICM.NWB60.B10.1080	TXE10 Substantial Completion: NWS 3,4 (fGMP 4/19/27)	0		19-Apr-27*
49	ICM.DCB90.B02.1070	TXE2 Substantial Completion: DH A,B (and Loop) (GMP 5/4/27)	0		5/4/2027
50	ICM.DCB90.B02.1080	TXE2 Substantial Completion: DH C,D (fGMP 5/26/27)	0		26-May-27*
51	ICM.DCB90.B01.1070	TXE1 Substantial Completion: DH A,B (and Loop) (fGMP 7/16/27)	0		7/16/2027
52	ICM.DCB90.B01.1080	TXE1 Substantial Completion: DH C,D (fGMP 8/12/27)	0		12-Aug-27*
53	Executive Summary				
54	TXE10 Executive Summary				
55	TXE10 Building Executive Summary				
56	GCM.B10.FND.010	TXE10 Foundation(s)	54	15-Dec-25 A	25-Apr-26 A
57	GCM.B10.UTI.010	TXE10 Underslab Utilities	41	12-Jan-26 A	24-Apr-26 A
58	GCM.B10.SOG.010	TXE10 Slab on Grade (Includes Branch Install)	44	21-Feb-26 A	08-May-26 A
59	GCM.B10.STR.010	TXE10 PEMB Structure and Envelope	59	08-Apr-26 A	6/30/2026
60	GCM.B10.INT.010	TXE10 Interior Rough-in to Day 0 (Phase 1 NWS1 & 2)	156	30-Apr-26 A	12/18/2026
61	GCM.B10.INT.020	TXE10 Interior Rough-in to Day 0 (Phase 2 NWS3 & 4)	132	02-Jun-26 A	12/14/2026
62	GCM.B10.TC-.010	TXE10 Telecom thru FacNet Live	82	8/5/2026	12/1/2026
63	GCM.B10.CX-.010	TXE10 Building Commissioning	90	8/17/2026	12/24/2026
64	GCM.B10.LAN.010	TXE10 Landscape/Hardscape	157	9/2/2026	4/15/2027
65	TXE10 mCUP Executive Summary				
66	GCM.B10M.FND.010	TXE10 mCUP Foundations and Pads	46	16-Jul-25 A	6/22/2026
67	GCM.B10M.UTI.010	TXE10 mCUP Underslab Utilities	38	25-Mar-26 A	6/12/2026
68	GCM.B10M.EQU.010	TXE10 mCUP Equipment Setting	25	03-Jun-26 A	7/8/2026
69	GCM.B10M.RI-.010	TXE10 mCUP Rough-in thru Energization	56	6/12/2026	8/31/2026
70	GCM.B10M.FLU.010	TXE10 mCUP Flush	32	8/19/2026	10/2/2026
71	GCM.B10M.CX-.010	TXE10 mCUP Commissioning	77	9/21/2026	1/11/2027
72	GCM.B10M.CX-.020	TXE10 mCUP Adiabatic Commissioning	18	6/7/2027	6/30/2027
73	TXE2 Executive Summary				
74	TXE2 Building Executive Summary				
75	GCM.B02.FND.010	TXE02 Foundation(s)	71	26-Jan-26 A	6/12/2026
76	GCM.B02.UTI.010	TXE02 Underslab Utilities	52	03-Mar-26 A	6/15/2026
77	GCM.B02.SOG.010	TXE02 Slab on Grade (Includes Branch Install)	49	10-Mar-26 A	6/19/2026
78	GCM.B02.STR.010	TXE02 PEMB Structure and Envelope	55	05-Jun-26 A	8/20/2026
79	GCM.B02.INT.010	TXE02 Interior Rough-in to Day 0 (Phase 1 NWS1 & 2)	143	6/30/2026	1/22/2027
80	GCM.B02.INT.020	TXE02 Interior Rough-in to Day 0 (Phase 2 NWS3 & 4)	136	7/27/2026	2/8/2027
81	GCM.B02.LAN.010	TXE02 Landscape/Hardscape	153	9/25/2026	5/3/2027
82	GCM.B02.TC-.010	TXE02 Telecom thru FacNet Live	85	10/14/2026	2/15/2027
83	GCM.B02.CX-.010	TXE02 Building Commissioning	72	10/16/2026	1/29/2027
84	TXE2 mCUP Executive Summary				
85	GCM.B02M.UTI.010	TXE02 mCUP Underslab Utilities	39	6/24/2026	8/18/2026
86	GCM.B02M.FND.010	TXE02 mCUP Foundations and Pads	24	7/17/2026	8/19/2026
87	GCM.B02M.EQU.010	TXE02 mCUP Equipment Setting	27	7/29/2026	9/3/2026

88	GCM.B02M.RI-.010	TXE02 mCUP Rough-in thru Energization	55	8/13/2026	10/29/2026
89	GCM.B02M.FLU.010	TXE02 mCUP Flush	19	10/12/2026	11/5/2026
90	GCM.B02M.CX-.010	TXE02 mCUP Commissioning	76	10/21/2026	2/9/2027
91	GCM.B02M.CX-.020	TXE02 mCUP Adiabatic Commissioning	18	7/2/2027	7/28/2027
92	TXE1 Building Executive Summary				
93	TXE1 Executive Summary				
94	GCM.B01.FND.010	TXE01 Foundation(s)	66	11-Mar-26 A	7/23/2026
95	GCM.B01.UTI.010	TXE01 Underslab Utilities	65	01-Apr-26 A	7/17/2026
96	GCM.B01.SOG.010	TXE01 Slab on Grade (Includes Branch Install)	41	06-May-26 A	8/18/2026
97	GCM.B01.STR.010	TXE01 PEMB Structure and Envelope	57	7/31/2026	10/20/2026
98	GCM.B01.INT.010	TXE01 Interior Rough-in to Day 0 (Phase 1 NWS1 & 2)	127	8/24/2026	2/23/2027
99	GCM.B01.INT.020	TXE01 Interior Rough-in to Day 0 (Phase 2 NWS3 & 4)	121	9/24/2026	3/17/2027
100	GCM.B01.CX-.010	TXE01 Building Commissioning	94	10/16/2026	3/2/2027
101	GCM.B01.TC-.010	TXE01 Telecom thru FacNet Live	59	11/19/2026	2/15/2027
102	GCM.B01.LAN.010	TXE01 Landscape/Hardscape	147	12/18/2026	7/16/2027
103	TXE1 mCUP Executive Summary				
104	GCM.B01M.UTI.010	TXE01 mCUP Underslab Utilities	42	7/20/2026	9/16/2026
105	GCM.B01M.FND.010	TXE01 mCUP Foundations and Pads	37	7/29/2026	9/18/2026
106	GCM.B01M.EQU.010	TXE01 mCUP Equipment Setting	30	8/21/2026	10/2/2026
107	GCM.B01M.RI-.010	TXE01 mCUP Rough-in thru Energization	61	9/10/2026	12/7/2026
108	GCM.B01M.FLU.010	TXE01 mCUP Flush	19	10/29/2026	11/24/2026
109	GCM.B01M.CX-.010	TXE01 mCUP Commissioning	63	12/22/2026	3/22/2027
110	GCM.B01M.CX-.020	TXE01 mCUP Adiabatic Commissioning	18	7/2/2027	7/28/2027
111	Site and Utilities GC1 <> GC2 Handover				
112	TXE10 XREF				
113	TXE10 Pad Ready				
114	ICM.NWB60.B10.1056	[NWB] Pad Ready	0		15-Dec-25 A
115	ICM.NWB60.B10.1056-M	[NWB] Pad Ready (mCUP)	0		26-Mar-26 A
116	TXE-TXE10-2FW100	[NWB] Pad Safe for IWM Construction	0		06-Jul-26*
117	TXE10 Neighborhood Services Ready (Pathway Complete / TCOM Fitout Handover)				
118	ICM.G10.1052.U.MDF.1	TXE10 Neighborhood Telecom Pathway Ready South to MDF2 (West)	0		11-May-26 A
119	ICM.G10.1052.U.MDF	TXE10 Neighborhood Telecom Pathway Ready South to MDF1 (East)	0		05-Jun-26 A
120	ICM.G10.1052.U.N	TXE10 Neighborhood Telecom Pathway Ready North	0		12-Jun-26*
121	ICM.G10.1052.U.W	TXE10 Neighborhood Telecom Pathway Ready West	0		18-Jun-26*
122	ICM.G10.1052.U.E	TXE10 Neighborhood Telecom Pathway Ready East	0		09-Jul-26*
123	ICM.G34.1052.U.N	TXE10 Neighborhood Telecom Pathway Ready - to CAV3, MMH3	0		09-Jul-26*
124	ICM.G10.1052.U.S	TXE10 Neighborhood Telecom Pathway Ready South	0		04-Aug-26*
125	ICM.G34.1052.U.N4	TXE10 Neighborhood Telecom Pathway Ready - to CAV4, MMH4	0		23-Sep-26*
126	TXE10 Neighborhood Pad Ready				
127	ICM.G10.1052.W	TXE10 Neighborhood Pad Ready West	0		02-Sep-26*
128	ICM.G10.1052.N	TXE10 Neighborhood Pad Ready North	0		03-Sep-26*
129	ICM.G10.1052.S	TXE10 Neighborhood Pad Ready South	0		10-Sep-26*
130	ICM.G10.1052.E	TXE10 Neighborhood Pad Ready East	0		10-Sep-26*
131	ICM.G10.1052.MDF	TXE10 Neighborhood Pad Ready South to MDF	0		10-Sep-26*

132	TXE-MIL-130	Logistics - Paved Access to TXE10 Complete (HP Target 07/15/26)	0		12/18/2026
133	TXE2 XREF				
134	TXE2 - Pad Ready				
135	ICM.DCB90.B02.1056	DCB02 Pad Ready	0		09-Jan-26 A
136	ICM.DCB90.B01.1056-M	DCB02 Pad Ready (mCUPs 1-4)	0		23-Jun-26*
137	ICM.B01.1056-M.2	DCB02 Pad Ready (mCUPs 5-7)	0		02-Jul-26*
138	TXE-TXE2-8MG-280	DCB02 Pad Safe for IWM Construction	0		24-Jul-26*
139	TXE2 Neighborhood Services Ready (Pathway Complete / TCOM Fitout Handover)				
140	ICM.G02.1052.U.MDF	TXE2 Neighborhood Telecom Pathway Ready South to MDF	0		08-Jul-26*
141	ICM.G02.1052.U.W	TXE2 Neighborhood Telecom Pathway Ready West	0		28-Aug-26*
142	ICM.G02.1052.U.S	TXE2 Neighborhood Telecom Pathway Ready South	0		05-Oct-26*
143	ICM.G02.1052.U.E	TXE2 Neighborhood Telecom Pathway Ready East	0		05-Oct-26*
144	ICM.G02.1052.U.N	TXE2 Neighborhood Telecom Pathway Ready North	0		20-Nov-26*
145	TXE2 Neighborhood Pad Ready				
146	ICM.G02.1052.MDF	TXE2 Neighborhood Pad Ready South to MDF	0		24-Sep-26*
147	ICM.G02.1052.W	TXE2 Neighborhood Pad Ready West	0		24-Sep-26*
148	ICM.G02.1052.S	TXE2 Neighborhood Pad Ready South	0		05-Oct-26*
149	ICM.G02.1052.N	TXE2 Neighborhood Pad Ready North	0		01-Dec-26*
150	ICM.G02.1052.E	TXE2 Neighborhood Pad Ready East	0		01-Dec-26*
151	TXE-MIL-190	Logistics - Paved Access to TXE2 Complete	0		1/26/2027
152	TXE1 Neighborhood XREF				
153	TXE1 - Pad Ready				
154	ICM.DCB90.B01.1056	DCB01 Pad Ready	0		27-Feb-26 A
155	ICM.B01.1056-M.3	DCB01 Pad Ready (mCUPs 8-11 > m02-M05)	0		14-Jul-26*
156	TXE1 Neighborhood Services Ready (Pathway Complete / TCOM Fitout Handover)				
157	ICM.G01.1052.U.S	TXE1 Neighborhood Telecom Pathway Ready South	0		18-Nov-26*
158	ICM.G01.1052.U.N	TXE1 Neighborhood Telecom Pathway Ready North	0		17-Dec-26*
159	ICM.G01.1052.U.E	TXE1 Neighborhood Telecom Pathway Ready East	0		17-Dec-26*
160	ICM.G01.1052.U.W	TXE1 Neighborhood Telecom Pathway Ready West	0		17-Dec-26*
161	TXE1 Neighborhood Pad Ready				
162	ICM.G01.1052.S	TXE1 Neighborhood Pad Ready South	0		17-Dec-26*
163	ICM.G01.1052.W	TXE1 Neighborhood Pad Ready West	0		05-Feb-27*
164	ICM.G01.1052.N	TXE1 Neighborhood Pad Ready North	0		18-Feb-27*
165	ICM.G01.1052.E	TXE1 Neighborhood Pad Ready East	0		18-Feb-27*
166	TXE-MIL-200	Logistics - Paved Access to TXE1 Complete	0		3/24/2027
167	Site Neighborhood XREF				
168	ADMIN Neighborhood Services Ready (Pathway Complete / TCOM Fitout Handover)				
169	ICM.GAD.1052.0000	WAITING ON JED MILESTONE DATE INFO	0		6/8/2026
170	ICM.GAD.1052.U.W	Neighborhood Telecom Pathway Ready West 7/7/26 - to CAV2, MMH2	0		09-Jul-26*
171	ICM.GAD.1052.U.E	Neighborhood Telecom Pathway Ready East 7/7/26 - to CAV1, MMH1	0		13-Oct-26*
172	IBOS Neighborhood Services Ready (Pathway Complete / TCOM Fitout Handover)				
173	ICM.GIBOS.1052.IDF	Neighborhood Telecom Pathway Ready to IDF's & FA Panel	0		6/8/2026
174	TOWER & FPH Neighborhood Services Ready (Pathway Complete / TCOM Fitout Handover)				
175	ICM.GTOW.1052.IDF	Neighborhood Telecom Pathway Ready to IDF (Tower) and FA Panels (Tower and FPH)	0		6/8/2026

176	GUARD HOUSE Neighborhood Services Ready (Pathway Complete / TCOM Fitout Handover)				
177	ICM.GGH.1052.IDF	Neighborhood Telecom Pathway Ready to IDF (GH 1)	0		6/8/2026
178	ICM.GGH.1052.IDF.1	Neighborhood Telecom Pathway Ready to IDF (GH 2)	0		6/8/2026
179	SUBSTATIONS Neighborhood Services Ready (Pathway Complete / TCOM Fitout Handover)				
180	ICM.GSUB.1052.IDF.1	Neighborhood Telecom Pathway Ready to IDF (SUBS 1)	0		6/8/2026
181	ICM.GSUB.1052.IDF	Neighborhood Telecom Pathway Ready to IDF (SUBS 0)	0		6/8/2026
182	Reg 1 Utility Milestones				
183	ICM.IW2.1070	[DCB01 & 02] Industrial Water System Substantial Completion (IWT & IWWTP)	0		16-Sep-26*
184	ICM.IW1.1070	[NWB] Industrial Water System Substantial Completion (IWT & IWWTP)	0		18-Sep-26*
185	ICM.DASx.1070	[DASx] Substantial Completion: DAS Tower	0		05-Oct-26*
186	ICM.FPx.1070	[FPx] Substantial Completion: Fire Pump (FP) House	0		09-Oct-26*
187	Water Service / Sewer Service				
188	ICM.UT.4140	[NWB] Permanent Site Sewer Available (Fill & Flush Available)	0		15-Jun-26*
189	ICM.B10.WT.4060	[WTP] Temp Construction Water Available for Fill & Flush	0		26-Jun-26*
190	ICM.UT.4140.1	[DCB01 & 02] Permanent Site Sewer Available (Fill & Flush Available)	0		24-Jul-26*
191	ICM.WT.4060 ROJ	[NWB] ROJ Water Available for Usage (Need by 6/6/26)	0		8/3/2026
192	ICM.B02.WT.4060	[DCB1] Temp Construction Water Available for Fill & Flush	0		14-Aug-26*
193	ICM.B02.4060 ROJ	DCB02 ROJ Water Available for Usage (Need by 6/6/26)	0		10/1/2026
194	TXE10 Power Milestones				
195	TPM.B10.2012	TXE10 Construction/Non-Critical Power Available (LATE DATE - HP TO PROVIDE TEMP GEN)	0		23-Jun-26*
196	ICM.B10.2001	TXE10 Cx Power Available from Substation 0 for L3 Start	0		27-Aug-26*
197	TPM.SUB0.2015	TXE10 Stable Power Available - Substation 0 for NWB & Ancillary Buildings	0		27-Aug-26*
198	TXE10 mCUP Power				
199	TPM.B10.2012 ROJ M	TXE10 ROJ Construction/Non-Critical Power mCUP	0		7/27/2026
200	TPM.NWB60.B10.2018	TXE10 Stable Power Available "Transitional Power" for L3 Cx Start for First (3) mCUPs + (2) FWMs [Phase 1]	0		27-Aug-26*
201	TPM.B10.2018 ROJ	TXE10 ROJ Transitional Power (Stable Power Need By for L3 Cx Start) mCUP	0		9/16/2026
202	TPM.B10.2018 LOE	TXE10 Generator Usage to Support Transitional Power	0	9/17/2026	9/17/2026
203	TXE10 Building Power				
204	TPM.B10.2012 ROJ	TXE10 ROJ Construction/Non-Critical Power	0		6/30/2026
205	TPM.NWB60.B10.2015	TXE10 Stable Power Available "Transitional Power" for NWB L3 Start	0		27-Aug-26*
206	TPM.B10.2015 ROJ	TXE10 ROJ Transitional Power (Stable Power Need By for NWB L3 Start) Bldg	0		9/3/2026
207	TPM.B10.2015 LOE	TXE10 Generator Usage to Support Transitional Power	0	9/3/2026	9/3/2026
208	TXE2 Power Milestones				
209	ICM.DCB90.B02.2012	TXE2 Construction/Non-Critical Power Available (LATE DATE - HP TO PROVIDE TEMP GEN)	0		28-Jul-26*
210	TPM.SUB1.2015	TXE1 & TXE2 Stable Power Available - Substation 1 for SSDCB & AI DCB	0		04-Dec-26*
211	ICM.B02.2001	TXE2 Cx Power Available from Substation 1 for L3 Start	0		04-Dec-26*
212	TXE2 mCUP Power				
213	TPM.B02.2012 ROJ M	TXE2 ROJ Construction/Non-Critical Power mCUP	0		8/6/2026
214	TPM.B02.2018 ROJ	TXE2 ROJ Transitional Power (Stable Power Need By for L3 Cx Start) mCUP	0		10/20/2026
215	TPM.B02.2018 LOE	TXE2 Generator Usage to Support Transitional Power	83	10/21/2026	2/18/2027
216	TPM.B02.2018 ROJL4	TXE2 ROJ Transitional Power (Stable Power Need By for L4 Cx Start) mCUP	0		12/15/2026
217	TPM.DCB90.B02.2018	TXE2 Stable Power Available "Transitional Power" for L3 Cx Start for First (3) mCUPs + (2) FWMs [Phase 1]	0		18-Feb-27*
218	TXE2 Building Power				
219	TPM.B02.2012 ROJ	TXE2 ROJ Construction/Non-Critical Power	0		8/12/2026

220	TPM.B02.2015 ROJ	TXE2 ROJ Transitional Power (Stable Power Need By for NWB L3 Start) Bldg	0		11/3/2026
221	TPM.B02.2015 LOE	TXE02 Generator Usage to Support Transitional Power	72	11/4/2026	2/17/2027
222	TPM.DCB90.B02.2015	TXE2 Stable Power Available "Transitional Power" for DCB L3 Start	0		17-Feb-27*
223	TXE1 Power Milestones				
224	ICM.DCB90.B01.2012	TXE1 Construction/Non-Critical Power Available	0		09-Sep-26*
225	ICM.B01.2001	TXE1 Cx Power Available from Substation 1 for L3 Start	0		04-Dec-26*
226	TXE1 mCUP Power				
227	TPM.B01.2012 ROJ M	TXE1 ROJ Construction/Non-Critical Power mCUP	0		9/4/2026
228	TPM.B01.2018 ROJ	TXE1 ROJ Transitional Power (Stable Power Need By for L3 Cx Start) mCUP	0		12/21/2026
229	TPM.B01.2018 LOE	TXE1 Generator Usage to Support Transitional Power	41	12/22/2026	2/18/2027
230	TPM.DCB90.B01.2018	TXE1 Stable Power Available "Transitional Power" for L3 Cx Start for First (3) mCUPs + (2) FWMs [Phase	0		18-Feb-27*
231	TXE1 Building Power				
232	TPM.B01.2012 ROJ	TXE1 ROJ Construction/Non-Critical Power	0		10/9/2026
233	TPM.B01.2015 ROJ	TXE1 ROJ Transitional Power (Stable Power Need By for NWB L3 Start) Bldg	0		12/24/2026
234	TPM.B01.2015 LOE	TXE1 Generator Usage to Support Transitional Power	36	12/28/2026	2/16/2027
235	TPM.DCB90.B01.2015	TXE1 Stable Power Available "Transitional Power" for DCB L3 Start	0		17-Feb-27*
236	TXE Reg 1 Boiler Needs				
237	TXE10 Boiler Needs at mCUPs				
238	B10.TBL.1000 LOE	TXE10 (18MW) Boiler Use for Building Cx	53	10/19/2026	1/5/2027
239	B10.TBL.1010 LOE	TXE10 (9MW) Boiler Use for TAKT & ENS Support	76	12/23/2026	4/9/2027
240	B10.TBL.1020	TXE10 (9MW) GC Provided Boiler Use for FacOps Operation (Post SC)	130	4/12/2027	10/13/2027
241	TXE2/1 Boiler Needs at mCUPs				
242	B02.TBL.1000 LOE	TXE2 (18MW) Boiler Use for Building Cx	94	11/25/2026	4/9/2027
243	B01.TBL.1010 LOE	TXE1 (18MW) Boiler Use for Building Cx (Different Boilers from TXE2 mCUPS)	25	2/16/2027	3/22/2027
244	B02.TBL.1020 LOE	TXE2 (9MW) Boiler Use for TAKT & ENS Support	31	3/23/2027	5/4/2027
245	B02.TBL.120	TXE2 (9MW) GC Provided Boiler Use for FacOps Operation (Post SC)	130	5/5/2027	11/5/2027
246	TXE Reg 1 Facility Operation Need to Support ENS				
247	B10.SER.1000	TXE10 Facility Operations to Support ENS	76	12/23/2026	4/9/2027
248	B02.SER.1010	TXE2 Facility Operations to Support ENS	31	3/23/2027	5/4/2027
249	Final TAB				
250	TXE10				
251	B10.MIL.TAB.1000	TXE10 Start Final TAB - Phase 1 (NWS 1 & 2)	0	3/2/2027	
252	B10.MIL.TAB.1010	TXE10 Finish Final TAB - Phase 1 (NWS 1 & 2)	0		3/15/2027
253	B10.MIL.TAB.1020	TXE10 Start Final TAB - Phase 2 (NWS 3 & 4)	0	3/16/2027	
254	B10.MIL.TAB.1030	TXE10 Finish Final TAB - Phase 2 (NWS 3 & 4)	0		3/29/2027
255	TXE2				
256	B02.MIL.TAB.1000	TXE2 Start Final TAB - Phase 3 (DHA & B)	0	3/4/2027	
257	B02.MIL.TAB.1010	TXE2 Finish Final TAB - Phase 3 (DHA & B)	0		3/17/2027
258	B02.MIL.TAB.1020	TXE2 Start Final TAB - Phase 4 (DHC & D)	0	4/1/2027	
259	B02.MIL.TAB.1030	TXE2 Finish Final TAB - Phase 4 (DHC & D)	0		4/14/2027
260	TXE1				
261	B01.MIL.TAB.1000	TXE1 Start Final TAB - Phase 5 (DHA & B)	0	4/29/2027	
262	B01.MIL.TAB.1010	TXE1 Finish Final TAB - Phase 5 (DHA & B)	0		5/12/2027
263	B01.MIL.TAB.1020	TXE1 Start Final TAB - Phase 6 (DHC & D)	0	5/27/2027	

264	B01.MIL.TAB.1030	TXE1 Finish Final TAB - Phase 6 (DHC & D)	0		6/10/2027
265	GC2 <> Integrator Handover				
266	Integrator Complete with Skid Setting				
267	TXE10				
268	B10.PUN.1000	TXE10 - Phase 1 FacOps Turnover (Punch, Final Inspections, Turnover Docs, etc.)	20	3/3/2027	3/30/2027
269	B10.PUN.1010	TXE10 - Phase 2 FacOps Turnover (Punch, Final Inspections, Turnover Docs, etc.)	15	3/15/2027	4/2/2027
270	TAKT Activities Phase 1 (NWS 1,2)				
271	GCM.B10.GC3.035	TXE10 - Turnover EF Rooms for TAKT Infrastructure Buildout Phase 1 (Day 0 + 2 weeks)	0		10/30/2026
272	B10.TAKT.130	TXE10 - Turnover EF Rooms Prior to Week 3 Milestone (Day 11)	15	11/2/2026	11/20/2026
273	B10.TAKT.100	TXE10 - Phase 1 TAKT Day 0 Thru Week 5 (ENS Ready @ NWS1 & NWS2)	25	12/21/2026	1/26/2027
274	B10.TAKT.110	TXE10 - Phase 1 TAKT Week 6 thru Week 10 (NWS1 & NWS2)	25	1/27/2027	3/2/2027
275	GCM.B10.GC3.010	TXE10 - Integrator Complete with Skid Setting NWS1/2 (Assume Day 0 + 8 weeks)	0		2/22/2027
276	B10.TAKT.120	TXE10 - Phase 1 Integrator Close In IMP Infills	5	2/23/2027	3/1/2027
277	GCM.B10.GC3.015	TXE10 - Phase 1 TAKT Complete (NWS1 & NWS2)	0		3/2/2027
278	TAKT Activities Phase 2 (NWS 3,4)				
279	B10.TAKT.200	TXE10 - Phase 2 Day 0 Thru Week 5 (ENS Ready @ NWS3 & NWS4)	25	1/4/2027	2/5/2027
280	B10.TAKT.210	TXE10 - Phase 2 TAKT Complete (NWS3 & NWS4)	25	2/8/2027	3/12/2027
281	GCM.B10.GC3.020	TXE10 - Integrator Complete with Skid Setting NWS3/4 (Assume Day 0 + 10 weeks)	0		3/8/2027
282	B10.TAKT.220	TXE10 - Phase 2 Integrator Close In IMP Infills	5	3/9/2027	3/15/2027
283	GCM.B10.GC3.025	TXE10 - Phase 2 TAKT Complete (NWS3 & NWS4)	0		3/12/2027
284	TXE2				
285	B02.PUN.1030	TXE02 - Phase 3 FacOps Turnover (Punch, Final Inspections, Turnover Docs, etc.)	20	4/7/2027	5/4/2027
286	B02.PUN.1040	TXE02 - Phase 4 FacOps Turnover (Punch, Final Inspections, Turnover Docs, etc.)	15	5/6/2027	5/26/2027
287	TAKT Activities Phase 3 (DHA,B)				
288	B02.TAKT.300	TXE2 - Phase 3 Day 0 Thru Week 5 (ENS Ready @ DHA/B)	25	1/27/2027	3/2/2027
289	GCM.B02.GC3.45	TXE2 - Turnover EF Rooms for TAKT Infrastructure Buildout Phase 3 (Day 0 + 2 weeks)	0		2/18/2027
290	B02.TAKT.330	TXE2 - Turnover EF Rooms Prior to Week 3 Milestone (Day 11)	10	2/19/2027	3/4/2027
291	GCM.B02.GC3.010	TXE2 - Integrator Complete with Skid Setting DHA/B (Assume Day 0 + 4 weeks)	0		2/24/2027
292	B02.TAKT.320	TXE2 - Phase 3 Integrator Close In IMP Infills	5	2/25/2027	3/3/2027
293	B02.TAKT.310	TXE2 - Phase 3 TAKT Week 6 thru Week 10 (DHA/B)	25	3/3/2027	4/6/2027
294	GCM.B02.GC3.015	TXE2 - Phase 3 TAKT Complete (DHA/B)	0		4/6/2027
295	TAKT Activities Phase 4 (DHC,D)				
296	B02.TAKT.400	TXE2 - Phase 4 Day 0 Thru Week 5 (ENS Ready @ DHC/D)	25	2/25/2027	3/31/2027
297	GCM.B02.GC3.020	TXE2 - Integrator Complete with Skid Setting DHC/D (Assume Day 0 + 8 weeks)	0		3/24/2027
298	B02.TAKT.420	TXE2 - Phase 4 Integrator Close In IMP Infills	5	3/25/2027	3/31/2027
299	B02.TAKT.410	TXE2 - Phase 4 TAKT Week 6 thru Week 10 (DHC/D)	25	4/1/2027	5/5/2027
300	GCM.B02.GC3.025	TXE2 - Phase 4 TAKT Complete (DHC/D)	0		5/5/2027
301	TXE1				
302	B01.PUN.1050	TXE1 - Phase 5 FacOps Turnover (Punch, Final Inspections, Turnover Docs, etc.)	20	6/4/2027	7/1/2027
303	B01.PUN.1060	TXE1 - Phase 6 FacOps Turnover (Punch, Final Inspections, Turnover Docs, etc.)	15	7/2/2027	7/23/2027
304	TAKT Activities Phase 5 (DHA,B)				
305	GCM.B01.GC3.45	TXE1 - Turnover EF Rooms for TAKT Infrastructure Buildout Phase 5 (Day 0 + 2 weeks)	0		2/16/2027
306	B01.TAKT.530	TXE1 - Turnover EF Rooms Prior to Week 3 Milestone (Day 11)	10	2/17/2027	3/2/2027
307	B01.TAKT.500	TXE1 - Phase 5 Day 0 Thru Week 5 (ENS Ready @ DHA/B)	25	3/25/2027	4/28/2027

308	GCM.B01.GC3.010	TXE1 - Integrator Complete with Skid Setting DHA/B (Assume Day 0 + 4 weeks)	0		4/21/2027
309	B01.TAKT.520	TXE1 - Phase 5 Integrator Close In IMP Infills	5	4/22/2027	4/28/2027
310	B01.TAKT.510	TXE1 - Phase 5 TAKT Week 6 thru Week 10 (DHA/B)	25	4/29/2027	6/3/2027
311	GCM.B01.GC3.015	TXE1 - Phase 5 TAKT Complete (DHA/B)	0		6/3/2027
312	TAKT Activities Phase 6 (DHC,D)				
313	B01.TAKT.600	TXE1 - Phase 6 Day 0 Thru Week 5 (ENS Ready @ DHC/D)	25	4/22/2027	5/26/2027
314	GCM.B01.GC3.55	TXE1 - Turnover EF Rooms for TAKT Infrastructure Buildout Phase 6 (Day 0 + 2 weeks)	0		5/5/2027
315	GCM.B01.GC3.020	TXE1 - Integrator Complete with Skid Setting DHC/D (Assume Day 0 + 8 weeks)	0		5/19/2027
316	B01.TAKT.620	TXE1 - Phase 6 Integrator Close In IMP Infills	5	5/20/2027	5/26/2027
317	B01.TAKT.610	TXE1 - Phase 6 TAKT Week 6 thru Week 10 (DHC/D)	25	5/27/2027	7/1/2027
318	GCM.B01.GC3.025	TXE1 - Phase 6 TAKT Complete (DHC/D)	0		7/1/2027
319	Network Building (TXE10)				
320	TXE10 - Construction [Foundation Start > Interior Fitout Start]				
321	ICM.NWB60.B10.1062	[NWB] Steel Erection Start	0	06-Apr-26 A	
322	ICM.NWB60.B10.1066	[NWB] Exterior Metal Wall Panel Start	0	04-May-26 A	
323	ICM.NWB60.B10.1064	[NWB] Steel Erection Complete	0		6/24/2026
324	ICM.NWB60.B10.1075	[NWB] Room Ready for GS.MDF Module Placement	0		7/13/2026
325	ICM.NWB60.B10.1068	[NWB] Exterior Metal Wall Panel Complete	0		7/16/2026
326	ICM.NWB60.B10.1071	[NWB] Vertical Construction Complete	0		7/16/2026
327	TXE10 - OFE/ MOFE Equipment Delivery (First Delivery)				
328	ICM.NWB60.B10.1830	[NWB] Delivery of MTR - Multi Trade Rack (First Delivery)	0		26-Feb-26 A
329	ICM.NWB60.B10.1802	[NWB] Delivery of MSB - Main Switchboard (First Delivery)	0		19-Mar-26 A
330	ICM.NWB60.B10.1835	[NWB] Delivery of Dry Cooling Towers (First Delivery)	0		19-Mar-26 A
331	ICM.NWB60.B10.1804	[NWB] Delivery of MVS - Medium Voltage Switches (First Delivery)	0		28-May-26 A
332	ICM.NWB60.B10.1806	[NWB] Delivery of PTX - Pad Mounted Transformers (First Delivery)	0		28-May-26 A
333	ICM.NWB60.B10.1845	[NWB] Delivery of m-CUP Skids (First Delivery)	0		28-May-26 A
334	ICM.NWB60.B10.1840	[NWB] Delivery of MDF - GS.MDF Module (First Delivery)	0		7/31/2026
335	TXE10 - Construction [Interior Fitout Start > Pre-Takt Start]				
336	ICM.NWB60.B10.1025	[NWB] Stable Power Available	0		12/18/2026
337	ICM.NWB60.B10.1030	[NWB] Stable Cooling Available	0		1/13/2027
338	Weather Allowance				
339	ICM.B10.1010.1 Weath	[NWB] Weather Allowance (Day 0) Phase 2	6	12/7/2026	12/14/2026
340	ICM.B10.1010.F Weath	[NWB] Weather Allowance (Day 0) (With FacNet Live)	6	12/8/2026	12/15/2026
341	ICM.B10.1010 NWB	TXE10 Building Cx and Construction Complete for Day 0	0		12/10/2026
342	ICM.B10.1010 Weath	[NWB] Weather Allowance (Day 0)	6	12/11/2026	12/18/2026
343	ICM.B10.1010 mCUP	TXE10 MCUP Cx and Construction Complete for Day 0	0		1/5/2027
344	ICM.M10.1070 Weath	[NWB] Weather Allowance mCUP (Day 0)	6	1/6/2027	1/13/2027
345	ICM.B10.1010 mCUP2	TXE10 MCUP Adiabatic Cooler Cx and Construction Complete	0		6/30/2027
346	TXE10 - Commissioning				
347	TXE10 - Commissioning				
348	ICM.NWB60.B10.1200	[NWB] Start Fill & Flush of Chilled Water System	0	8/19/2026	
349	ICM.NWB60.B10.1205	[NWB] First three (3) mCUPs + one (1) FWM + IWM Excluded [Phase 1]	0		1/5/2027
350	ICM.MY10.1080	[DCBxx - NWB60] Mechancial Yard Substantial Completion: mCUPs 4-5	0		6/30/2027
351	TXE10 - Connectivity				

352	TXE10 - Cabling Start, ORv3N Rack Install, CorpNet &/ FacNet Live				
353	DCC.DCB60.B10.3005	[NWB] Cabling Start: General Services GS	0	7/28/2026	
354	DCC.DCB60.B10.3000	[NWB] Cabling Start: OSP Pathways - Primary GS	0	8/5/2026	
355	DCC.DCB60.B10.3095	[NWB] FacNet Live GS	0		10/30/2026
356	TXE10 - Connectivity Equipment Delivered CorpNet/Security/FacNet Ready				
357	DCC.B10.3210	[NWB] PortMaps Delivered: GS	0	8/28/2026	
358	DCC.B10.3235	[NWB] CorpNet/Security/FacNet Ready [GS-CORE]	0		10/30/2026
359	Data Center Building TXE2				
360	TXE2 - Construction [Foundation Start > Interior Fitout Start]				
361	ICM.DCB90.B02.1062	DCB02 Steel Erection Start	0	05-Jun-26 A	
362	ICM.B02.1066	DCB02 Exterior Metal Wall Panel Start	0	6/30/2026	
363	ICM.DCB90.B02.1064	DCB02 Steel Erection Complete	0		8/5/2026
364	ICM.DCB90.B02.1071	DCB02 Vertical Construction Complete	0		8/5/2026
365	ICM.DCB90.B02.1075	DCB02 Room Ready for GS.MDF Module Placement	0		9/1/2026
366	ICM.DCB90.B02.1068	DCB02 Exterior Metal Wall Panel Complete	0		9/15/2026
367	TXE2 - Equipment Delivery (First Delivery) & Set-in-Place				
368	ICM.DCB90.B02.1830	DCB02 Delivery of MTR - Multi Trade Rack (First Delivery)	0		12-Mar-26 A
369	ICM.DCB90.B02.1835	DCB02 Delivery of Dry Cooling Towers (First Delivery)	0		6/8/2026
370	ICM.DCB90.B02.1845	DCB02 Delivery of m-CUP Skids (First Delivery)	0		6/10/2026
371	ICM.DCB90.B02.1802	DCB02 Delivery of MSB - Main Switchboard (First Delivery)	0		6/19/2026
372	ICM.DCB90.B02.1804	DCB02 Delivery of MVS - Medium Voltage Switches (First Delivery)	0		6/19/2026
373	ICM.DCB90.B02.1806	DCB02 Delivery of PTX - Pad Mounted Transformers (First Delivery)	0		6/19/2026
374	ICM.DCB90.B02.1840	DCB02 Delivery of MDF - GS.MDF Module (First Delivery)	0		8/10/2026
375	ICM.DCB90.B02.1842	DCB02 Exterior MDF - GS.MDF Module Set-in-Place	0	9/10/2026	
376	TXE2 - Construction [Interior Fitout Start > Pre-Takt Start]				
377	ICM.DCB90.B02.1025	DCB02 Stable Power Available	0		1/22/2027
378	ICM.DCB90.B02.1030	DCB02 Stable Cooling Available	0		2/4/2027
379	TXE2 Weather Allowance				
380	ICM.B02.1010 DCB	TXE02 Building Cx and Construction Complete for Day 0	0		1/14/2027
381	ICM.B02.1010 Weath	DCB02 Weather Allowance (Day 0)	6	1/15/2027	1/22/2027
382	ICM.B02.1010 MCUP	TXE02 MCUP Cx and Construction Complete for Day 0	0		1/27/2027
383	ICM.MY2.1070 Weath	DCB02 MCUP Weather Allowance (Day 0 + 5 Weeks)	6	1/28/2027	2/4/2027
384	ICM.B02.1010.1 Weath	DCB02 Weather Allowance (Day 0) Phase 2	6	2/1/2027	2/8/2027
385	ICM.B02.1010.F Weath	DCB02 Weather Allowance (Day 0) (With FacNet Live)	6	3/5/2027	3/12/2027
386	ICM.B02.1010 mCUP2	TXE2 MCUP Adiabatic Cooler Cx and Construction Complete	0		7/28/2027
387	TXE2 - Commissioning				
388	TXE2 - Commissioning				
389	ICM.DCB90.B02.1200	DCB02 Start Fill & Flush of Chilled Water System	0	10/12/2026	
390	ICM.DCB90.B02.1205	DCB02 First three (3) mCUPs + one (1) FWM + IWM Excluded [Phase 1]	0		1/27/2027
391	ICM.MY02.1080	[DCB02 - DCB90] Mechancial Yard Substantial Completion: mCUPs 4-11	0		7/28/2027
392	TXE2 - Connectivity				
393	TXE2 - Cabling Start, ORv3N Rack Install, CorpNet &/ FacNet Live				
394	DCC.DCB90.B02.3000	DCB02 Cabling Start: OSP Pathways - Primary GS	0	10/14/2026	
395	DCC.DCB90.B02.3005	[DCB02 - DCB90] Cabling Start: General Systems GS	0	10/14/2026	

396	DCC.DCB90.B02.3095	DCB02 FacNet Live GS.MDF	0		12/17/2026
397	TXE2 - Connectivity Equipment Delivered CorpNet/Security/FacNet Ready				
398	DCC.B02.3235	DCB02 CorpNet/Security/FacNet Ready [GS-CORE]	0		12/17/2026
399	Data Center Building TXE1				
400	TXE1 - Construction [Foundation Start > Interior Fitout Start]				
401	ICM.DCB90.B01.1062	DC01 Steel Erection Start	0	7/31/2026	
402	ICM.B01.1066	DC01 Exterior Metal Wall Panel Start	0	8/24/2026	
403	ICM.DCB90.B01.1064	DC01 Steel Erection Complete	0		10/1/2026
404	ICM.DCB90.B01.1068	DC01 Exterior Metal Wall Panel Complete	0		10/27/2026
405	ICM.DCB90.B01.1071	DC01 Vertical Construction Complete	0		10/27/2026
406	TXE1 - Equipment Delivery (First Delivery) & Set-in-Place				
407	ICM.DCB90.B01.1830	DC01 Delivery of MTR - Multi Trade Rack (First Delivery)	0		25-Feb-26 A
408	ICM.DCB90.B01.1835	DC01 Delivery of Dry Cooling Towers (First Delivery)	0		7/2/2026
409	ICM.DCB90.B01.1802	DC01 Delivery of MSB - Main Switchboard (First Delivery)	0		7/31/2026
410	ICM.DCB90.B01.1804	DC01 Delivery of MVS - Medium Voltage Switches (First Delivery)	0		7/31/2026
411	ICM.DCB90.B01.1806	DC01 Delivery of PTX - Pad Mounted Transformers (First Delivery)	0		7/31/2026
412	TXE1 - Construction [Interior Fitout Start > Pre-Takt Start]				
413	ICM.DCB90.B01.1025	DC01 Stable Power Available	0		2/23/2027
414	ICM.DCB90.B01.1030	DC01 Stable Cooling Available	0		3/30/2027
415	TXE1 - Weather Allowance				
416	ICM.B01.1010 DCB	TXE01 Building Cx and Construction Complete for Day 0	0		2/15/2027
417	ICM.B01.1010 Weath	DC01 Weather Allowance (Day 0)	6	2/16/2027	2/23/2027
418	ICM.B01.1010.1 Weath	DC01 Weather Allowance (Day 0) Phase 2	6	3/10/2027	3/17/2027
419	ICM.B01.1010 MCUP	TXE01 MCUP Cx and Construction Complete for Day 0	0		3/22/2027
420	ICM.MY1.1070 Weath	DCB01 MCUP Weather Allowance (Day 0 + 5 Weeks)	6	3/23/2027	3/30/2027
421	ICM.B01.1010.F Weath	DCB01 Weather Allowance (Day 0) (With FacNet Live)	6	4/12/2027	4/19/2027
422	TXE1 - Commissioning				
423	TXE1 - Commissioning				
424	ICM.DCB90.B01.1200	DC01 Start Fill & Flush of Chilled Water System	0	10/29/2026	
425	ICM.DCB90.B01.1205	DC01 First three (3) mCUPs + one (1) FWM + one (1) IWM Installed [Phase 1]	0		3/22/2027
426	TXE1 - Connectivity				
427	TXE1 - Cabling Start, ORv3N Rack Install, CorpNet &/ FacNet Live				
428	DCC.DCB90.B01.3000	DC01 Cabling Start: OSP Pathways - Primary GS	0	11/19/2026	
429	DCC.DCB90.B01.3005	[DCB01 - DCB90] Cabling Start: General Systems GS	0	11/19/2026	
430	DCC.B01.3090	DC01 FacNet Live GS	0		12/17/2026
431	TXE1 - Connectivity Equipment Delivered CorpNet/Security/FacNet Ready				
432	DCC.B01.3235	DC01 CorpNet/Security/FacNet Ready [GS-CORE]	0		2/15/2027
433	Impacts (Fragnets)				
434	Fragnet 001 - RFI 32, 32.1 - Lower Foundations and Add Pier For FW Pipe				
435	FR 001 - B02.FND.010	RFI 032. - Lower TOF 8'-0" for FW Piping - Issue RFI and Respond	15	05-Dec-25 A	29-Dec-25 A
436	FR 001 - B02.FND.015	RFI 075. - Lower TOF 8'-0" for FW Piping - Issue RFI and Respond	15	01-Jan-26 A	14-Jan-26 A
437	FR 001 - B02.FND.020	RFI -32.1 - Lower TOF 8'-0" for FW Piping - Analyze, Issue and Respond	15	05-Jan-26 A	19-Jan-26 A
438	Fragnet 002 - RFI 061 - Lower Foundations for TC Ductbank ZOI Conflicts				
439	FR 002 - B02.FND.010	RFI 061. - Lower TOF for TC Ductbank ZOI Conflict	4	05-Jan-26 A	12-Jan-26 A

440	FR.002 - B02.FND.030	RFI 061 - Lower TOF for TC Ductbank ZOI Conflicts - Release, Coordinate, Fabricate and Deliver Material	5	12-Jan-26 A	20-Feb-26 A
441	Fragnet 003 - FW Flowfill and Thrustblock Encasement Coordination				
442	FR 003 - B10.FND.010	FW Flowfill and Thrustblock Encasement Coordination Impact	5	06-Nov-25 A	16-Feb-26 A
443	Fragnet 004 - Loop Electrical Skid Design Impact				
444	FR 004 - B10.UTI.010	004 REI/HP Submit Loop Electrical Skid Equipment	5	11-Nov-25 A	01-Dec-25 A
445	FR 004 - B10.UTI.020	004 Stantec Review Loop Electrical Skid Equipment (R/R)	5	02-Dec-25 A	17-Dec-25 A
446	FR 004 - B10.UTI.030	004 REI/HP Resubmit Loop Electrical Skid Equipment	5	18-Dec-25 A	19-Dec-25 A
447	FR 004 - B10.UTI.040	004 Stantec Review Approve Resubmittal Loop Electrical Equipment	5	22-Dec-25 A	20-Feb-26 A
448	FR 004 - B10.UTI.050	004 Re-coordinate Underground Electrical Loop and Release Field	15	09-Feb-26 A	16-Feb-26 A
449	FR 004 - B10.UTI.060	004 Fabrication and Delivery Loop Electrical Skid Equipment	90	13-Feb-26 A	02-Jun-26 A
450	FR 004 - B10.UTI.070	004 Assemble Skid for Loop Electrical Room	30	03-Jun-26 A	7/2/2026
451	Fragnet 005 - Weather Impacts / Delays				
452	FR 005 - WD.-.000	005 Site-Wide Shutdown ~2.5 Hours (02/18/2026)	1	18-Feb-26 A	18-Feb-26 A
453	FR 005 - WD.-.001	005 Site-Wide Shutdown ~5.5 Hours (02/20/2026)	1	20-Feb-26 A	20-Feb-26 A
454	FR 005 - WD.-.002	005 TXE10 Primary Framing - Crane Shutdown (WIND) ~5 Hours (04/13/2026)	1	13-Apr-26 A	13-Apr-26 A
455	FR 005 - WD.-.004	005 TXE10 Primary / Secondary Framing - Crane/Crew Shutdown (WIND) ~3 Hours (04/17/2026)	1	17-Apr-26 A	17-Apr-26 A
456	FR 005 - WD.-.003	005 TXE10 IM Roof Panels - Crane Shutdown (WIND) ~3 Hours (04/22/2026 - Night Shift)	1	22-Apr-26 A	22-Apr-26 A
457	FR 005 - WD.-.005	005 TXE10 Primary Framing - Crane Shutdown (WIND) ~8 Hours (04/22/2026)	1	22-Apr-26 A	22-Apr-26 A
458	FR 005 - WD.-.006	005 TXE10 mCUPs Telecomm/MV Underground & Subgrade Prep - Shutdown (WIND) ~5 Hours (04/22/2026)	1	22-Apr-26 A	22-Apr-26 A
459	FR 005 - WD.-.007	005 TXE10 IM Roof Panels & Primary Framing - Crane/Crew Shutdown (WIND) ~2 Hours (04/25/2026 - Night Shift)	1	25-Apr-26 A	25-Apr-26 A
460	FR 005 - WD.-.008	005 TXE10 mCUPs Telecomm/MV Underground & Subgrade Prep - Shutdown (WIND) ~5 Hours (04/25/2026)	1	25-Apr-26 A	25-Apr-26 A
461	FR 005 - WD.-.009	005 TXE10 mCUPs Telecomm/MV Underground & Subgrade Prep - Shutdown (WIND) ~10 Hours (04/26/2026)	1	26-Apr-26 A	26-Apr-26 A
462	FR 005 - WD.-.010	005 TXE10 IM Roof Panels - Crane Shutdown (WIND) ~2.5 Hours (04/30/2026)	1	30-Apr-26 A	30-Apr-26 A
463	FR 005 - WD.-.011	005 TXE10 IM Roof Panels - Crew Shutdown (Rain) ~3.5 Hours (05/1/2026 - Night Shift)	1	01-May-26 A	01-May-26 A
464	FR 005 - WD.-.012	005 TXE10 mCUPs Underground / Concrete Operations & TXE10 Loop Framing Shutdown (Rain) ~20 Hours (05/1/2026)	1	01-May-26 A	02-May-26 A
465	FR 005 - WD.-.013	005 TXE10 IM Roof/Wall Panels and Steel Erection Shutdown (Wind) ~6 Hours (05/6/2026)	1	06-May-26 A	06-May-26 A
466	FR 005 - WD.-.014	005 TXE10 IM Roof/Wall Panel Shutdown (Wind) ~4 Hours EA (05/15/2026 - Night and Day Shift)	1	15-May-26 A	16-May-26 A
467	FR 005 - WD.-.015	005 TXE10 IM Roof/Wall Panel Shutdown (Wind) ~5 Hours (05/18/2026)	1	18-May-26 A	18-May-26 A
468	FR 005 - WD.-.016	005 TXE10 IM Roof/Wall Panel Shutdown (Wind) ~4 Hours EA (05/20/2026 - Night and Day Shift)	1	20-May-26 A	20-May-26 A
469	FR 005 - WD.-.017	005 TXE10 IM Roof/Wall Panel and Steel Erection Shutdown (Wind) ~3 Hours (05/22/2026)	1	22-May-26 A	22-May-26 A
470	FR 005 - WD.-.018	005 TXE10 IM Roof/Wall Panel Shutdown (Wind) ~4 Hours (05/22/2026 - Night Shift)	1	22-May-26 A	22-May-26 A
471	FR 005 - WD.-.019	005 TXE10 IM Roof/Wall Panel 2nd Crane Shutdown (Lightning Strike) ~50% Production Impact (05/25/2026)	9	25-May-26 A	04-Jun-26 A
472	FR 005 - WD.-.020	005 TXE10 IM Roof/Wall Panel Shutdown (Wind) ~3 Hours (05/29/2026)	1	29-May-26 A	29-May-26 A
473	FR 005 - WD.-.021	005 TXE10 IM Roof/Wall Panel Shutdown (Wind) ~8 Hours (05/29/2026 - Night Shift)	1	29-May-26 A	29-May-26 A
474	FR 005 - WD.-.022	005 TXE10 Steel Erection & IM Roof/Wall Panel Shutdown (Rain/Wind/Lightning) ~8 Hours (06/2/2026 - Night Shift)	1	02-Jun-26 A	02-Jun-26 A
475	FR 005 - WD.-.023	005 TXE10 Steel Erection & IM Roof/Wall Panel Shutdown (Wind/Lightning) ~10 Hours (06/3/2026 - Night Shift)	1	03-Jun-26 A	03-Jun-26 A
476	FR 005 - WD.-.024	005 Site-Wide Shutdown (Night Storm Impacts) ~10 Hours (06/4/2026)	1	04-Jun-26 A	04-Jun-26 A
477	Fragnet 006 - CRAC Submittal Impact (RR# 42)				
478	FR 006-B10.ER.EQU.10	006 House Ancillary CRAC Submittal PD Submitted and Approved	10	07-Jan-26 A	21-Jan-26 A
479	FR 006-B10.EF.EQU.10	006 TXE10 Entry Fiber Room CRAC Schedule Product Data Submitted	8	26-Jan-26 A	04-Feb-26 A
480	FR 006-B10.-.EQU.30	006 Entry Fiber Room CRAC Submittal Revise & Resubmit	10	04-Feb-26 A	17-Feb-26 A
481	FR 006-B10.-.EQU.20	006 HP Coordination with Stantec Mechanical EoR Coordination (Design Change)	1	12-Feb-26 A	12-Feb-26 A
482	FR 006-B10.-.EQU.10	006 HP Notified of Increased Lead Time from 17wks to 20wks (Design Change)	1	13-Feb-26 A	13-Feb-26 A
483	FR 006-B10.-.EQU.40	006 HP Coordination with Stantec & Cerris (Design Change)	1	19-Feb-26 A	19-Feb-26 A

484	FR 006-B10.-.EQU.50	006 Revise and Resubmit House Ancillary & Entry Fiber Room CRAC (Design Change)	6	20-Feb-26 A	27-Feb-26 A
485	FR 006-B10.-.EQU.60	006 House Ancillary & Entry Fiber Room CRACs Returned & Approved (Design Change)	4	27-Feb-26 A	05-Mar-26 A
486	FR 006-B10.-.EQU.70	006 Equipment Released for Fabrication and Delivery (Design Change)	99	05-Mar-26 A	7/24/2026
487	FR 006-B10.-.EQU.80	006 Vertiv Factory Delay (Additional 30 Day Impact) (Design Change)	17	7/27/2026	8/18/2026
488	Fragnet 007 - IWM Design Delay (NOI-005)				
489	FR 007-B10.EQU.010	007 IWM Mechanical Design Delay - Stantec Issue Revised Vendor	10	03-Dec-25 A	01-May-26 A
490	FR 007-B10.EQU.020.1	007 Revised Additional Processing, Egnineering & Submittal Time Due to Design - IWM Equipment	90	01-Jun-26 A	10/5/2026
491	FR 007-B10.EQU.020	007 Revised Additional Fabricate & Deliver Time Due to Design - IWM Equipment	100	10/6/2026	2/26/2027
492	Fragnet 008 - TXE1 Pad Validation & Control				
493	FR 008-B01.FND.010	008 Pad Validation and Control	5	02-Mar-26 A	06-Mar-26 A
494	Fragnet 009 - TXE10 MCUP Pad Ready Delay				
495	FR 009-B10.FND.010	009 JED TXE10 MCUP Pad Ready Delayed Turnover	0		26-Mar-26 A
496	Fragnet 010 / 013 - TXE1/2 MCUP Pad Ready Delay (NOI-008)				
497	FR 010.13-B02.FND.10	010 JED TXE1/2 MCUP Pad Ready Delayed Turnover (mCUPS 1-4) R5 6/23	0		23-Jun-26*
498	FR 010.13-B02.FND.20	010 JED TXE1/2 MCUP Pad Ready Delayed Turnover (mCUPS 5-7) R5 7/2	0		02-Jul-26*
499	FR 010.13-B01.FND.30	010 JED TXE1/2 MCUP Pad Ready Delayed Turnover (mCUPS 8-11) R5 7/14	0		14-Jul-26*
500	Fragnet 011 - TXE10 Floor Tray Redesign Fragnet (NOI-002)				
501	FR 011-B10.E1-.DES.1	011 Initial Kickoff Meeting w/ EoRs and Preliminary REI Design	20	09-Dec-25 A	30-Dec-25 A
502	FR 011-B10.E1-.DES.2	011 Initial Clearances from EoRs and Continued Design	15	31-Dec-25 A	13-Feb-26 A
503	FR 011-B10.E1-.DES.3	011 Clash Identified and Notice to Trinity / Meta Provided	1	16-Feb-26 A	16-Feb-26 A
504	FR 011-B10.E1-.DES.4	011 Trinity / Meta Redesign of EF Rooms / Issuance of CCD	10	17-Feb-26 A	01-May-26 A
505	FR 011-B10.E1-.DES.5	011 REI Finish Redesign / Produce Shops / Owner & EoR approval	40	13-Apr-26 A	6/12/2026
506	FR 011-B10.E1-.FSS.1	011 Fab / Deliver EF Room Floor Support Structure	20	22-May-26 A	6/26/2026
507	FR 011-B10.E1-.FIN.1	011 Finish Security design / Issuance of CCD	20	02-Jun-26 A	02-Jun-26 A
508	Fragnet 014 - TXE10 Generator Area Pad Ready Delay (NOI-009)				
509	FR 014-B10.B1G.UTI.1	014 GC1 TXE10 Generator Area Pad Delay to Facilitate GC2 Elec/Telecom Underground Prior to Steel/P	10	23-Mar-26 A	7/16/2026
510	Fragnet 015- TXE10 Load Bank Late Delivery				
511	FR 015-B10.B1G.EQU.1	Load Bank Late Delivery (Procurement Issues)	0		11-Sep-26*
512	Fragnet 016 - TXE2 Generator Area Pad Ready Delay				
513	FR 014-B02.B1G.UTI.1	016 GC1 TXE2 Generator Area Pad Delay to Facilitate GC2 Elec/Telecom Underground Prior to Steel/Pa	10	16-Jul-25 A	7/29/2026
514	Fragnet 017 - TXE10 FWM Yard CCD10 (NOI-020)				
515	FR 017-B10.FWM.010	017 CCD 10 Issuance from Meta (Added FWM Water Connections)	1	28-May-26 A	28-May-26 A
516	FR 017-B10.FWM.020	017 Review, Procure & Deliver Materials	15	01-Jun-26 A	6/19/2026
517	Preconstruction				
518	Precon Design				
519	A1050	Design Kick Off	2	12-Jul-25 A	13-Jul-25 A
520	Site Design				
521	PRE-DP-020	Utilities Design Package (IFP)	1	18-Jul-25 A	09-Sep-25 A
522	PRE-DP-030	Utilities Design Package Delivered (IFP)	0		09-Sep-25 A
523	PRE-DP-TXE-010	100% Utility IFC Development (100% CD)	1	10-Sep-25 A	11-Nov-25 A
524	Building Design				
525	TXE10 Design				
526	B0-DES.IFP.010	Design Development - NWB Underground & Structural IFP	39	18-Jul-25 A	09-Sep-25 A
527	B0-DES.IFC.020	Design Development - NWB Underground & Structural IFC	45	10-Sep-25 A	11-Nov-25 A

528	B0-DES.IFP.030	Design Development - NWB Building Interior IFP	13	12-Nov-25 A	02-Dec-25 A
529	B0-DES.IFC.040	Design Development - NWB Building Interior IFC	60	03-Dec-25 A	26-Feb-26 A
530	DCB2's Design				
531	B1-.DES.IFP.050	Design Development - DCB2-1&2 Underground & Structural IFP	64	18-Jul-25 A	09-Sep-25 A
532	B1-.DES.IFC.060	Design Development - DCB2-1&2 Underground & Structural IFC	20	10-Sep-25 A	11-Nov-25 A
533	B1-.DES.IFP.070	Design Development - DCB2-1&2 Building IFP	41	12-Nov-25 A	13-Jan-26 A
534	B1-.DES.IFC.080	Design Development - DCB2-1&2 Building IFC	34	13-Jan-26 A	26-Feb-26 A
535	Electrical Short Circuit Study				
536	B0-DES.SCT.010	Electrical Short Circuit Study (SCCS) (Meta)	40	09-Feb-26 A	8/17/2026
537	Startup & Commissioning Documents				
538	B0-DES-CX.010	Develop / Deliver Systems Sequence of Operations (SSO) & Testing Scripts (Meta - 3 months prior to C)	0		08-Jun-26*
539	B0-DES-CX.020	Review / Validate / Implement System Sequence of Operations (SOO) and Testing Scripts (Trade Partne	40	6/8/2026	8/3/2026
540	Connectivity Design				
541	Connectivity Design Milestones				
542	B10-DES.OSP+ISP.010	RFI 0339 - ISP to OSP Cabling Transition Clarfication	9	09-Apr-26 A	15-May-26 A
543	TXE10				
544	B10-DES.OSP+ISP.020	GS Design & BOM Creation/Finalization	0		20-Apr-26 A
545	TXE2				
546	B02-DES.OSP+ISP.010	FENW Design & BOM Creation/Finalization	0		20-Apr-26 A
547	B02-DES.OSP+ISP.020	GS Design & BOM Creation/Finalization	0		28-Apr-26 A
548	B02-DES.OSP+ISP.030	BENW Design & BOM Creation/Finalization	0		04-Jun-26 A
549	TXE1				
550	B01-DES.OSP+ISP.020	FENW Design & BOM Creation/Finalization	0		04-May-26 A
551	B01-DES.OSP+ISP.010	GS Design & BOM Creation/Finalization	0		20-May-26 A
552	B01-DES.OSP+ISP.030	BENW Design & BOM Creation/Finalization	0		04-Jun-26 A
553	General Services / Front End NW / Back End NW				
554	TXE10 - NWB				
555	DEC Design - Firm BOM				
556	NWB-GS-OSP+ISP-0010	NWB-10 - GS - Site and Building IFP	60	07-Oct-25 A	19-Mar-26 A
557	NWB-GS-OSP+ISP-0020	NWB-10 - GS - Specs	45	07-Oct-25 A	19-Mar-26 A
558	NWB-GS-OSP+ISP-0030	NWB-10 - GS - Site Design IFC	32	14-Jan-26 A	19-Mar-26 A
559	NWB-GS-OSP+ISP-0040	NWB-10 - GS - Firm BOM	10	20-Mar-26 A	20-Apr-26 A
560	Procurement				
561	GS				
562	NWB-GS-OSP+ISP-0050	NWB-10 - GS - BOM Validate to PO	10	20-Apr-26 A	20-Apr-26 A
563	NWB-GS-OSP+ISP-0060	NWB-10 - GS - MOFE Lead Time (10w)	50	20-Apr-26 A	7/13/2026
564	NWB-GS-OSP+ISP-0070	NWB-10 - GS - IBOS Time prior to Install	10	7/14/2026	7/27/2026
565	TXE2 - DCB				
566	Procurement				
567	GS				
568	DCB2-GS-OSP+ISP-0020	DCB-2 - GS - MOFE Lead Time (10w)	27	24-Apr-26 A	7/31/2026
569	DCB2-GS-OSP+ISP-0010	DCB-2 - GS - BOM Validate to PO	10	29-Apr-26 A	12-May-26 A
570	DCB2-GS-OSP+ISP-0030	DCB-2 - GS - IBOS Time Prior to Install	10	8/3/2026	8/14/2026
571	FENW				

572	DCB2-FE-OSP+ISP-0010	DCB-2 - FE - BOM Validate to PO	10	20-Apr-26 A	20-Apr-26 A
573	DCB2-FE-OSP+ISP-0020	DCB-2 - FE - MOFE Lead Time (10w)	50	20-Apr-26 A	7/9/2026
574	DCB2-FE-OSP+ISP-0030	DCB-2 - FE - IBOS Time Prior to Install	10	7/10/2026	7/23/2026
575	BENW				
576	DCB2-BE-OSP+ISP-0010	DCB-2 - BE - BOM Validate to PO	19	6/8/2026	7/2/2026
577	DCB2-BE-OSP+ISP-0020	DCB-2 - BE - MOFE Lead Time (10w)	50	7/6/2026	9/14/2026
578	DCB2-BE-OSP+ISP-0030	DCB-2 - BE - IBOS Time Prior to Install	10	9/15/2026	9/28/2026
579	TXE1 - DCB				
580	Procurement				
581	GS				
582	DCB1-GS-OSP+ISP-40	DCB-1 - GS - MOFE Lead Time (10w)	12	20-May-26 A	6/24/2026
583	DCB1-GS-OSP+ISP-30	DCB-1 - GS - BOM Validate to PO	10	6/8/2026	6/19/2026
584	DCB1-GS-OSP+ISP-50	DCB-1 - GS - IBOS Time Prior to Install	10	6/25/2026	7/9/2026
585	FENW				
586	DCB1-FE-OSP+ISP-0010	DCB-1 - FE - BOM Validate to PO	10	15-May-26 A	18-May-26 A
587	DCB1-FE-OSP+ISP-0020	DCB-1 - FE - MOFE Lead Time (10w)	50	18-May-26 A	8/10/2026
588	DCB1-FE-OSP+ISP-0030	DCB-1 - FE - IBOS Time Prior to Install	10	8/11/2026	8/24/2026
589	BENW				
590	DCB1-BE-OSP+ISP-0010	DCB-1 - BE - BOM Validate to PO	9	6/8/2026	6/18/2026
591	DCB1-BE-OSP+ISP-0020	DCB-1 - BE - MOFE Lead Time (10w)	50	6/19/2026	8/28/2026
592	DCB1-BE-OSP+ISP-0030	DCB-1 - BE - IBOS Time Prior to Install	10	8/31/2026	9/14/2026
593	Procurement				
594	Bid Package1-SDS/ECE IFP/Concept BL1				
595	A1000	Issue Bid Package1	0	21-Nov-25 A	
596	Buyout IWM				
597	BIWM.-23.00.PUR.110	TP Price - IWM Equipment - IWM	8	21-Nov-25 A	01-Dec-25 A
598	BIWM.-23.00.PUR.120	HP Review, & Issue SA - IWM	5	01-Dec-25 A	01-Dec-25 A
599	BIWM.-23.00.PUR.130	Meta Review & Issue LNTP - IWM	10	01-Dec-25 A	01-Dec-25 A
600	Submittal IWM Precon				
601	BIWM.-23.00.T&D.150	Trade Prep & Submit - IWM Equipment	10	01-Dec-25 A	05-Dec-25 A
602	BIWM.-23.00.T&D.160	HP Review & Approval - IWM Equipment	5	08-Dec-25 A	6/12/2026
603	BIWM.-23.00.T&D.170	Owner Review & Approval - IWM Equipment	10	15-Dec-25 A	6/19/2026
604	BIWM.-23.00.T&D.180	Fabricate & Deliver - IWM Equipment (Original Duration)	40	3/1/2027	4/23/2027
605	Submittal IWM PEMB				
606	BIWM.13F.00.T&D.150.	Meta Review pricing for PEMB Structure	4	21-Nov-25 A	16-Dec-25 A
607	BIWM.13.00.T&D.150	Trade Prep & Submit - IWM PEMB	5	12-Dec-25 A	27-Feb-26 A
608	BIWM.13F.00.T&D.150	Trade Prep & Submit - IWM PEMB Foundation Loads	0	12-Dec-25 A	09-Jan-26 A
609	BIWM.13.00.T&D.160	HP Review & Approval - IWM PEMB	0	27-Feb-26 A	03-Mar-26 A
610	BIWM.13.00.T&D.170	Owner Review & Approval - IWM PEMB	10	03-Mar-26 A	6/8/2026
611	BIWM.13.00.T&D.180	Fabricate & Deliver - IWM PEMB	38	6/9/2026	7/31/2026
612	Submittal IWM Foundations				
613	BIWM.13.00.T&D.190	Statec Design Foundation System	5	09-Jan-25 A	03-Feb-26 A
614	BIWM.13F00.T&D.150	Trade Prep & Submit - IWM PEMB Foundations	5	03-Feb-26 A	13-Apr-26 A
615	BIWM.13F00.T&D.160	HP Review & Approval - IWM PEMB Foundations	2	13-Apr-26 A	14-Apr-26 A

616	BIWM.13F00.T&D.170	Owner Review & Approval - IWM PEMB Foundations	5	15-Apr-26 A	23-Apr-26 A
617	BIWM.13F00.T&D.180	Fabricate & Deliver - IWM PEMB Foundations	6	6/8/2026	6/15/2026
618	Connectivity and DEC C Ready				
619	TXE10 - NWB (GS)				
620	TXE10 - GSMDF				
621	TXE10 OSP MMV Milestone				
622	B10.OSP3.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 3 (MMV #)	0		7/9/2026
623	B10.OSP3.GSI.100	[B10] TC GS Install OSP Pathways Fit-Out [GSMDF1, GSMDF2 to MMV3]	20	7/9/2026	8/5/2026
624	B10.OSP1.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 1 (MMV #)	0		8/4/2026
625	B10.OSP2.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 2 (MMV #)	0		8/4/2026
626	B10.OSP4.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 4 (MMV #)	0		11/20/2026
627	B10.OSP4.GSI.100	[B10] TC GS Install OSP Pathways Fit-Out [GSMDF1, GSMDF2 to MMV4]	20	11/23/2026	12/22/2026
628	TXE10 - Exterior MDF				
629	B10.MDF.MIL.100	[B10] DEC-C Ready: OSP Primary Pathways [GSMDF1, GSMDF2]	0		8/27/2026
630	B10.MDF.GSI.100.1	[B10] TC GS Install OSP Pathways Fit-Out [GSMDF1, GSMDF2]	20	8/28/2026	9/25/2026
631	B10.MDF.MIL.110	[B10] DEC-C Ready: General Services GS Core [GSMDF1, GSMDF2]	0	9/28/2026	
632	B10.MDF.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [GSMDF1, GSMDF2]	5	9/28/2026	10/2/2026
633	DCC.NWB60.B10.3152	[DCB10 - NWB60] GS Gear Delivered [GSMDF1, GSMDF2]	0	9/28/2026	
634	B10.MDF.OWN.115.1	[B10] RSE Provisioning for CorpNet Live GS Core [GSMDF1, GSMDF2]	5	10/5/2026	10/9/2026
635	B10.MDF.MIL.115	[B10] DEC-C Ready for RSE Provisioning [GSMDF1, GSMDF2]	0	10/5/2026	
636	B10.MDF.MIL.120	[B10] CorpNet Live GS Core [GSMDF1, GSMDF2]	0		10/9/2026
637	B10.MDF.OWN.120.1	[B10] Provisioning for Security Live GS Core [GSMDF1, GSMDF2]	5	10/12/2026	10/16/2026
638	B10.MDF.MIL.130	[B10] Security Live GS Core [GSMDF1, GSMDF2]	0		10/16/2026
639	DCC.NWB60.B10.3231	[DCB10 - NWB60] CorpNet/Security/FacNet Ready [GSMDF1, GSMDF2]	0		10/16/2026
640	B10.MDF.OWN.130.1	[B10] BMS & ENS Provisioning for FacNet Live GS Core [GSMDF1, GSMDF2]	10	10/19/2026	10/30/2026
641	B10.MDF.MIL.140	[B10] FacNet Live GS Core [GSMDF1, GSMDF2]	0		10/30/2026
642	TXE10 - Site Buildings (MCUP)				
643	TXE10 - Site Buildings (MCUP)				
644	TXE10 OSP Site Buildings (MCUP)				
645	B10.IDF.SB.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [Site Buildings - mCUP]	0		8/4/2026
646	TXE10 - Site Buildings (MCUP)				
647	B10.IDF.SB.MIL.150	TIE TO GS.IDF AT MCUPS XXXXX DISOLVE	0	7/28/2026	
648	B10.IDF.SB.MIL.100	[B10] DEC-C Ready: OSP Primary Pathways [Site Buildings - mCUP]	0	8/5/2026	
649	B10.IDF.SB.GSI.100.1	[B10] TC GS Install OSP Pathways Fit-Out [Site Buildings - mCUP]	15	8/5/2026	8/25/2026
650	B10.IDF.SB.MIL.110	[B10] DEC-C Ready: General Services GS [Site Buildings - mCUP]	0	8/26/2026	
651	B10.IDF.SB.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [Site Buildings - mCUP]	5	8/26/2026	9/1/2026
652	DCC.NWB60.B10.3157	[DCBxx - NWB60] GS Gear Delivered [mCUPs 1-2] [Site Buildings - mCUP]	0	8/26/2026	
653	DCC.NWB60.B10.3158	[DCBxx - NWB60] GS Gear Delivered [mCUPs 3-5] [Site Buildings - mCUP]	0	8/26/2026	
654	B10.IDF.SB.MIL.115	[B10] DEC-C Ready for RSE Provisioning [Site Buildings - mCUP]	0	9/2/2026	
655	B10.IDF.SB.OWN.115.1	[B10] RSE Provisioning for CorpNet Live GS [Site Buildings - mCUP]	5	11/2/2026	11/6/2026
656	B10.IDF.SB.MIL.120	[B10] CorpNet Live GS [Site Buildings - mCUP]	0		11/6/2026
657	B10.IDF.SB.OWN.120.1	[B10] Provisioning for Security Live GS [Site Buildings - mCUP]	5	11/9/2026	11/13/2026
658	B10.IDF.SB.MIL.130	[B10] Security Live GS [Site Buildings - mCUP]	0		11/13/2026
659	DCC.NWB60.B10.3236	[DCB10 - NWB60] CorpNet/Security/FacNet Ready [mCUPs 1-2] [Site Buildings - mCUP]	0		11/13/2026

660	DCC.NWB60.B10.3237	[DCB10 - NWB60] CorpNet/Security/FacNet Ready [mCUPs 3-5] [Site Buildings - mCUP]	0		11/13/2026
661	B10.IDF.SB.OWN.130.1	[B10] BMS & ENS Provisioning for FacNet Live GS [Site Buildings - mCUP]	10	11/16/2026	12/1/2026
662	B10.IDF.SB.MIL.140	[B10] FacNet Live GS [Site Buildings - mCUP]	0		12/1/2026
663	TXE10 - Loop (IDF.L1)				
664	TXE10 - Loop (IDF.L1)				
665	TXE10 - OSP Loop (IDF.L1)				
666	B10.IDF.L1.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [Loop (IDF.L1)]	0		8/4/2026
667	TXE10 - Loop (IDF.L1)				
668	B10.IDF.L1.MIL.100	[B10] DEC-C Ready: OSP Primary Pathways [Loop (IDF.L1)]	0	8/5/2026	
669	B10.IDF.L1.GSI.100.1	[B10] TC GS Install OSP Pathways Fit-Out [Loop (IDF.L1)]	10	8/5/2026	8/18/2026
670	B10.IDF.L1.MIL.110	[B10] DEC-C Ready: General Services GS [Loop (IDF.L1)]	0	8/19/2026	
671	B10.IDF.L1.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [Loop (IDF.L1)]	5	8/19/2026	8/25/2026
672	DCC.NWB60.B10.3154	[DCBxx - NWB60] GS Gear Delivered [LOOP] (IDF.L1)	0	8/19/2026	
673	B10.IDF.L1.MIL.115	[B10] DEC-C Ready for RSE Provisioning [Loop (IDF.L1)]	0	8/26/2026	
674	B10.IDF.L1.OWN.115.1	[B10] RSE Provisioning for CorpNet Live GS [Loop (IDF.L1)]	5	11/2/2026	11/6/2026
675	B10.IDF.L1.MIL.120	[B10] CorpNet Live GS [Loop (IDF.L1)]	0		11/6/2026
676	B10.IDF.L1.OWN.120.1	[B10] Provisioning for Security Live GS [Loop (IDF.L1)]	5	11/9/2026	11/13/2026
677	B10.IDF.L1.MIL.130	[B10] Security Live GS [Loop (IDF.L1)]	0		11/13/2026
678	DCC.NWB60.B10.3233	[DCB10 - NWB60] CorpNet/Security/FacNet Ready [LOOP] (IDF.L1)]	0		11/13/2026
679	B10.IDF.L1.OWN.130.1	[B10] BMS & ENS Provisioning for FacNet Live GS [Loop (IDF.L1)]	5	11/16/2026	11/20/2026
680	B10.IDF.L1.MIL.140	[B10] FacNet Live GS [Loop (IDF.L1)]	0		11/20/2026
681	TXE10 - EF2 1 (IDF.E2)				
682	TXE10 - EF2 1 (IDF.E2)				
683	TXE10 - OSP EF2 1 (IDF.E2)				
684	B10.IDF.E2.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [NWS 1 (IDF.E2)]	0		8/27/2026
685	TXE10 - EF2 1 (IDF.E2)				
686	B10.IDF.E2.MIL.100	[B10] DEC-C Ready: OSP Primary Pathways [NWS 1 (IDF.E2)]	0	8/28/2026	
687	B10.IDF.E2.GSI.100.1	[B10] TC GS Install OSP Pathways Fit-Out [NWS 1 (IDF.E2)]	10	8/28/2026	9/11/2026
688	B10.IDF.E2.MIL.110	[B10] DEC-C Ready: General Services GS [NWS 1 (IDF.E2)]	0	9/17/2026	
689	B10.IDF.E2.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [NWS 1 (IDF.E2)]	5	9/17/2026	9/23/2026
690	DCC.NWB60.B10.3155	[DCBxx - NWB60] GS Gear Delivered [EF's corridor] [NWS 1 (IDF.E2)]	0	9/17/2026	
691	B10.IDF.E2.MIL.115	[B10] DEC-C Ready for RSE Provisioning [NWS 1 (IDF.E2)]	0	9/24/2026	
692	B10.IDF.E2.OWN.115.1	[B10] RSE Provisioning for CorpNet Live GS [NWS 1 (IDF.E2)]	5	11/2/2026	11/6/2026
693	B10.IDF.E2.MIL.120	[B10] CorpNet Live GS [NWS 1 (IDF.E2)]	0		11/6/2026
694	B10.IDF.E2.OWN.120.1	[B10] Provisioning for Security Live GS [NWS 1 (IDF.E2)]	5	11/9/2026	11/13/2026
695	B10.IDF.E2.MIL.130	[B10] Security Live GS [NWS 1 (IDF.E2)]	0		11/13/2026
696	DCC.NWB60.B10.3234	[DCB10 - NWB60] CorpNet/Security/FacNet Ready [EFs corridors] (IDF.E2)]	0		11/13/2026
697	B10.IDF.E2.OWN.130.1	[B10] BMS & ENS Provisioning for FacNet Live GS [NWS 1 (IDF.E2)]	5	11/16/2026	11/20/2026
698	B10.IDF.E2.MIL.140	[B10] FacNet Live GS [NWS 1 (IDF.E2)]	0		11/20/2026
699	TXE10 - EF1 1 (IDF.E1)				
700	TXE10 - EF1 1 (IDF.E1)				
701	TXE10 - OSP EF1 1 (IDF.E1)				
702	B10.IDF.E1.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [NWS 3 (IDF.E1)]	0		8/27/2026
703	TXE10 - EF1 1 (IDF.E1)				

704	B10.IDF.E1.MIL.100	[B10] DEC-C Ready: OSP Primary Pathways [NWS 3 (IDF.E1)]	0	9/2/2026	
705	B10.IDF.E1.GSI.100.1	[B10] TC GS Install OSP Pathways Fit-Out [NWS 3 (IDF.E1)]	10	9/2/2026	9/16/2026
706	B10.IDF.E1.MIL.110	[B10] DEC-C Ready: General Services GS [NWS 3 (IDF.E1)]	0	9/17/2026	
707	B10.IDF.E1.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [NWS 3 (IDF.E1)]	5	9/17/2026	9/23/2026
708	B10.IDF.E1.MIL.115	[B10] DEC-C Ready for RSE Provisioning [NWS 3 (IDF.E1)]	0	9/24/2026	
709	B10.IDF.E1.OWN.115.1	[B10] RSE Provisioning for CorpNet Live GS [NWS 3 (IDF.E1)]	5	11/2/2026	11/6/2026
710	B10.IDF.E1.MIL.120	[B10] CorpNet Live GS [NWS 3 (IDF.E1)]	0		11/6/2026
711	B10.IDF.E1.OWN.120.1	[B10] Provisioning for Security Live GS [NWS 3 (IDF.E1)]	5	11/9/2026	11/13/2026
712	B10.IDF.E1.MIL.130	[B10] Security Live GS [NWS 3 (IDF.E1)]	0		11/13/2026
713	B10.IDF.E1.OWN.130.1	[B10] BMS & ENS Provisioning for FacNet Live GS [NWS 3 (IDF.E1)]	5	11/16/2026	11/20/2026
714	B10.IDF.E1.MIL.140	[B10] FacNet Live GS [NWS 3 (IDF.E1)]	0		11/20/2026
715	TXE10 - NS4 (IDF.N4)				
716	TXE10 - NS4 (IDF.N4)				
717	TXE10 OSP NS4 (IDF.N4)				
718	B10.IDF.N4.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [NWS 4 (IDF.N4)]	0		8/27/2026
719	TXE10 - NS4 (IDF.N4)				
720	B10.IDF.N4.MIL.100	[B10] DEC-C Ready: OSP Primary Pathways [NWS 4 (IDF.N4)]	0	9/2/2026	
721	B10.IDF.N4.GSI.100.1	[B10] TC GS Install OSP Pathways Fit-Out [NWS 4 (IDF.N4)]	10	9/2/2026	9/16/2026
722	B10.IDF.N4.MIL.110	[B10] DEC-C Ready: General Services GS [NWS 4 (IDF.N4)]	0	9/17/2026	
723	B10.IDF.N4.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [NWS 4 (IDF.N4)]	5	9/17/2026	9/23/2026
724	DCC.NWB60.B10.3156	[DCBxx - NWB60] GS Gear Delivered [End of Building Corridor] [NWS 4 (IDF.N4)]	0	9/17/2026	
725	B10.IDF.N4.MIL.115	[B10] DEC-C Ready for RSE Provisioning [NWS 4 (IDF.N4)]	0	9/24/2026	
726	B10.IDF.N4.OWN.115.1	[B10] RSE Provisioning for CorpNet Live GS [NWS 4 (IDF.N4)]	5	11/2/2026	11/6/2026
727	B10.IDF.N4.MIL.120	[B10] CorpNet Live GS [NWS 4 (IDF.N4)]	0		11/6/2026
728	B10.IDF.N4.OWN.120.1	[B10] Provisioning for Security Live GS [NWS 4 (IDF.N4)]	5	11/9/2026	11/13/2026
729	B10.IDF.N4.MIL.130	[B10] Security Live GS [NWS 4 (IDF.N4)]	0		11/13/2026
730	DCC.NWB60.B10.3235	[DCBxx - NWB60] CorpNet/Security/FacNet Ready [End of Building Corridor] [NWS 4 (IDF.N4)]	0		11/13/2026
731	B10.IDF.N4.OWN.130.1	[B10] BMS & ENS Provisioning for FacNet Live GS [NWS 4 (IDF.N4)]	5	11/16/2026	11/20/2026
732	B10.IDF.N4.MIL.140	[B10] FacNet Live GS [NWS 1 (IDF.N4)]	0		11/20/2026
733	TXE 02 - DCB2 GS				
734	TXE2 - GSMDF				
735	TXE2 - OSP MMV Milestone				
736	B02.OSP1.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 1 (MMV #)	0		10/13/2026
737	B02.OSP2.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 2 (MMV #)	0		10/13/2026
738	B02.OSP4.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 4 (MMV #)	0		11/20/2026
739	B02.OSP3.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 3 (MMV #)	0		12/17/2026
740	TXE2 - Exterior MDF				
741	B02.MDF.MIL.100	[B02] DEC-C Ready: OSP Primary Pathways [GSMDF1, GSMDF2]	0	10/14/2026	
742	B02.MDF.GSI.100.1	[B02] TC GS Install OSP Pathways Fit-Out [GSMDF1, GSMDF2]	20	10/14/2026	11/10/2026
743	B02.MDF.MIL.110	[B02] DEC-C Ready: General Services GS Core [GSMDF1, GSMDF2]	0	11/11/2026	
744	B02.MDF.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [GSMDF1, GSMDF2]	5	11/11/2026	11/17/2026
745	DCC.DCB90.B02.3160	[DCB02 - DCB90] GS Gear Delivered [GSMDF1, GSMDF2]	0	11/11/2026	
746	B02.MDF.OWN.115.1	[B02] RSE Provisioning for CorpNet Live GS Core [GSMDF1, GSMDF2]	5	11/18/2026	11/24/2026
747	B02.MDF.MIL.115	[B10] DEC-C Ready for RSE Provisioning [GSMDF1, GSMDF2]	0	11/18/2026	

748	B02.MDF.MIL.120	[B02] CorpNet Live GS Core [GSMDF1, GSMDF2]	0		11/24/2026
749	B02.MDF.OWN.120.1	[B02] Provisioning for Security Live GS Core [GSMDF1, GSMDF2]	5	11/25/2026	12/3/2026
750	B02.MDF.MIL.130	[B02] Security Live GS Core [GSMDF1, GSMDF2]	0		12/3/2026
751	DCC.DCB90.B02.3235	[DCB02 - DCB90] CorpNet/Security/FacNet Ready [GSMDF1, GSMDF2]	0		12/3/2026
752	B02.MDF.OWN.130.1	[B02] BMS & ENS Provisioning for FacNet Live GS Core [GSMDF1, GSMDF2]	10	12/4/2026	12/17/2026
753	B02.MDF.MIL.140	[B02] FacNet Live GS Core [GSMDF1, GSMDF2]	0		12/17/2026
754	TXE2 - Site Buildings (MCUP)				
755	TXE2 - Site Buildings (MCUP)				
756	TXE2 - OSP Site Buildings (MCUP)				
757	B02.IDF.SB.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [Site Buildings - mCUP] and Path 3_4	0		12/17/2026
758	TXE2 - Site Buildings (MCUP)				
759	B02.IDF.SB.MIL.150	TIE TO GS.IDF AT MCUPS XXXXX DISOLVE	0	9/3/2026	
760	B02.IDF.SB.MIL.100	[B02] DEC-C Ready: OSP Primary Pathways [Site Buildings - mCUP]	0	12/18/2026	
761	B02.IDF.SB.GSI.100.1	[B02] TC GS Install OSP Pathways Fit-Out [Site Buildings - mCUP]	15	12/18/2026	1/11/2027
762	B02.IDF.SB.MIL.110	[B02] DEC-C Ready: General Services GS [Site Buildings - mCUP]	0	1/12/2027	
763	B02.IDF.SB.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [Site Buildings - mCUP]	5	1/12/2027	1/18/2027
764	DCC.DCB90.B01.3170	[DCB01 - DCB90] GS Gear Delivered [mCUPs 1-3] [Site Buildings - mCUP]	0	1/12/2027	
765	B02.IDF.SB.OWN.115.1	[B02] RSE Provisioning for CorpNet Live GS [Site Buildings - mCUP]	5	1/19/2027	1/25/2027
766	B02.IDF.SB.MIL.115	[B10] DEC-C Ready for RSE Provisioning [Site Buildings - mCUP]	0	1/19/2027	
767	B02.IDF.SB.MIL.120	[B02] CorpNet Live GS [Site Buildings - mCUP]	0		1/25/2027
768	B02.IDF.SB.OWN.120.1	[B02] Provisioning for Security Live GS [Site Buildings - mCUP]	5	1/26/2027	2/1/2027
769	B02.IDF.SB.MIL.130	[B02] Security Live GS [Site Buildings - mCUP]	0		2/1/2027
770	DCC.DCB90.B01.3260	[DCB01 - DCB90] CorpNet/Security/FacNet Ready [mCUPs 1-3] [Site Buildings - mCUP]	0		2/1/2027
771	B02.IDF.SB.OWN.130.1	[B02] BMS & ENS Provisioning for FacNet Live GS [Site Buildings - mCUP]	10	2/2/2027	2/15/2027
772	B02.IDF.SB.MIL.140	[B02] FacNet Live GS [Site Buildings - mCUP]	0		2/15/2027
773	TXE2 - Loop (IDF.L1)				
774	TXE2 - Loop (IDF.L1)				
775	TXE2 - OSP Loop (IDF.L1)				
776	B02.IDF.L1.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [Loop (IDF.L1)]	0		10/13/2026
777	TXE2 - Loop (IDF.L1)				
778	B02.IDF.L1.MIL.100	[B02] DEC-C Ready: OSP Primary Pathways [Loop (IDF.L1)]	0	10/14/2026	
779	B02.IDF.L1.GSI.100.1	[B02] TC GS Install OSP Pathways Fit-Out [Loop (IDF.L1)]	10	10/14/2026	10/27/2026
780	B02.IDF.L1.MIL.110	[B02] DEC-C Ready: General Services GS [Loop (IDF.L1)]	0	10/28/2026	
781	B02.IDF.L1.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [Loop (IDF.L1)]	5	10/28/2026	11/3/2026
782	DCC.DCB90.B02.3164	[DCB02 - DCB90] GS Gear Delivered [LOOP] (IDF.L1)	0	10/28/2026	
783	B02.IDF.L1.MIL.115	[B10] DEC-C Ready for RSE Provisioning [Loop (IDF.L1)]	0	11/4/2026	
784	B02.IDF.L1.OWN.115.1	[B02] RSE Provisioning for CorpNet Live GS [Loop (IDF.L1)]	5	12/18/2026	12/24/2026
785	B02.IDF.L1.MIL.120	[B02] CorpNet Live GS [Loop (IDF.L1)]	0		12/24/2026
786	B02.IDF.L1.OWN.120.1	[B02] Provisioning for Security Live GS [Loop (IDF.L1)]	5	12/28/2026	1/4/2027
787	B02.IDF.L1.MIL.130	[B02] Security Live GS [Loop (IDF.L1)]	0		1/4/2027
788	DCC.DCB90.B02.3245	[DCB02 - DCB90] CorpNet/Security/FacNet Ready [LOOP] (IDF.L1)	0		1/4/2027
789	B02.IDF.L1.OWN.130.1	[B02] BMS & ENS Provisioning for FacNet Live GS [Loop (IDF.L1)]	5	1/5/2027	1/11/2027
790	B02.IDF.L1.MIL.140	[B02] FacNet Live GS [Loop (IDF.L1)]	0		1/11/2027
791	TXE2 - EF2 1 (IDF.E2)				

792	TXE2 - EF2 1 (IDF.E2)				
793	TXE2 OSP EF2 1 (IDF.E2)				
794	B02.IDF.E2.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [DHB (IDF.E2)]	0		10/13/2026
795	TXE2 - EF2 1 (IDF.E2)				
796	B02.IDF.E2.MIL.100	[B02] DEC-C Ready: OSP Primary Pathways [DHB (IDF.E2)]	0	10/14/2026	
797	B02.IDF.E2.GSI.100.1	[B02] TC GS Install OSP Pathways Fit-Out [DHB (IDF.E2)]	10	10/14/2026	10/27/2026
798	B02.IDF.E2.MIL.110	[B02] DEC-C Ready: General Services GS [DHB (IDF.E2)]	0	11/5/2026	
799	B02.IDF.L2.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [DHB (IDF.E2)]	5	11/5/2026	11/11/2026
800	DCC.DCB90.B02.3166	[DCB02 - DCB90] GS Gear Delivered [Central corridor] [DHB (IDF.E2)]	0	11/5/2026	
801	B02.IDF.L2.MIL.115	[B10] DEC-C Ready for RSE Provisioning [DHB (IDF.E2)]	0	11/12/2026	
802	B02.IDF.E2.OWN.115.1	[B02] RSE Provisioning for CorpNet Live GS [DHB (IDF.E2)]	5	12/18/2026	12/24/2026
803	B02.IDF.E2.MIL.120	[B02] CorpNet Live GS [DHB (IDF.E2)]	0		12/24/2026
804	B02.IDF.E2.OWN.120.1	[B02] Provisioning for Security Live GS [DHB (IDF.E2)]	5	12/28/2026	1/4/2027
805	B02.IDF.E2.MIL.130	[B02] Security Live GS [DHB (IDF.E2)]	0		1/4/2027
806	DCC.DCB90.B02.3250	[DCB02 - DCB90] CorpNet/Security/FacNet Ready [Central corridor] [DHB (IDF.E2)]	0		1/4/2027
807	B02.IDF.E2.OWN.130.1	[B02] BMS & ENS Provisioning for FacNet Live GS [DHB (IDF.E2)]	5	1/5/2027	1/11/2027
808	B02.IDF.E2.MIL.140	[B02] FacNet Live GS [DHB (IDF.E2)]	0		1/11/2027
809	TXE2 - DHC (IDF.C4)				
810	TXE2 - DHC (IDF.C4)				
811	TXE2 - OSP DHC (IDF.C4)				
812	B02.IDF.N4.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [DHC (IDF.N4)]	0		10/13/2026
813	TXE2 - DHC (IDF.C4)				
814	B02.IDF.N4.MIL.100	[B02] DEC-C Ready: OSP Primary Pathways [DHC (IDF.N4)]	0	10/22/2026	
815	B02.IDF.N4.GSI.100.1	[B02] TC GS Install OSP Pathways Fit-Out [DHC (IDF.N4)]	10	10/22/2026	11/4/2026
816	B02.IDF.N4.MIL.110	[B02] DEC-C Ready: General Services GS [DHC (IDF.N4)]	0	11/5/2026	
817	B02.IDF.N4.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [DHC (IDF.N4)]	5	11/5/2026	11/11/2026
818	DCC.DCB90.B02.3168	[DCB02 - DCB90] GS Gear Delivered [End of Building Corridor] [DHC (IDF.N4)]	0	11/5/2026	
819	B02.IDF.N4.MIL.115	[B10] DEC-C Ready for RSE Provisioning [DHC (IDF.N4)]	0	11/12/2026	
820	B02.IDF.N4.OWN.115.1	[B02] RSE Provisioning for CorpNet Live GS [DHC (IDF.N4)]	5	12/18/2026	12/24/2026
821	B02.IDF.N4.MIL.120	[B02] CorpNet Live GS [DHC (IDF.N4)]	0		12/24/2026
822	B02.IDF.N4.OWN.120.1	[B02] Provisioning for Security Live GS [DHC (IDF.N4)]	5	12/28/2026	1/4/2027
823	B02.IDF.N4.MIL.130	[B02] Security Live GS [DHC (IDF.N4)]	0		1/4/2027
824	DCC.DCB90.B02.3255	[DCB02 - DCB90] CorpNet/Security/FacNet Ready [End of Building Corridor] [DHC (IDF.N4)]	0		1/4/2027
825	B02.IDF.N4.OWN.130.1	[B02] BMS & ENS Provisioning for FacNet Live GS [DHC (IDF.N4)]	5	1/5/2027	1/11/2027
826	B02.IDF.N4.MIL.140	[B02] FacNet Live GS [DHA (IDF.N4)]	0		1/11/2027
827	TXE2 - Front End OSP and ISP				
828	B10.E1-.MIL.080	GC Ready - Connectivity Start (FE TXE10 - NWS1/NWS4)	0		8/17/2026
829	B10.E2-.MIL.080	GC Ready - Connectivity Start (FE TXE10 - NWS2/NWS3)	0		8/17/2026
830	B02.E1-.MIL.080	GC Ready - Connectivity Start (FE TXE2 - DHA)	0		10/12/2026
831	B02.E2-.MIL.080	GC Ready - Connectivity Start (FE TXE2 - DHB)	0		10/12/2026
832	B02.E1-.MIL.280	GC Ready - Connectivity Start (FE TXE2 - DHC)	0		10/19/2026
833	B02.E2-.MIL.280	GC Ready - Connectivity Start (FE TXE2 - DHD)	0		10/19/2026
834	B02.FEF.DHA.MIL.010	[B02] Install Front End OSP and ISP - TXE10 to TXE2 - Phase 1	30	11/23/2026	1/7/2027
835	B02.FEF.DHB.MIL.010	[B02] Install Front End OSP and ISP - TXE10 to TXE2 - Phase 1	30	11/23/2026	1/7/2027

836	B02.FEF.DHC.MIL.010	[B02] Install Front End OSP and ISP - TXE10 to TXE2 - Phase 2	30	11/23/2026	1/7/2027
837	B02.FEF.DHD.MIL.010	[B02] Install Front End OSP and ISP - TXE10 to TXE2 - Phase 2	30	1/8/2027	2/18/2027
838	TXE2 - Back End OSP and ISP				
839	B10.E1-.MIL.180	GC Ready - Connectivity Start (BE NWS1/NWS4)	0		9/2/2026
840	B10.E2-.MIL.180	GC Ready - Connectivity Start (BE - NWS2/NWS3)	0		9/8/2026
841	B02.E2-.MIL.180	GC Ready - Connectivity Start (BE - DHB/DHD)	0		10/1/2026
842	B02.E1-.MIL.180	GC Ready - Connectivity Start (BE - DHA/DHC)	0		10/8/2026
843	B02.OSP.MIL.010	Site Readiness - OSP Pathways Complete	0		11/20/2026
844	B02.BEF.DHA.MIL.010	[B02] Install Back End OSP and ISP - TXE10 to TXE2 - Phase 1	30	11/23/2026	1/7/2027
845	B02.BEF.DHB.MIL.010	[B02] Install Back End OSP and ISP - TXE10 to TXE2 - Phase 1	30	11/23/2026	1/7/2027
846	B02.BEF.DHC.MIL.010	[B02] Install Back End OSP and ISP - TXE10 to TXE2 - Phase 2	30	11/23/2026	1/7/2027
847	B02.BEF.DHD.MIL.010	[B02] Install Back End OSP and ISP - TXE10 to TXE2 - Phase 2	30	11/23/2026	1/7/2027
848	TXE 01 - DCB1 GS				
849	B01 - Site Buildings (MCUP)				
850	B01 - Site Buildings (MCUP)				
851	B01 - OSP Site Buildings (MCUP)				
852	B01.IDF.SB.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [Site Buildings - mCUP] and Path 3_4	0		12/17/2026
853	B01 - Site Buildings (MCUP)				
854	B01.IDF.SB.MIL.100	[B01] DEC-C Ready: OSP Primary Pathways [Site Buildings - mCUP]	0	12/18/2026	
855	B01.IDF.SB.GSI.100.1	[B01] TC GS Install OSP Pathways Fit-Out [Site Buildings - mCUP]	15	12/18/2026	1/11/2027
856	B01.IDF.SB.MIL.110	[B01] DEC-C Ready: General Services GS [Site Buildings - mCUP]	0	1/12/2027	
857	B01.IDF.SB.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [Site Buildings - mCUP]	5	1/12/2027	1/18/2027
858	DCC.DCB90.B01.3172	[DCB01 - DCB90] GS Gear Delivered [mCUPs 3-remainder] [Site Buildings - mCUP]	0	1/12/2027	
859	B01.IDF.SB.OWN.115.1	[B01] RSE Provisioning for CorpNet Live GS [Site Buildings - mCUP]	5	1/19/2027	1/25/2027
860	B01.IDF.SB.MIL.115	[B10] DEC-C Ready for RSE Provisioning [Site Buildings - mCUP]	0	1/19/2027	
861	B01.IDF.SB.MIL.120	[B01] CorpNet Live GS [Site Buildings - mCUP]	0		1/25/2027
862	B01.IDF.SB.OWN.120.1	[B01] Provisioning for Security Live GS [Site Buildings - mCUP]	5	1/26/2027	2/1/2027
863	B01.IDF.SB.MIL.130	[B01] Security Live GS [Site Buildings - mCUP]	0		2/1/2027
864	DCC.DCB90.B01.3265	[DCBxx - DCB90] CorpNet/Security/FacNet Ready [mCUPs 4-remainder] [Site Buildings - mCUP]	0		2/1/2027
865	B01.IDF.SB.OWN.130.1	[B01] BMS & ENS Provisioning for FacNet Live GS [Site Buildings - mCUP]	10	2/2/2027	2/15/2027
866	B01.IDF.SB.MIL.140	[B01] FacNet Live GS [Site Buildings - mCUP]	0		2/15/2027
867	B01 - GSMDF				
868	B01 - OSP MMV Milestone				
869	B01.OSP1.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 1 (MMV #)	0		11/18/2026
870	B01.OSP2.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 2 (MMV #)	0		11/18/2026
871	B01.OSP3.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 3 (MMV #)	0		12/17/2026
872	B01.OSP4.MIL.100	GC1 Ready: OSP Ductbanks Primary Pathway 4 (MMV #)	0		12/17/2026
873	B01 - Loop (IDF.L1)				
874	B01 - Loop (IDF.L1)				
875	B01 - OSP Loop (IDF.L1)				
876	B01.IDF.L1.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [Loop (IDF.L1)]	0		12/17/2026
877	B01 - Loop (IDF.L1)				
878	B01.IDF.L1.MIL.100	[B01] DEC-C Ready: OSP Primary Pathways [Loop (IDF.L1)]	0	12/18/2026	
879	B01.IDF.L1.GSI.100.1	[B01] TC GS Install OSP Pathways Fit-Out [Loop (IDF.L1)]	10	12/18/2026	1/4/2027

880	B01.IDF.L1.MIL.110	[B01] DEC-C Ready: General Services GS [Loop (IDF.L1)]	0	1/5/2027	
881	B01.IDF.L1.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [Loop (IDF.L1)]	5	1/5/2027	1/11/2027
882	DCC.DCB90.B01.3164	[DCBxx - DCB90] GS Gear Delivered [LOOP] (IDF.L1)	0	1/5/2027	
883	B01.IDF.L1.OWN.115.1	[B01] RSE Provisioning for CorpNet Live GS [Loop (IDF.L1)]	5	1/12/2027	1/18/2027
884	B01.IDF.L1.MIL.115	[B10] DEC-C Ready for RSE Provisioning [Loop (IDF.L1)]	0	1/12/2027	
885	B01.IDF.L1.MIL.120	[B01] CorpNet Live GS [Loop (IDF.L1)]	0		1/18/2027
886	B01.IDF.L1.OWN.120.1	[B01] Provisioning for Security Live GS [Loop (IDF.L1)]	5	1/19/2027	1/25/2027
887	B01.IDF.L1.MIL.130	[B01] Security Live GS [Loop (IDF.L1)]	0		1/25/2027
888	DCC.DCB90.B01.3245	[DCB01 - DCB90] CorpNet/Security/FacNet Ready [LOOP] (IDF.L1)	0		1/25/2027
889	B01.IDF.L1.OWN.130.1	[B01] BMS & ENS Provisioning for FacNet Live GS [Loop (IDF.L1)]	5	1/26/2027	2/1/2027
890	B01.IDF.L1.MIL.140	[B01] FacNet Live GS [Loop (IDF.L1)]	0		2/1/2027
891	B01 - EF2 1 (IDF.E2)				
892	B01 - EF2 1 (IDF.E2)				
893	B01 - OSP EF2 1 (IDF.E2)				
894	B01.IDF.E2.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [DHB (IDF.E2)]	0		12/17/2026
895	B01 - EF2 1 (IDF.E2)				
896	B01.IDF.E2.MIL.100	[B01] DEC-C Ready: OSP Primary Pathways [DHB (IDF.E2)]	0	12/18/2026	
897	B01.IDF.E2.GSI.100.1	[B01] TC GS Install OSP Pathways Fit-Out [DHB (IDF.E2)]	10	12/18/2026	1/4/2027
898	B01.IDF.E2.MIL.110	[B01] DEC-C Ready: General Services GS [DHB (IDF.E2)]	0	1/5/2027	
899	B01.IDF.E2.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [DHB (IDF.E2)]	5	1/5/2027	1/11/2027
900	DCC.DCB90.B01.3166	[DCBxx - DCB90] GS Gear Delivered [Central corridor] [DHB (IDF.E2)]	0	1/5/2027	
901	B01.IDF.E2.OWN.115.1	[B01] RSE Provisioning for CorpNet Live GS [DHB (IDF.E2)]	5	1/12/2027	1/18/2027
902	B01.IDF.E2.MIL.115	[B10] DEC-C Ready for RSE Provisioning [DHB (IDF.E2)]	0	1/12/2027	
903	B01.IDF.E2.MIL.120	[B01] CorpNet Live GS [DHB (IDF.E2)]	0		1/18/2027
904	B01.IDF.E2.OWN.120.1	[B01] Provisioning for Security Live GS [DHB (IDF.E2)]	5	1/19/2027	1/25/2027
905	B01.IDF.E2.MIL.130	[B01] Security Live GS [DHB (IDF.E2)]	0		1/25/2027
906	DCC.DCB90.B01.3250	[DCB01 - DCB90] CorpNet/Security/FacNet Ready [Central corridor] [DHB (IDF.E2)]	0		1/25/2027
907	B01.IDF.E2.OWN.130.1	[B01] BMS & ENS Provisioning for FacNet Live GS [DHB (IDF.E2)]	5	1/26/2027	2/1/2027
908	B01.IDF.E2.MIL.140	[B01] FacNet Live GS [DHB (IDF.E2)]	0		2/1/2027
909	B01 - DHC (IDF.C4)				
910	B01 - DHC (IDF.C4)				
911	B01 - OSP DHC (IDF.C4)				
912	B01.IDF.N4.MIL.010	GC1 Ready: OSP Ductbanks Primary Pathway [DHC (IDF.N4)]	0		12/17/2026
913	B01 - DHC (IDF.C4)				
914	B01.IDF.N4.MIL.100	[B01] DEC-C Ready: OSP Primary Pathways [DHC (IDF.N4)]	0	12/18/2026	
915	B01.IDF.N4.GSI.100.1	[B01] TC GS Install OSP Pathways Fit-Out [DHC (IDF.N4)]	10	12/18/2026	1/4/2027
916	B01.IDF.N4.MIL.110	[B01] DEC-C Ready: General Services GS [DHC (IDF.N4)]	0	1/5/2027	
917	B01.IDF.N4.GSI.110.1	[B10] TC Rack and Stack ENS Equipment [DHC (IDF.N4)]	5	1/5/2027	1/11/2027
918	DCC.DCB90.B01.3168	[DCB01 - DCB90] GS Gear Delivered [End of Building Corridor] [DHC (IDF.N4)]	0	1/5/2027	
919	B01.IDF.N4.OWN.115.1	[B01] RSE Provisioning for CorpNet Live GS [DHC (IDF.N4)]	5	1/12/2027	1/18/2027
920	B01.IDF.N4.MIL.115	[B10] DEC-C Ready for RSE Provisioning [DHC (IDF.N4)]	0	1/12/2027	
921	B01.IDF.N4.MIL.120	[B01] CorpNet Live GS [DHC (IDF.N4)]	0		1/18/2027
922	B01.IDF.N4.OWN.120.1	[B01] Provisioning for Security Live GS [DHC (IDF.N4)]	5	1/19/2027	1/25/2027
923	B01.IDF.N4.MIL.130	[B01] Security Live GS [DHC (IDF.N4)]	0		1/25/2027

924	DCC.DCB90.B01.3255	[DCB01 - DCB90] CorpNet/Security/FacNet Ready [End of Building Corridor] [DHC (IDF.N4)]	0		1/25/2027
925	B01.IDF.N4.OWN.130.1	[B01] BMS & ENS Provisioning for FacNet Live GS [DHC (IDF.N4)]	5	1/26/2027	2/1/2027
926	B01.IDF.N4.MIL.140	[B01] FacNet Live GS [DHC (IDF.N4)]	0		2/1/2027
927	B01 - Front End OSP and ISP				
928	B01.E1-.MIL.080	GC Ready - Connectivity Start (FE TXE1 - DHA)	0		12/8/2026
929	B01.E2-.MIL.080	GC Ready - Connectivity Start (FE TXE1 - DHB)	0		12/11/2026
930	B01.E1-.MIL.280	GC Ready - Connectivity Start (FE TXE1 - DHC)	0		12/15/2026
931	B01.OSP.MIL.010	Site Readiness - OSP Pathways Complete.	0		12/17/2026
932	B01.FEF.DHA.MIL.010	[B01] Install Front End OSP and ISP - TXE10 to TXE1 - Phase 1	40	12/18/2026	2/15/2027
933	B01.FEF.DHC.MIL.010	[B01] Install Front End OSP and ISP - TXE10 to TXE1 - Phase 2	40	12/18/2026	2/15/2027
934	B01.E2-.MIL.280	GC Ready - Connectivity Start (FE TXE1 - DHD)	0		12/18/2026
935	B01.FEF.DHB.MIL.010	[B01] Install Front End OSP and ISP - TXE10 to TXE1 - Phase 1	40	12/21/2026	2/16/2027
936	B01.FEF.DHD.MIL.010	[B01] Install Front End OSP and ISP - TXE10 to TXE1 - Phase 2	40	12/21/2026	2/16/2027
937	B01 - Back End OSP and ISP				
938	B01.E1-.MIL.180	GC Ready - Connectivity Start (BE - DHA/DHC)	0		12/4/2026
939	B01.E2-.MIL.180	GC Ready - Connectivity Start (BE - DHB/DHD)	0		12/4/2026
940	B01.BEF.DHA.MIL.010	[B01] Install Back End OSP and ISP - TXE10 to TXE1 - Phase 1	40	12/18/2026	2/15/2027
941	B01.BEF.DHB.MIL.010	[B01] Install Back End OSP and ISP - TXE10 to TXE1 - Phase 1	40	12/18/2026	2/15/2027
942	B01.BEF.DHC.MIL.010	[B01] Install Back End OSP and ISP - TXE10 to TXE1 - Phase 2	40	12/18/2026	2/15/2027
943	B01.BEF.DHD.MIL.010	[B01] Install Back End OSP and ISP - TXE10 to TXE1 - Phase 2	40	12/18/2026	2/15/2027
944	Type 2.0 Construction				
945	TXE10 - NWB				
946	Structure TXE10				
947	TXE10 UG Utilities, Foundations and SOG				
948	TXE10 10L1 (LOOP)				
949	Enabling Foundation				
950	B10.L1-.MIL.010	Pad Ready	0	15-Dec-25 A	
951	B10.L1-.MIL.105	Pad Ready - Ready to Start Electrical Rough-in (Feeder and Branch)	0	20-Feb-26 A	
952	UG Utilities				
953	B10.L1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement)	11	29-Dec-25 A	09-Jan-26 A
954	B10.L1-.UTI.070	Backfill TC Ductbank (N/S)	5	10-Jan-26 A	12-Jan-26 A
955	B10.L1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	5	03-Feb-26 A	15-Feb-26 A
956	B10.L1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	8	07-Feb-26 A	14-Feb-26 A
957	B10.L1-.ELE.020	Backfill Electrical Ductbank	5	19-Feb-26 A	20-Feb-26 A
958	B10.L1-.UTI.050	Install Elect,Controls, TC Branch Conduit	5	21-Feb-26 A	25-Feb-26 A
959	Foundation				
960	B10.L1-.FND.095	FRP Loading Dock Foundations	11	05-Jan-26 A	10-Jan-26 A
961	B10.L1-.FND.030	FRP Foundations Perimeter Deep	5	09-Jan-26 A	14-Jan-26 A
962	B10.L1-.FND.105	FRP Loading Dock Walls	9	12-Jan-26 A	30-Jan-26 A
963	B10.L1-.FND.070	Backfill Perimeter Deep	2	21-Jan-26 A	27-Jan-26 A
964	B10.L1-.FND.080	FRP Foundation Perimeter Shallow (South)	8	22-Jan-26 A	06-Feb-26 A
965	B10.L1-.FND.085	FRP Foundation Turndown	7	26-Jan-26 A	04-Feb-26 A
966	B10.L1-.FND.090	Backfill FRP Foundation Interior Spots	3	28-Jan-26 A	21-Feb-26 A
967	B10.L1-.FND.040	FRP Foundation Interior Spots	5	29-Jan-26 A	30-Jan-26 A

968	SOG (Slab On Grade)				
969	B10.L1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	2	26-Feb-26 A	27-Feb-26 A
970	B10.L1-.SOG.020	FRP Slab on Grade	4	02-Mar-26 A	05-Mar-26 A
971	B10.L1-.SOG.040	Slab on Grade Cure and PEMB Prep	7	06-Mar-26 A	12-Mar-26 A
972	B10.L1-.SOG.030	Waterproof Columns, Grout Baseplates & FRP Diamond Infill	5	27-Apr-26 A	07-May-26 A
973	TXE10 10A1 NWS1				
974	Enabling Foundation				
975	B10.A1-.MIL.010	Pad Ready	0	15-Dec-25 A	
976	UG Utilities				
977	B10.A1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement)	20	22-Dec-25 A	08-Jan-26 A
978	B10.A1-.UTI.070	Backfill TC Ductbank (N/S)	5	10-Jan-26 A	11-Jan-26 A
979	B10.A1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	16	30-Jan-26 A	11-Feb-26 A
980	B10.A1-.ELE.020	Backfill Electrical Ductbank	5	19-Feb-26 A	27-Feb-26 A
981	B10.A1-.UTI.050	Install Elect,Controls, TC Branch Conduit	5	27-Feb-26 A	04-Mar-26 A
982	Foundation				
983	B10.A1-.FND.030	FRP Foundations Perimeter Deep	10	31-Dec-25 A	08-Jan-26 A
984	B10.A1-.FND.040	FRP Foundation Interior Spots	10	12-Jan-26 A	16-Jan-26 A
985	B10.A1-.FND.070	Backfill Perimeter Deep	4	21-Jan-26 A	27-Feb-26 A
986	B10.A1-.FND.090	Backfill FRP Foundation Interior Spots	2	18-Feb-26 A	26-Feb-26 A
987	B10.A1-.FND.085	FRP Foundation Turndown and Spots	9	27-Feb-26 A	20-Mar-26 A
988	SOG (Slab On Grade)				
989	B10.A1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	4	19-Feb-26 A	06-Mar-26 A
990	B10.A1-.SOG.020	FRP Slab on Grade	4	07-Mar-26 A	12-Mar-26 A
991	B10.A1-.SOG.040	Slab on Grade Cure and PEMB Prep	7	12-Mar-26 A	19-Mar-26 A
992	B10.A1-.SOG.020.1	FRP Slab on Grade @ MV Trench	12	23-Mar-26 A	27-Mar-26 A
993	B10.A1-.SOG.030	Waterproof Columns, Grout Baseplates & FRP Diamond Infill	5	11-May-26 A	15-May-26 A
994	TXE10 10E1 EF1				
995	Enabling Foundation				
996	B10.E1-.MIL.010	Pad Ready	0	15-Dec-25 A	
997	B10.E1-.FND.020	FRP Deep Foundations at TC Ductbank	10	17-Dec-25 A	20-Dec-25 A
998	B10.E1-.FND.060	FRP Piers TC Ductbank	5	22-Dec-25 A	07-Jan-26 A
999	B10.E1-.FND.060.1	FRP Piers Demo and Repair	5	09-Feb-26 A	13-Feb-26 A
1000	UG Utilities				
1001	B10.E1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement)	15	15-Dec-25 A	08-Jan-26 A
1002	B10.E1-.UTI.070	Backfill TC Ductbank (N/S)	4	09-Jan-26 A	20-Jan-26 A
1003	B10.E1-.UTI.035	Install FW (Pipe,Test) 1200'	16	21-Jan-26 A	29-Jan-26 A
1004	B10.E1-.UTI.035.1	Install FW Thrustblocks, Flowfill and Backfill	6	21-Jan-26 A	29-Jan-26 A
1005	B10.E1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	9	30-Jan-26 A	26-Feb-26 A
1006	B10.E1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	10	02-Feb-26 A	26-Feb-26 A
1007	B10.E1-.UTI.010	Install TC Ductbank Deep (E/W) (Conduit/Encasement)	15	12-Feb-26 A	27-Feb-26 A
1008	B10.E1-.ELE.020	Backfill Electrical Ductbank	5	27-Feb-26 A	04-Mar-26 A
1009	B10.E1-.UTI.050	Install Elect,Controls, TC Branch Conduit	8	03-Mar-26 A	09-Mar-26 A
1010	B10.E1-.UTI.060	Backfill TC Ductbank Deep (E/W)	5	17-Mar-26 A	20-Mar-26 A
1011	Foundation				

1012	B10.E1-.FND.040	FRP Foundation Interior Spots	4	06-Feb-26 A	11-Feb-26 A
1013	B10.E1-.FND.085	FRP Foundation Turndown and Spots	5	23-Feb-26 A	23-Mar-26 A
1014	B10.E1-.FND.090	Backfill FRP Foundation Interior Spots	2	30-Mar-26 A	08-Apr-26 A
1015	SOG (Slab On Grade)				
1016	B10.E1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	5	03-Apr-26 A	11-Apr-26 A
1017	B10.E1-.SOG.020	FRP Slab on Grade	4	10-Apr-26 A	14-Apr-26 A
1018	B10.E1-.SOG.040	Slab on Grade Cure and PEMB Prep	7	15-Apr-26 A	21-Apr-26 A
1019	B10.E1-.SOG.030	Waterproof Columns, Grout Baseplates & FRP Diamond Infill	3	01-Jun-26 A	6/12/2026
1020	TXE10 10C1 NWS3				
1021	Enabling Foundation				
1022	B10.C1-.MIL.010	Pad Ready	0	15-Dec-25 A	
1023	UG Utilities				
1024	B10.C1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement)	19	29-Dec-25 A	14-Jan-26 A
1025	B10.C1-.UTI.070	Backfill TC Ductbank (N/S)	5	15-Jan-26 A	23-Jan-26 A
1026	B10.C1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	8	11-Mar-26 A	26-Mar-26 A
1027	B10.C1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill) (Isolated from D1)	7	16-Mar-26 A	20-Mar-26 A
1028	B10.C1-.UTI.050	Install Elect,Controls, TC Branch Conduit	10	16-Mar-26 A	31-Mar-26 A
1029	B10.C1-.ELE.020	Backfill Electrical Ductbank	5	06-Apr-26 A	17-Apr-26 A
1030	Foundation				
1031	B10.C1-.FND.030	FRP Foundations Perimeter Deep	10	16-Jan-26 A	24-Mar-26 A
1032	B10.C1-.FND.040	FRP Foundation Interior Spots	5	06-Feb-26 A	12-Feb-26 A
1033	B10.C1-.FND.090	Backfill FRP Foundation Interior Spots	9	02-Mar-26 A	24-Mar-26 A
1034	B10.C1-.FND.070	Backfill Perimeter Deep	5	06-Mar-26 A	20-Apr-26 A
1035	B10.C1-.FND.085	FRP Foundation Turndown and Spots	9	01-Apr-26 A	16-Apr-26 A
1036	B10.C1-.FND.080	FRP Foundation Perimeter Shallow (North)	5	20-Apr-26 A	25-Apr-26 A
1037	B10.C1-.FND.070.1	FRP & Backfil Foundation Perimeter (North End Close Up)	5	27-Apr-26 A	05-May-26 A
1038	SOG (Slab On Grade)				
1039	B10.C1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	6	03-Apr-26 A	16-Apr-26 A
1040	B10.C1-.SOG.020	FRP Slab on Grade (30-39)	6	20-Apr-26 A	27-Apr-26 A
1041	B10.C1-.SOG.040	Slab on Grade Cure and PEMB Prep (30-39)	7	27-Apr-26 A	03-May-26 A
1042	B10.C1-.SOG.20.1	FRP Slab on Grade (39-48)	4	04-May-26 A	08-May-26 A
1043	B10.C1-.SOG.40.1	Slab on Grade Cure and PEMB Prep (39-48)	7	08-May-26 A	14-May-26 A
1044	B10.C1-.SOG.030	Waterproof Columns, Grout Baseplates & FRP Diamond Infill	5	01-Jun-26 A	6/12/2026
1045	TXE10 10L2 (LOOP)				
1046	Enabling Foundation				
1047	B10.L2-.MIL.010	Pad Ready	0	15-Dec-25 A	
1048	UG Utilities				
1049	B10.L2-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	6	22-Dec-25 A	19-Jan-26 A
1050	B10.L2-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement)	6	22-Jan-26 A	06-Feb-26 A
1051	B10.L2-.UTI.070	Backfill TC Ductbank (N/S)	3	28-Jan-26 A	09-Feb-26 A
1052	B10.L2-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	5	04-Mar-26 A	14-Mar-26 A
1053	B10.L2-.UTI.050	Install Elect,Controls, TC Branch Conduit	5	04-Mar-26 A	14-Mar-26 A
1054	B10.L2-.ELE.020	Backfill Electrical Ductbank	5	13-Mar-26 A	19-Mar-26 A
1055	Foundation				

1056	B10.L2-.FND.030	FRP Foundations Perimeter Deep	5	09-Feb-26 A	13-Feb-26 A
1057	B10.L2-.FND.070	Backfill Perimeter Deep	2	10-Feb-26 A	23-Feb-26 A
1058	B10.L2-.FND.080.1	RFI 061 - Excavate Deep Foundations	2	19-Feb-26 A	20-Feb-26 A
1059	B10.L2-.FND.085	FRP Foundation Turndown and Spots	8	20-Feb-26 A	13-Mar-26 A
1060	B10.L2-.FND.080.2	RFI 061 - FRP Deep Foundations	4	20-Feb-26 A	23-Feb-26 A
1061	B10.L2-.FND.040	FRP Foundation Interior Spots	5	23-Feb-26 A	27-Feb-26 A
1062	B10.L2-.FND.080	FRP Foundation Perimeter Shallow (South)	9	23-Feb-26 A	13-Mar-26 A
1063	B10.L2-.FND.090	Backfill FRP Foundation Interior Spots	2	19-Mar-26 A	20-Mar-26 A
1064	SOG (Slab On Grade)				
1065	B10.L2-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	2	14-Mar-26 A	20-Mar-26 A
1066	B10.L2-.SOG.020	FRP Slab on Grade	4	20-Mar-26 A	26-Mar-26 A
1067	B10.L2-.SOG.040	Slab on Grade Cure and PEMB Prep	7	27-Mar-26 A	02-Apr-26 A
1068	B10.L2-.SOG.030	Waterproof Columns, Grout Baseplates & FRP Diamond Infill	5	27-Apr-26 A	07-May-26 A
1069	TXE10 10B1 NWS2				
1070	Enabling Foundation				
1071	B10.B1-.MIL.010	Pad Ready	0	15-Dec-25 A	
1072	B10.B1-.FND.036	FRP Enabling Foundations for FW Piping (@ Perimeter)	5	29-Dec-25 A	09-Feb-26 A
1073	B10.B1-.FND.035.1	RFI 32.1 - Excavate Deep Foundations	2	09-Jan-26 A	02-Feb-26 A
1074	B10.B1-.FND.035.2	RFI 32.1 - FRPS Deep Foundations	4	03-Feb-26 A	06-Feb-26 A
1075	B10.B1-.FND.035.3	RFI 32.1 - FRPS Pier (2 independent)	5	09-Feb-26 A	13-Feb-26 A
1076	B10.B1-.FND.035.4	RFI 32.1 - Backfill, FRPS 2nd Tier Foundation	5	13-Feb-26 A	20-Feb-26 A
1077	B10.B1-.FND.035.5	RFI 32.1 - Backfill, FRPS 3rd Tier Foundation and Pier(s)	4	25-Feb-26 A	02-Mar-26 A
1078	UG Utilities				
1079	B10.B1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	6	22-Dec-25 A	19-Jan-26 A
1080	B10.B1-.UTI.035	Install FW (Pipe,Test) 400'	11	22-Dec-25 A	15-Jan-26 A
1081	B10.B1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement)	20	05-Jan-26 A	15-Jan-26 A
1082	B10.B1-.UTI.035.1	Install FW Thrustblocks, Flowfill and Backfill	6	12-Jan-26 A	22-Jan-26 A
1083	B10.B1-.UTI.070	Backfill TC Ductbank (N/S)	5	20-Jan-26 A	23-Jan-26 A
1084	B10.B1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	10	25-Feb-26 A	06-Mar-26 A
1085	B10.B1-.UTI.050	Install Elect,Controls, TC Branch Conduit	14	26-Feb-26 A	09-Mar-26 A
1086	B10.B1-.ELE.020	Backfill Electrical Ductbank	5	11-Mar-26 A	13-Mar-26 A
1087	Foundation				
1088	B10.B1-.FND.030	FRP Foundations Perimeter Deep	10	29-Dec-25 A	13-Feb-26 A
1089	B10.B1-.FND.040	FRP Foundation Interior Spots	10	05-Jan-26 A	12-Feb-26 A
1090	B10.B1-.FND.070	Backfill Perimeter Deep	4	14-Feb-26 A	24-Feb-26 A
1091	B10.B1-.FND.090	Backfill FRP Foundation Interior Spots	5	16-Feb-26 A	20-Feb-26 A
1092	B10.B1-.FND.085	FRP Foundation Turndown and Spots	9	20-Feb-26 A	06-Mar-26 A
1093	SOG (Slab On Grade)				
1094	B10.B1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	9	19-Mar-26 A	27-Mar-26 A
1095	B10.B1-.SOG.020	FRP Slab on Grade	7	26-Mar-26 A	01-Apr-26 A
1096	B10.B1-.SOG.040	Slab on Grade Cure and PEMB Prep	3	01-Apr-26 A	10-Apr-26 A
1097	B10.B1-.SOG.020.1	FRP Slab on Grade @ MV Trench	12	01-Apr-26 A	06-Apr-26 A
1098	B10.B1-.SOG.030	FRP Diamond Infill	5	11-May-26 A	15-May-26 A
1099	TXE10 10E2 EF2				

1100	Enabling Foundation				
1101	B10.E2-.FND.020	FRP Deep Foundations at TC Ductbank	10	15-Dec-25 A	20-Dec-25 A
1102	B10.E2-.MIL.010	Pad Ready	0	15-Dec-25 A	
1103	B10.E2-.FND.060	FRP Piers TC Ductbank	5	22-Dec-25 A	31-Dec-25 A
1104	B10.E2-.FND.035.1	RFI 32.1 - Excavate Deep Foundations	2	09-Feb-26 A	09-Feb-26 A
1105	B10.E2-.FND.035.2	RFI 32.1 - FRPS Deep Foundations	4	09-Feb-26 A	12-Feb-26 A
1106	B10.E2-.FND.035.3	RFI 32.1 - FRPS Pier (2 independent)	5	19-Feb-26 A	23-Feb-26 A
1107	B10.E2-.FND.035.4	RFI 32.1 - Backfill, FRPS 2nd Tier Foundation	5	19-Feb-26 A	23-Feb-26 A
1108	B10.E2-.FND.035.5	RFI 32.1 - Backfill, FRPS 3rd Tier Foundation and Pier(s)	4	24-Feb-26 A	27-Feb-26 A
1109	UG Utilities				
1110	B10.E2-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	10	22-Dec-25 A	14-Jan-26 A
1111	B10.E2-.UTI.035	Install FW (Pipe,Test) 1200'	16	29-Dec-25 A	29-Jan-26 A
1112	B10.E2-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement)	15	05-Jan-26 A	17-Jan-26 A
1113	B10.E2-.UTI.010	Install TC Ductbank Deep (E/W) (Conduit/Encasement)	16	15-Jan-26 A	18-Feb-26 A
1114	B10.E2-.UTI.070	Backfill TC Ductbank (N/S)	5	20-Jan-26 A	22-Jan-26 A
1115	B10.E2-.UTI.035.1	Install FW Thrustblocks, Flowfill and Backfill	6	30-Jan-26 A	25-Feb-26 A
1116	B10.E2-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	8	26-Feb-26 A	08-Apr-26 A
1117	B10.E2-.UTI.050	Install Elect,Controls, TC Branch Conduit	8	20-Mar-26 A	09-Apr-26 A
1118	B10.E2-.ELE.020	Backfill Electrical Ductbank	5	23-Mar-26 A	27-Mar-26 A
1119	B10.E2-.UTI.060	Backfill TC Ductbank Deep (E/W)	5	26-Mar-26 A	15-Apr-26 A
1120	Foundation				
1121	B10.E2-.FND.040	FRP Foundation Interior Spots	5	29-Dec-25 A	03-Mar-26 A
1122	B10.E2-.FND.090	Backfill FRP Foundation Interior Spots	3	23-Feb-26 A	25-Feb-26 A
1123	B10.E2-.FND.085	FRP Foundation Turndown and Spots	3	02-Apr-26 A	11-Apr-26 A
1124	SOG (Slab On Grade)				
1125	B10.E2-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	4	13-Apr-26 A	15-Apr-26 A
1126	B10.E2-.SOG.020	FRP Slab on Grade	4	16-Apr-26 A	21-Apr-26 A
1127	B10.E2-.SOG.040	Slab on Grade Cure and PEMB Prep	5	22-Apr-26 A	28-Apr-26 A
1128	B10.E2-.SOG.030	Waterproof Columns, Grout Baseplates & FRP Diamond Infill	3	01-Jun-26 A	6/12/2026
1129	TXE10 10D1 NWS4				
1130	Enabling Foundation				
1131	B10.D1-.MIL.010	Pad Ready	0	15-Dec-25 A	
1132	B10.D1-.FND.036	FRP Enabling Foundations for FW Piping (@ Perimeter)	5	09-Feb-26 A	13-Feb-26 A
1133	B10.D1-.FND.035.1	RFI 32.1 - Excavate Deep Foundations	2	09-Feb-26 A	10-Feb-26 A
1134	B10.D1-.FND.035.2	RFI 32.1 - FRPS Deep Foundations	4	11-Feb-26 A	14-Feb-26 A
1135	B10.D1-.FND.035.3	RFI 32.1 - FRPS Pier (2 independent)	5	19-Feb-26 A	23-Feb-26 A
1136	UG Utilities				
1137	B10.D1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement)	19	17-Jan-26 A	05-Mar-26 A
1138	B10.D1-.UTI.035	Install FW (Pipe,Test) 400'	11	22-Jan-26 A	09-Feb-26 A
1139	B10.D1-.UTI.035.1	Install FW Thrustblocks, Flowfill and Backfill	4	10-Feb-26 A	23-Feb-26 A
1140	B10.D1-.UTI.070	Backfill TC Ductbank (N/S)	5	07-Mar-26 A	12-Mar-26 A
1141	B10.D1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	7	13-Mar-26 A	22-Apr-26 A
1142	B10.D1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	9	13-Mar-26 A	15-Apr-26 A
1143	B10.D1-.UTI.050	Install Elect,Controls, TC Branch Conduit	12	13-Mar-26 A	16-Apr-26 A

1144	B10.D1-.ELE.020	Backfill Electrical Ductbank	5	17-Apr-26 A	24-Apr-26 A
1145	Foundation				
1146	B10.D1-.FND.040	FRP Foundation Interior Spots	10	23-Feb-26 A	06-Mar-26 A
1147	B10.D1-.FND.080.1	RFI 061 - Excavate Deep Foundations	2	26-Feb-26 A	09-Apr-26 A
1148	B10.D1-.FND.080.2	RFI 061 - FRP Deep Foundations	4	04-Mar-26 A	09-Apr-26 A
1149	B10.D1-.FND.030	FRP Foundations Perimeter Deep	5	04-Mar-26 A	09-Apr-26 A
1150	B10.D1-.FND.070	Backfill Perimeter Deep	2	26-Mar-26 A	25-Apr-26 A
1151	B10.D1-.FND.085	FRP Foundation Turndown and Spots	10	13-Apr-26 A	24-Apr-26 A
1152	B10.D1-.FND.080	FRP Foundation Perimeter Shallow (North)	5	24-Apr-26 A	25-Apr-26 A
1153	B10.D1-.FND.090	Backfill FRP Foundation Interior Spots	2	27-Apr-26 A	01-May-26 A
1154	B10.D1-.FND.070.1	FRP & Backfil Foundations Perimeter Deep (North End Close Up)	5	27-Apr-26 A	08-May-26 A
1155	SOG (Slab On Grade)				
1156	B10.D1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	6	22-Apr-26 A	25-Apr-26 A
1157	B10.D1-.SOG.020	FRP Slab on Grade (30-39)	4	25-Apr-26 A	30-Apr-26 A
1158	B10.D1-.SOG.040	Slab on Grade Cure and PEMB Prep (30-39)	7	30-Apr-26 A	01-May-26 A
1159	B10.D1-.SOG.20.1	FRP Slab on Grade (39-48)	4	07-May-26 A	13-May-26 A
1160	B10.D1-.SOG.40.1	Slab on Grade Cure and PEMB Prep (39-48)	7	14-May-26 A	20-May-26 A
1161	B10.D1-.SOG.030	FRP Diamond Infill	5	05-Jun-26 A	6/11/2026
1162	TXE10 PEMB				
1163	B10-.STR.MIL.010	Mobilization	5	06-Apr-26 A	10-Apr-26 A
1164	TXE10 PEMB - Loop				
1165	B10.L12.STR.2.010	Primary Framing	10	08-Apr-26 A	21-Apr-26 A
1166	B10.L12.STR.2.020	Secondary Framing	5	15-Apr-26 A	30-Apr-26 A
1167	B10.L12.STR.2.030	IMP Roof Panel	5	22-Apr-26 A	01-May-26 A
1168	B10.L12.STR.2.050	Side Wall Panels (West)	3	02-May-26 A	11-May-26 A
1169	B10.L12.STR.2.040	End Wall -1 Panels	5	04-May-26 A	28-May-26 A
1170	B10.L12.STR.2.050.1	Side Wall Panels (East)	3	18-May-26 A	28-May-26 A
1171	B10.L12.STR.2.070	Trim	5	6/8/2026	6/12/2026
1172	Exterior Doors & Windows				
1173	B10.L--.EXT.010.1	Storefront Material Procurement	40	6/8/2026	8/3/2026
1174	B10.L--.EXT.020.1	LOOP & Truck Corridor Overhead Door Material Procurement	40	6/8/2026	8/3/2026
1175	B10.L--.EXT.010	Windows	4	8/4/2026	8/7/2026
1176	B10.L--.EXT.020	Overhead Doors	4	8/4/2026	8/7/2026
1177	TXE10 PEMB - NWS 1/2 (AB)				
1178	B10.AB1.STR.010	Primary Framing	12	20-Apr-26 A	08-May-26 A
1179	B10.AB1.STR.020	Secondary Framing	8	27-Apr-26 A	15-May-26 A
1180	B10.AB1.STR.030	IMP Roof Panel	12	05-May-26 A	23-May-26 A
1181	B10.AB1.STR.050	Side Wall Panels	7	12-May-26 A	05-Jun-26 A
1182	B10.AB1.STR.070	Trim	7	6/13/2026	6/22/2026
1183	TXE10 PEMB - Entry Fiber (EF)				
1184	B10.E12.STR.70.1	Primary Framing	8	11-May-26 A	23-May-26 A
1185	B10.E12.STR.90.1	IMP Roof Panel	8	26-May-26 A	01-Jun-26 A
1186	B10.E12.STR.80.1	Secondary Framing	7	27-May-26 A	6/8/2026
1187	B10.E12.STR.100.1	Side Wall Panels	4	6/9/2026	6/13/2026

1188	B10.E12.STR.110.1	Trim	6	6/23/2026	6/29/2026
1189	TXE10 PEMB - NWS 3/4 (CD)				
1190	B10.CD1.STR.010	Primary Framing	10	20-May-26 A	04-Jun-26 A
1191	B10.CD1.STR.020	Secondary Framing	13	6/9/2026	6/24/2026
1192	B10.CD1.STR.030	IMP Roof Panel	13	6/11/2026	6/26/2026
1193	B10.CD1.STR.050	Side Wall Panels	7	6/16/2026	6/24/2026
1194	B10.CD1.STR.060	End Wall - 2 Panels	5	6/25/2026	6/30/2026
1195	B10.CD1.STR.070	Trim	13	6/30/2026	7/16/2026
1196	Exterior Doors & Windows				
1197	B10.AB1.EXT.010	Overhead Doors	4	6/8/2026	6/11/2026
1198	B10.CD1.EXT.010	Overhead Doors	4	6/25/2026	6/30/2026
1199	Interior TXE10				
1200	B10.ALL.INT.010	Test Fire Alarm System with DAS Tower	10	10/6/2026	10/19/2026
1201	B10.SPR.MIL.010	Sprinkler Edge System Complete	4	10/12/2026	10/15/2026
1202	B10.FA-.MIL.010	Fire Alarm Edge System Complete	4	10/20/2026	10/23/2026
1203	B10.BMS.MIL.010	Controls (BMS) Edge Systems Complete (House - X Ancillary) (Phase 1)	4	12/7/2026	12/10/2026
1204	Loop				
1205	Priority Framing & OH				
1206	B10.L12.MIL.010	Milestone - Dry-in and Start Interior	0	30-Apr-26 A	
1207	Priority Overhead				
1208	B10.L12.ELE.110	Install Temp Skid & Spider Boxes	4	30-Apr-26 A	04-May-26 A
1209	B10.L12.ELE.120	Install Temporary Lights	4	30-Apr-26 A	22-May-26 A
1210	B10.L12.HRI.010	Install Sprinkler System (High)	10	04-May-26 A	15-May-26 A
1211	Priority Framing				
1212	B10.L12.SOG.030.1	FRP Concrete Curbs	4	13-May-26 A	18-May-26 A
1213	Gridline 4 Fire Rated Wall (14' Height Phase)				
1214	B10.L12.WAL.520	Wall Layout	1	30-Apr-26 A	04-May-26 A
1215	B10.L12.WAL.060	Frame Gridline 4 Fire Rated Wall	10	02-May-26 A	15-May-26 A
1216	B10.L12.WAL.410	Top Rock North Side to 14' AFF	5	15-May-26 A	21-May-26 A
1217	B10.L12.WAL.420	Top Rock South Side to 14' AFF	5	19-May-26 A	6/8/2026
1218	B10.L12.WAL.430	Tape and Finish North Side Top Rock	5	19-May-26 A	23-May-26 A
1219	B10.L12.WAL.400	Tape and Finish South Side Top Rock	5	26-May-26 A	6/12/2026
1220	B10.L12.WAL.440	Prime and Paint North Side Top Rock	4	27-May-26 A	6/8/2026
1221	B10.L12.WAL.390	Prime and Paint South Side Top Rock	4	30-May-26 A	6/19/2026
1222	Loading Dock / East Elec / Mech Rooms (14' Height Phase)				
1223	B10.L12.WAL.530	Wall Layout	2	01-May-26 A	04-May-26 A
1224	B10.L12.WAL.450	Frame Loading Dock / East Elec / Mech Rooms	10	02-May-26 A	27-May-26 A
1225	B10.L12.WAL.460	Top Rock One Side to 14' AFF	5	15-May-26 A	04-Jun-26 A
1226	B10.L12.WAL.470	Top Rock 2nd Side to 14' AFF	5	18-May-26 A	05-Jun-26 A
1227	B10.L12.WAL.480	Tape and Finish One Side Top Rock	5	28-May-26 A	6/9/2026
1228	B10.L12.WAL.500	Prime and Paint One Side Top Rock	4	30-May-26 A	6/11/2026
1229	B10.L12.WAL.490	Tape and Finish 2nd Side Top Rock	5	6/8/2026	6/12/2026
1230	B10.L12.WAL.510	Prime and Paint 2nd Side Top Rock	4	6/13/2026	6/17/2026
1231	Office / Restroom (14' Height Phase)				

1232	B10.L12.WAL.540	Wall Layout	2	30-Apr-26 A	04-May-26 A
1233	B10.L12.WAL.010	Frame Full Height Interior Partitions and Soffits	10	21-May-26 A	6/19/2026
1234	B10.L12.WAL.330	Top Rock One Side to 14' AFF	10	6/8/2026	6/19/2026
1235	B10.L12.WAL.340	Top Rock 2nd Side to 14' AFF	10	6/15/2026	6/26/2026
1236	B10.L12.WAL.350	Tape and Finish One Side Top Rock	5	6/19/2026	6/25/2026
1237	B10.L12.WAL.360	Prime and Paint One Side Top Rock	4	6/25/2026	6/30/2026
1238	B10.L12.WAL.370	Tape and Finish 2nd Side Top Rock	5	6/26/2026	7/2/2026
1239	B10.L12.WAL.380	Prime and Paint 2nd Side Top Rock	4	7/2/2026	7/8/2026
1240	Overhead / Ceilings				
1241	High Overhead				
1242	B10.L12.HRI.020	Install Ductwork	10	7/9/2026	7/22/2026
1243	B10.L12.HRI.030	Install OH Electrical (Lights, Pwr) RI	15	7/20/2026	8/7/2026
1244	B10.L12.HRI.040	Install OH Controls RI	15	7/20/2026	8/7/2026
1245	B10.L12.HRI.050	Install OH Fire Alarm RI	15	7/20/2026	8/7/2026
1246	B10.L12.HRI.060	OH RI Complete	5	8/10/2026	8/14/2026
1247	Partial Height Walls & Ceilings				
1248	B10.L12.WAL.450.1	Frame Partial Height Walls & Soffits - Loading Dock / East Elec / Mech Rooms	4	8/4/2026	8/7/2026
1249	B10.L12.WAL.020	Install In-Wall RI - (All Trades)	10	8/10/2026	8/21/2026
1250	B10.L12.WAL.010.1	Frame Partial Height Walls & Soffits - Office / Restrooms	5	8/10/2026	8/14/2026
1251	B10.L12.WAL.030	Hang One-Side Drywall, Insulate and Inspect Partitions	10	8/17/2026	8/28/2026
1252	B10.L12.WAL.040	Close-in Drywall Partitions and Finish	10	8/31/2026	9/14/2026
1253	B10.L12.WAL.050	Paint Walls	5	9/15/2026	9/21/2026
1254	B10.L12.HRI.140	Install Ceiling Grid Wires, Edge and Grid	5	9/22/2026	9/28/2026
1255	Ceilings Rough In and Inspections				
1256	B10.L12.HRI.070	Pull, Test, Terminate, Trim - (Lights, Pwr)	10	9/29/2026	10/12/2026
1257	B10.L12.HRI.080	Pull, Test, Terminate, Trim - (Controls)	10	9/29/2026	10/12/2026
1258	B10.L12.HRI.090	Pull, Test, Terminate, Trim - (Fire Alarm)	10	9/29/2026	10/12/2026
1259	B10.L12.HRI.130	Install Ceiling Rough-in (All Trades)	10	9/29/2026	10/12/2026
1260	B10.L12.HRI.160	Pull, Test, Terminate, Trim - (DAS)	5	9/29/2026	10/5/2026
1261	B10.L12.HRI.170	Pull, Test, Terminate, Trim - (WAP)	5	9/29/2026	10/5/2026
1262	B10.L12.HRI.150	Inspect and Close-in Ceilings	5	10/13/2026	10/19/2026
1263	Priority Rooms (LOOP Elect, Inverter, Mech & Riser Rooms)				
1264	B10.L12.WAL.070	Install In-Wall RI - (All Trades) (Priority Walls)	10	01-Jun-26 A	6/19/2026
1265	B10.L12.WAL.080	One-Side Drywall, Insulate and Inspect Partitions (Priority Walls)	12	6/15/2026	6/29/2026
1266	B10.L12.WAL.090	Close-in Partitions and Finsh. (Priority Walls)	12	6/22/2026	7/8/2026
1267	B10.L12.HRI.110	High Overhead RI (Priority Rooms)	10	6/22/2026	7/6/2026
1268	B10.L12.WAL.320	Paint Walls (Electrical Room Walls)	4	6/22/2026	6/26/2026
1269	B10.L12.WAL.100	Paint Walls (Priority Walls)	12	6/25/2026	7/13/2026
1270	Loop Electrical / Lgt Inverter Room				
1271	B10.L12.EQU.010	Deliver Loop Electrical Equipment	15	6/8/2026	6/26/2026
1272	B10.L12.EQU.010.1	Stick Build Electrical Room	10	6/26/2026	7/9/2026
1273	B10.L12.EQU.010-C	Deliver - CFCI Last Electrical Equipment	0		6/29/2026
1274	B10.L12.LIL.030	Build Out Lighting Inverter Room	15	7/7/2026	7/27/2026
1275	B10.L12.LER.020	Build Out Loop Electrical Room	15	7/9/2026	7/30/2026

1276	B10.L12.CAB.040	Pull and Terminate Feeders (GS.MDF, AHU's, IWM, FWM)	15	7/30/2026	8/17/2026
1277	B10.L12.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		10/12/2026
1278	Loop Mechanical / Humidifier Room				
1279	B10.L12.PAR.010	Build Out Mechanical / Humidifier Room	15	7/14/2026	8/3/2026
1280	Fire Riser Room				
1281	B10.L12.PAR.020	Build Out Fire Riser Room	10	7/14/2026	7/27/2026
1282	BMS Workroom				
1283	B10.L12.PAR.030	Build Out BMS Workroom	10	7/14/2026	7/27/2026
1284	GS.IDF (GSIDF.10L1)				
1285	B10.L12.IDF.EQU.010	Set and Connect GS.IDF - OSP Ready	5	6/24/2026	6/30/2026
1286	B10.L12.IDF.020	Temporary Power and Conditioning (Equipment Protection) (Pred DEC C Ready)	5	7/1/2026	7/8/2026
1287	B10.L12.IDF.030	Install Cable, Ladder Tray, and Misc Items for DEC-C Ready	10	7/1/2026	7/15/2026
1288	Restroom				
1289	B10.L12.PAR.350	Frame Ceilings (Walls with Priority Walls)	3	7/14/2026	7/16/2026
1290	B10.L12.PAR.360	Install OH Mechanical RI	3	7/17/2026	7/21/2026
1291	B10.L12.PAR.370	Install OH Sprinkler RI	3	7/17/2026	7/21/2026
1292	B10.L12.PAR.380	Install OH Plumbing RI	3	7/17/2026	7/21/2026
1293	B10.L12.PAR.390	Inspect and Close-in Ceilings	3	7/22/2026	7/24/2026
1294	B10.L12.PAR.400	Close-in Ceiling and Finsh Walls and Ceilings	5	7/27/2026	7/31/2026
1295	B10.L12.PAR.410	Paint Walls and Ceilings	3	8/3/2026	8/5/2026
1296	B10.L12.PAR.420	Install Waterproofing, Floor and Wall Tile	12	8/6/2026	8/21/2026
1297	B10.L12.PAR.430	Install Plumbing Fixtures	3	8/24/2026	8/26/2026
1298	B10.L12.PAR.440	Install Toilet Partitions	4	8/27/2026	9/1/2026
1299	B10.L12.PAR.450	Install Countertops	3	9/2/2026	9/4/2026
1300	B10.L12.PAR.460	Install Restrooom Accessories / Doors / Hardware	5	9/2/2026	9/9/2026
1301	Finishes				
1302	B10.L12.FIN.030	Install Floor Flnishes	10	10/13/2026	10/26/2026
1303	B10.L12.FIN.040	Install Doors and Hardware	5	10/20/2026	10/26/2026
1304	B10.L12.FIN.050	Install Security System	5	10/27/2026	11/2/2026
1305	B10.L12.FIN.060	Test Security System	2	11/16/2026	11/17/2026
1306	Punchlist				
1307	B10.L12.PUN.010	Issue Work Completion Issues List (WCIL)	5	10/27/2026	11/2/2026
1308	B10.L12.PUN.020	Complete WCIL	5	11/3/2026	11/9/2026
1309	B10.L12.PUN.030	Punchlist Issuance and Completion	15	11/10/2026	12/2/2026
1310	Energization and Commissioning				
1311	Primary Systems				
1312	B10.L12.WAL.250	Temporary Power and Conditioning (Equipment Protection)	5	7/1/2026	7/9/2026
1313	B10.L12.WAL.270	Level 2 Inspections	5	8/17/2026	8/24/2026
1314	B10.L12.WAL.280	ACC Issues Resolution	8	8/24/2026	9/3/2026
1315	B10.L12.WAL.260	Mobilize Isolated Commissioning Rig	5	8/28/2026	9/3/2026
1316	B10.L12.WAL.290	Ready to Energize Mechanical and Electrical Systems	0		9/3/2026
1317	B10.L12.WAL.300	L3/L4 Commissioning (Loop)	15	9/3/2026	9/22/2026
1318	B10.L12.CX2.230.P	Transitional Power Need by Date	0		9/3/2026
1319	B10.L12.WAL.310	L5 Commissioning (Loop)	3	9/22/2026	9/25/2026

1320	B10.L12.WAL.295	Cutover Electrical From House A1/B1 Electrical	5	12/5/2026	12/10/2026
1321	Ancillary Systems				
1322	B10.L12.CX2.210	Level 2 Inspections (Ancillary Systems)	5	10/13/2026	10/19/2026
1323	B10.L12.CX2.220	ACC Issues Resolution (Ancillary Systems)	8	10/20/2026	10/29/2026
1324	B10.L12.CX2.230	Ready to Energize Ancillary Systems	0		10/29/2026
1325	B10.L12.CX2.240	L3/L4 Commissioning (Loop)n (Ancillary Systems)	15	10/30/2026	11/19/2026
1326	B10.L12.CX2.250	L5 Commissioning (Loop) (Ancillary Systems)	5	11/20/2026	11/30/2026
1327	Exterior Red Zone (L1 - South)				
1328	B10.L1-.STR.170	Install Crane Road	5	30-Mar-26 A	03-Apr-26 A
1329	B10.L1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		03-Apr-26 A
1330	B10.L1-.MIL.100	MILESTONE METAL PANEL HANDOVER	1	11-May-26 A	11-May-26 A
1331	B10.L1-.UTI.130	Install UG Elec RI to Equipment Pads	4	01-Jun-26 A	6/9/2026
1332	B10.L1-.UTI.120	Install UG MV and Telecom Connections to Site	4	01-Jun-26 A	6/9/2026
1333	B10.L1-.UTI.120.1	JED Comeback Work - Install Storm Lateral	8	6/8/2026	6/17/2026
1334	B10.L1-.UTI.135	Install UG Controls RI to Equipment Pads	4	6/10/2026	6/15/2026
1335	B10.L1-.PAD.120	Ex FRP AHU and Misc Pads	5	6/16/2026	6/22/2026
1336	B10.L1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	5	6/23/2026	6/29/2026
1337	B10.L1-.FND.130	Cure AHU Pads	7	6/23/2026	6/29/2026
1338	B10.L1-.FND.150	FRP Sidewalks	5	6/30/2026	7/7/2026
1339	B10.L1-.FND.160	Set and Connect Split Systems and Condensing Units	4	7/8/2026	7/13/2026
1340	B10.L1S.EQU.160	Set and Connect AHU's/MUA's (South Side)	11	7/9/2026	7/23/2026
1341	GSMDF-1, GSMDF-2				
1342	GSMDF2 (West) UG Utilities and Foundations				
1343	B10.MDF.UTI.120.1	Install UG LV and Telecom Connections to Site	5	11-May-26 A	27-May-26 A
1344	B10.MDF.UTI.130.1	Install UG Elec RI to Equipment Pads	5	15-May-26 A	27-May-26 A
1345	B10.MDF.UTI.135.1	Install UG Controls RI to Equipment Pads	5	15-May-26 A	27-May-26 A
1346	B10.MDF.PAD.120.1	Ex FRP GS.MDF	5	29-May-26 A	6/8/2026
1347	B10.MDF.FND.140.1	Backfill to Paving (Finish Surface) Subgrade	5	6/9/2026	6/15/2026
1348	B10.MDF.FND.130.1	Cure GS.MDF Pads	7	6/9/2026	6/15/2026
1349	B10.MDF.FND.150.1	FRP Sidewalks	7	6/16/2026	6/24/2026
1350	GSMDF1 (East) UG Utilities and Foundations				
1351	B10.MDF.UTI.120	Install UG LV and Telecom Connections to Site	5	6/8/2026	6/12/2026
1352	B10.MDF.UTI.130	Install UG Elec RI to Equipment Pads	5	6/15/2026	6/19/2026
1353	B10.MDF.UTI.135	Install UG Controls RI to Equipment Pads	5	6/22/2026	6/26/2026
1354	B10.MDF.PAD.120	Ex FRP GS.MDF	5	6/29/2026	7/6/2026
1355	B10.MDF.FND.140	Backfill to Paving (Finish Surface) Subgrade	5	7/7/2026	7/13/2026
1356	B10.MDF.FND.130	Cure GS.MDF Pads	7	7/7/2026	7/13/2026
1357	B10.MDF.FND.150	FRP Sidewalks	7	7/14/2026	7/22/2026
1358	EquipmentSet				
1359	B10.MDF12.EQU.100	Set and Connect GSMDF1 to DECC Ready	10	7/31/2026	8/11/2026
1360	B10.MDF12.TMP.110	Pull / Terminate and Pre-Eng GSMDF1 (Temporary Power)	7	8/17/2026	8/25/2026
1361	B10.MDF12.EQU.100.1	Set and Connect GSMDF2 to DECC Ready	10	8/17/2026	8/27/2026
1362	B10.MDF12.TCI.010	DEC-C Ready OSP pathways to FacNet Live	45	8/28/2026	10/30/2026
1363	Cutover to FacNet				

1364	B10.MDF12.CAB.200	Pull / Terminate and Pre-Eng GSMDf10.1 and GSMDf10.2 (Permanent Power)	7	8/28/2026	9/4/2026
1365	B10.MDF12.CAB.210	Cutover to Permanent Power GSMDf10.1 and GSMDf10.2	3	9/25/2026	9/30/2026
1366	NWS 1 (A1)				
1367	South Truck Corridor				
1368	B10.A1-.WAL.020.2	FRP Truck Corridor Curbs	4	13-May-26 A	18-May-26 A
1369	B10.A1-.HRI.040.1	Install Temporary Lighting	4	18-May-26 A	29-May-26 A
1370	B10.A1-.HRI.015.1	Install High Sprinkler	5	18-May-26 A	22-May-26 A
1371	B10.A1-.WAL.020.1	Install Drywall Headers for NS Openings	10	18-May-26 A	6/15/2026
1372	B10.A1-.HRI.015.4	VESDA Shop Drawing & EOR/AHJ Approvals	5	03-Jun-26 A	6/12/2026
1373	B10.A1-.HRI.015.3	Install Sprinkler Mainline	4	6/9/2026	6/12/2026
1374	B10.A1-.HRI.015.2	Install High VESDA	5	6/15/2026	6/19/2026
1375	B10.A1-.HRI.060.1	Install OH Water / Refrigerant & Plumbing Lines	5	6/22/2026	6/26/2026
1376	B10.A1-.HRI.050.1	Install OH Ductwork	5	6/29/2026	7/6/2026
1377	B10.A1-.HRI.035.1	Install OH Fire Alarm RI Detection	5	6/29/2026	7/6/2026
1378	B10.A1-.HRI.040.2	Install OH Electrical RI (Lights and Cable Tray)	5	7/7/2026	7/13/2026
1379	B10.A1-.HRI.020.1	Install OH Controls RI	5	7/7/2026	7/13/2026
1380	B10.A1-.HRI.070.1	Pull, Test, Teminate Trim (Lights)	5	7/14/2026	7/20/2026
1381	B10.A1-.HRI.080.1	Pull, Test, Teminate Trim (Controls)	5	7/21/2026	7/27/2026
1382	B10.A1-.HRI.090.1	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	5	7/21/2026	7/27/2026
1383	High OH				
1384	B10.A1-.ELE.030	Install Temp Power Skids & Spider Boxes	4	26-May-26 A	6/12/2026
1385	B10.A1-.ELE.040	Install Temporary Lights	4	26-May-26 A	6/12/2026
1386	B10.A1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	10	01-Jun-26 A	6/26/2026
1387	B10.A1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	5	6/8/2026	6/12/2026
1388	B10.A1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	8	6/15/2026	6/24/2026
1389	B10.A1-.HRI.070	Pull, Test, Teminate Trim (Lights)	5	6/15/2026	6/19/2026
1390	B10.A1-.HRI.050	Install OH Ductwork	5	6/16/2026	6/22/2026
1391	B10.A1-.HRI.060	Install OH Water	5	6/23/2026	6/29/2026
1392	B10.A1-.HRI.035	Install OH Fire Alarm RI Detection Zone 2	7	6/25/2026	7/6/2026
1393	B10.A1-.HRI.020	Install OH Controls RI	5	6/29/2026	7/6/2026
1394	B10.A1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	5	6/29/2026	7/6/2026
1395	B10.A1-.HRI.90	Pull, Test, Teminate Trim (DAS)	5	7/1/2026	7/8/2026
1396	B10.A1-.HRI.100	Pull, Test, Teminate Trim (WAP)	5	7/1/2026	7/8/2026
1397	B10.A1-.HRI.080	Pull, Test, Teminate Trim (Controls)	5	7/7/2026	7/13/2026
1398	B10.A1-.HRI.090	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	10	8/18/2026	8/31/2026
1399	Partitions / Shell				
1400	B10.A-I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	11-May-26 A	
1401	B10.A1-.WAL.005	Install IMWP Steel Frame and Support Structure Seq 300 (South)	5	11-May-26 A	30-May-26 A
1402	B10.A1-.WAL.010	Install IMWP and Door Frames Seq 301 1of2 (Elec Gallery Wall) (SE)	7	18-May-26 A	22-May-26 A
1403	B10.A1-.WAL.020	Install IMWP and Door Frames Seq 300 (South)	10	18-May-26 A	6/26/2026
1404	B10.A1-.WAL.015	Detail MWP and Door Frames Seq 301 (Elec Gallery Wall) (SE)	20	18-May-26 A	29-May-26 A
1405	B10.A1-.WAL.025	Detail IMWP and Door Frames Seq 300 (South)	20	20-May-26 A	7/2/2026
1406	B10.A1-.WAL.012	Install IMWP and Door Frames Seq 301 2of2 (Elec Gallery Wall) (SE)	5	22-May-26 A	29-May-26 A
1407	B10.A1-.WAL.030	Install IMWP Walls and Door Frames Seq 303 (North)	12	01-Jun-26 A	6/12/2026

1408	B10.A1-.WAL.035	Detail IMWP Walls and Door Frames Seq 303 (North)	20	6/8/2026	6/30/2026
1409	Priority Room				
1410	House Electrical Room A1				
1411	B10.A1E.HRI.100	High Overhead RI (Priority Rooms)	5	6/15/2026	6/19/2026
1412	B10.A1E.EQU.110	Temporary Set House Electrical and Edge Panel Skid(s)	3	6/24/2026	6/26/2026
1413	B10.A1E.WAL.150	Install IMWP and Door Frames Seq 303 A (Close-in) (SE)	3	6/27/2026	6/30/2026
1414	B10.A1E.HRI.100.1	High Overhead RI and Inspection(s) Post Skid Setting (Priority Rooms)	4	7/1/2026	7/7/2026
1415	B10.A1E.EQU.110.1	Final Set House Electrical and Edge Panel Skid(s)	2	7/8/2026	7/9/2026
1416	B10.A1E.ERI.120	Build Out House Electrical Room and Make Ready to Pull Feeders	9	7/10/2026	7/20/2026
1417	B10.A1-.ERI.100	Install OH Controls RI	5	7/15/2026	7/21/2026
1418	B10.A1E.ERI.120.1	Complete Build Out Electrical Room and Pull Feeders	9	7/21/2026	7/30/2026
1419	B10.A1-.ERI.110	Pull, Test, Terminate, Trim - (Controls)	8	7/22/2026	7/31/2026
1420	B10.A1E.MIL.150	TIE TO ELECTRICAL AND MECHANICAL EQUIPMENT EXTERIOR	0		8/8/2026
1421	B10.A1E.EQU.130	Set CRAC Unit	3	8/19/2026	8/21/2026
1422	B10.A1E.EQU.140	CRAC Unit Pipe Connections & Flush	7	8/22/2026	8/29/2026
1423	B10.A1-.ERI.120	Pull, Test, Terminate - (CRAC Unit)	5	8/31/2026	9/4/2026
1424	B10.A1E.CAB.130	Pull and Terminate Feeders (Loop, AHU's, GSB, Temp . . .) Acceleration 30% (2nd Shift)	10	9/8/2026	9/18/2026
1425	B10.A1E.MIL.140	Ready to L2 Inspect Mechanical and Electrical Systems	0		9/18/2026
1426	Lighting Inverter Room (NS1 > DHA)				
1427	B10.A1-.LIL.030	Build Out Lighting Inverter Room (Verify Location)	15	8/7/2026	8/27/2026
1428	B10.A1-.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		8/27/2026
1429	Finishes				
1430	B10.A1-.FIN.100	Install Doors and Hardware	5	6/15/2026	6/19/2026
1431	B10.A1-.FIN.110	Install FFE and Accessories	5	6/22/2026	6/26/2026
1432	B10.A1-.FIN.120	Install Security System	5	6/22/2026	6/26/2026
1433	B10.A1-.FIN.120.1	Test Security System	2	11/16/2026	11/17/2026
1434	Punchlist				
1435	B10.A1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	8/10/2026	8/14/2026
1436	B10.A1-.PUN.110	Complete WCIL	5	8/17/2026	8/21/2026
1437	B10.A1-.PUN.120	Punchlist Issuance and Completion	15	8/24/2026	9/14/2026
1438	Energization and Commissioning				
1439	Primary Systems				
1440	L2 Inspections & Issue Resolution				
1441	B10.A1E.TMP.130	Temporary Power and Conditioning (Equipment Protection)	5	7/2/2026	7/9/2026
1442	B10.A1E.CX2.230	Level 2 Inspections & ACC Issues Resolution (CRAC Unit)	12	9/5/2026	9/19/2026
1443	B10.A1E.CX2.110	Level 2 Inspections	5	9/19/2026	9/24/2026
1444	B10.A1E.CX2.120	ACC Issues Resolution	10	9/25/2026	10/6/2026
1445	B10.A1E.CX-.160	Mobilize Isolated Commissioning Rig	5	10/1/2026	10/6/2026
1446	B10.A1E.CX2.100	Ready to Energize Mechanical and Electrical Systems	0		10/6/2026
1447	L3 Activities				
1448	B10.A1E.CX2.100.P	Transitional Power Need by Date	0		10/6/2026
1449	B10.A1E.CX3.140.1	L3 - Energize SBs Control Power, Perform L3s & Controls PTP *	7	10/7/2026	10/14/2026
1450	B10.A1E.CX3.140.2	L3/L4 - Dead Bus Test SBs & Full Energizations (SB.H01 & H02) *	5	10/15/2026	10/20/2026
1451	B10.A1E.CX3.140.3	L3 - Energize ATSS & Perform L3s (4 of 5 w/o Generator) *	4	10/21/2026	10/24/2026

1452	B10.A1E.CX3.140.5	L3 - Energize (6) AHUs & Perform L3s **	12	10/21/2026	11/3/2026
1453	B10.A1E.CX3.140.4	L3 - Energize HDPs & Perform L3s (HDP.H01 & H02) *	4	10/26/2026	10/29/2026
1454	B10.A1E.CX3.140.8	L3 - Energize (2) CRAC Units & Perform L3s **	7	10/30/2026	11/6/2026
1455	B10.A1E.CX3.140.9	L3 - Energize MAU(s) & Perform L3s **	7	10/30/2026	11/6/2026
1456	B10.A1E.CX3.140.6	L3 - Cutover IDF's to Permanent Power	3	10/30/2026	11/2/2026
1457	B10.A1E.CX3.140.7	L3 - Cutover MDF's to Permanent Power	3	10/30/2026	11/2/2026
1458	B10.A1E.CX3.140.10	L3 - Energize UPS & Perform L3s **	6	11/6/2026	11/12/2026
1459	B10.A1E.CX3.140.11	L3 - Cutover SB Control Power to Permanent Power	3	11/21/2026	11/24/2026
1460	L4 / L5 Activities				
1461	B10.A1E.CX4.140.12	L4 - Testing and Issue Resolution Electrical Systems	17	11/5/2026	11/24/2026
1462	B10.A1E.CX4.140.13	L4 - Testing and Issue Resolution Mechanical Systems	12	11/7/2026	11/20/2026
1463	B10.A1E.CX4.140.14	L4 - F2.0 First of Kind Issue Resolution	6	11/25/2026	12/4/2026
1464	B10.A1E.CX5.150	L5 Commissioning (House) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	12/5/2026	12/5/2026
1465	Ancillary Systems				
1466	B10.A1E.CX2.210	Level 2 Inspections (Ancillary Sytems)	5	9/25/2026	10/1/2026
1467	B10.A1E.CX2.220	ACC Issues Resolution (Ancillary Sytems)	10	10/2/2026	10/15/2026
1468	B10.A1E.CX2.200	Ready to Energize Mechanical and Electrical Systems (Ancillary Sytems)	0		10/15/2026
1469	B10.A1E.CX3.240	L3/L4 Commissioning (Ancillary Sytems)	15	12/7/2026	12/28/2026
1470	B10.A1E.CX5.250	L5 Commissioning (Ancillary Sytems) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	12/29/2026	12/29/2026
1471	Final TAB (NWS1 & 2)				
1472	B10.A1E.TAB.1000	NWS1 & 2 - Final Air TAB	10	3/2/2027	3/15/2027
1473	B10.A1E.TAB.1010	NWS1 & 2 - Final FW TAB	5	3/2/2027	3/8/2027
1474	B10.A1E.TAB.1020	NWS1 & 2 - Create Final TAB Report	5	3/16/2027	3/22/2027
1475	B10.A1E.TAB.1030	NWS1 & 2 - Submit, Review & Approve Final TAB Report	10	3/23/2027	4/5/2027
1476	Exterior Red Zone (A1 - East)				
1477	B10.A1-.STR.170	Install Crane Road	5	06-Apr-26 A	20-Apr-26 A
1478	B10.A1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		20-Apr-26 A
1479	B10.A-E.MIL.100	MILESTONE METAL PANEL HANDOVER	1	06-Jun-26 A	06-Jun-26 A
1480	B10.A1-.STR.170.2	JED Comeback Work (Pad Ready Impact)	8	6/8/2026	6/16/2026
1481	B10.A1-.UTI.120	Install UG MV and Telecom Connections to Site	4	6/17/2026	6/20/2026
1482	B10.A1-.UTI.110	Install Storm Drain (Leaders Bldg)	7	6/22/2026	6/29/2026
1483	B10.A1-.UTI.130	Install UG Elec RI to Equipment Pads	4	6/30/2026	7/4/2026
1484	B10.A1-.UTI.135	Install UG Controls RI to Equipment Pads	4	7/6/2026	7/9/2026
1485	B10.A1-.PAD.120	Ex FRP AHU and Misc Pads	10	7/10/2026	7/21/2026
1486	B10.A1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	5	7/22/2026	7/27/2026
1487	B10.A1-.FND.130	Cure AHU Pads	7	7/22/2026	7/28/2026
1488	B10.A1-.FND.150	FRP Sidewalks	5	7/28/2026	8/1/2026
1489	B10.A1-.EQU.160	Set and Connect AHU's	10	7/29/2026	8/8/2026
1490	B10.A1-.FND.160	Set and Connnect Split Systems and Condensing Units	4	8/3/2026	8/6/2026
1491	NWS 2 (B1)				
1492	High OH				
1493	B10.B1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	10	14-May-26 A	6/8/2026
1494	B10.B1-.ELE.040	Install Temporary Power Lights	4	14-May-26 A	01-Jun-26 A
1495	B10.B1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	10	18-May-26 A	30-May-26 A

1496	B10.B1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	10	23-May-26 A	6/22/2026
1497	B10.B1-.HRI.060	Install OH Water	5	24-May-26 A	6/19/2026
1498	B10.B1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	8	6/8/2026	6/17/2026
1499	B10.B1-.HRI.020	Install OH Controls RI	5	6/8/2026	6/12/2026
1500	B10.B1-.HRI.050	Install OH Ductwork	5	6/8/2026	6/12/2026
1501	B10.B1-.ELE.030	Install Temp Power Skids & Spider Boxes	4	6/8/2026	6/11/2026
1502	B10.B1-.HRI.070	Pull, Test, Teminate Trim (Lights)	10	6/9/2026	6/22/2026
1503	B10.B1-.HRI.100	Pull, Test, Teminate, Trim - (WAP)	5	6/9/2026	6/15/2026
1504	B10.B1-.HRI.080	Pull, Test, Teminate Trim (Controls)	5	6/15/2026	6/19/2026
1505	B10.B1-.HRI.90	Pull, Test, Teminate, Trim - (DAS)	5	6/15/2026	6/19/2026
1506	B10.B1-.HRI.035	Install OH Fire Alarm RI Detection Zone 2	7	6/18/2026	6/26/2026
1507	B10.B1-.HRI.090	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	10	6/29/2026	7/13/2026
1508	Partitions / Shell				
1509	B10.B-I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	11-May-26 A	
1510	B10.B1-.WAL.020	Install IMWP Walls and Door Frames Seq 300 (South)	10	11-May-26 A	6/26/2026
1511	B10.B1-.WAL.010	Install IMWP and Door Frames Seq 302 1of2 (Elec Gallery Wall) (SW)	5	21-May-26 A	23-May-26 A
1512	B10.B1-.WAL.012	Install IMWP and Door Frames Seq 302 2of2 (Elec Gallery Wall) (SW)	7	24-May-26 A	6/26/2026
1513	B10.B1-.WAL.030	Install IMWP Walls and Door Frames Seq 303 (North)	12	01-Jun-26 A	6/12/2026
1514	B10.B1-.WAL.025	Detail IMWP Walls and Door Frames Seq 300 (South)	20	05-Jun-26 A	7/2/2026
1515	B10.B1-.WAL.035	Detail IMWP Walls and Door Frames Seq 303 (North)	20	6/8/2026	6/30/2026
1516	B10.B1-.WAL.015	Detail IMWP and Door Frames Seq 302 (Elec Gallery Wall) (SW)	20	6/10/2026	7/2/2026
1517	Priority Room				
1518	House Electrical Room B1				
1519	B10.B1E.HRI.100	High Overhead RI (Priority Rooms)	5	6/15/2026	6/19/2026
1520	B10.B1E.EQU.110	Temporary Set House Electrical and Edge Panel Skid(s)	2	6/24/2026	6/25/2026
1521	B10.B1E.WAL.150	Install IMWP and Door Frames Seq 303 B (Close-in) (SW)	3	6/26/2026	6/29/2026
1522	B10.B1E.HRI.100.1	High Overhead RI and Inspection(s) Post Skid Setting (Priority Rooms)	4	6/30/2026	7/6/2026
1523	B10.B1E.EQU.110.1	Final Set House Electrical and Edge Panel Skid(s)	2	7/7/2026	7/8/2026
1524	B10.B1E.ERI.120	Build Out House Electrical Room and Make Ready to Pull Feeders	9	7/9/2026	7/18/2026
1525	B10.B1E.ERI.100	Install OH Controls RI	3	7/14/2026	7/16/2026
1526	B10.B1E.ERI.110	Pull, Test, Terminate, Trim - (Controls)	8	7/17/2026	7/28/2026
1527	B10.B1E.ERI.120.1	Complete Build Out Electrical Room and Pull Feeders	9	7/20/2026	7/29/2026
1528	B10.B1E.MIL.150	TIE TO ELECTRICAL AND MECHANICAL EQUIPMENT EXTERIOR	0		8/8/2026
1529	B10.B1E.EQU.130	Set CRAC Unit	3	8/19/2026	8/21/2026
1530	B10.B1E.EQU.140	CRAC Unit Pipe Connections & Flush	7	8/22/2026	8/29/2026
1531	B10.B1E.ERI.130	Pull, Test, Terminate - (CRAC Unit)	5	8/31/2026	9/4/2026
1532	B10.B1E.CAB.130	Pull and Terminate Feeders (Loop, AHU's, GSB, Temp . . .) Acceleration 30% (2nd Shift)	10	9/8/2026	9/18/2026
1533	B10.B1E.MIL.140	Ready to L2 Inspect Mechanical and Electrical Systems	0		9/18/2026
1534	Lighting Inverter Room (NS2 > DHB)				
1535	B10.B1-.LIL.030	Build Out Lighting Inverter Room (Verify Location)	15	8/7/2026	8/27/2026
1536	B10.B1-.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		8/27/2026
1537	Finishes				
1538	B10.B1-.FIN.100	Install Doors and Hardware	5	6/15/2026	6/19/2026
1539	B10.B1-.FIN.110	Install FFE and Accessories	5	6/22/2026	6/26/2026

1540	B10.B1-.FIN.120	Install Security System	2	6/22/2026	6/23/2026
1541	B10.B1-.FIN.120.1	Test Security System	2	11/16/2026	11/17/2026
1542	Punchlist				
1543	B10.B1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	11/18/2026	11/24/2026
1544	B10.B1-.PUN.110	Complete WCIL	5	11/25/2026	12/3/2026
1545	B10.B1-.PUN.120	Punchlist Issuance and Completion	15	12/4/2026	12/24/2026
1546	Energization and Commissioning				
1547	Primary Systems				
1548	L2 Inspections & Issue Resolution				
1549	B10.B1E.TMP.130	Temporary Power and Conditioning (Equipment Protection)	5	7/1/2026	7/8/2026
1550	B10.B1E.CX2.230	Level 2 Inspections & ACC Issues Resolution (CRAC Unit)	12	9/5/2026	9/19/2026
1551	B10.B1E.CX2.110	Level 2 Inspections	5	9/19/2026	9/24/2026
1552	B10.B1E.CX2.120	ACC Issues Resolution	10	9/25/2026	10/6/2026
1553	B10.B1E.CX-.160	Mobilize Isolated Commissioning Rig	5	10/1/2026	10/6/2026
1554	B10.B1E.CX2.100	Ready to Energize Mechanical and Electrical Systems	0		10/6/2026
1555	L3 Activities				
1556	B10.B1E.CX2.100.P	Transitional Power Need by Date	0		10/6/2026
1557	B10.B1E.CX3.140.1	L3 - Energize SBs Control Power, Perform L3s & Controls PTP *	7	10/7/2026	10/14/2026
1558	B10.B1E.CX3.140.2	L3/L4 - Dead Bus Test SBs & Full Energizations (SB.H01 & H02) *	5	10/15/2026	10/20/2026
1559	B10.B1E.CX3.140.3	L3 - Energize ATSS & Perform L3s (4 of 5 w/o Generator) *	4	10/21/2026	10/24/2026
1560	B10.B1E.CX3.140.5	L3 - Energize (6) AHUs & Perform L3s **	12	10/21/2026	11/3/2026
1561	B10.B1E.CX3.140.4	L3 - Energize HDPs & Perform L3s (HDP.H01 & H02) *	4	10/26/2026	10/29/2026
1562	B10.B1E.CX3.140.8	L3 - Energize (2) CRAC Units & Perform L3s **	7	10/30/2026	11/6/2026
1563	B10.B1E.CX3.140.9	L3 - Energize MAU(s) & Perform L3s **	7	10/30/2026	11/6/2026
1564	B10.B1E.CX3.140.6	L3 - Cutover IDFs to Permanent Power	3	10/30/2026	11/2/2026
1565	B10.B1E.CX3.140.7	L3 - Cutover MDFs to Permanent Power	3	10/30/2026	11/2/2026
1566	B10.B1E.CX3.140.10	L3 - Energize UPS & Perform L3s **	6	11/6/2026	11/12/2026
1567	B10.B1E.CX3.140.11	L3 - Cutover SB Control Power to Permanent Power	3	11/21/2026	11/24/2026
1568	L4 / L5 Activities				
1569	B10.B1E.CX4.140.12	L4 - Testing and Issue Resolution Electrical Systems	17	11/5/2026	11/24/2026
1570	B10.B1E.CX4.140.13	L4 - Testing and Issue Resolution Mechanical Systems	12	11/7/2026	11/20/2026
1571	B10.B1E.CX4.140.14	L4 - F2.0 First of Kind Issue Resolution	6	11/25/2026	12/4/2026
1572	B10.B1E.CX5.150	L5 Commissioning (House) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	12/5/2026	12/5/2026
1573	Ancillary Systems				
1574	B10.B1E.CX2.210	Level 2 Inspections (Ancillary Sytems)	5	9/25/2026	10/1/2026
1575	B10.B1E.CX2.220	ACC Issues Resolution (Ancillary Sytems)	10	10/2/2026	10/15/2026
1576	B10.B1E.CX2.200	Ready to Energize Mechanical and Electrical Systems (Ancillary Sytems)	0		10/15/2026
1577	B10.B1E.CX3.240	L3/L4 Commissioning (Ancillary Sytems)	15	12/7/2026	12/28/2026
1578	B10.B1E.CX5.250	L5 Commissioning (Ancillary Sytems) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	12/29/2026	12/29/2026
1579	Exterior Red Zone (B1 - West)				
1580	B10.B1-.STR.170	Install Crane Road	5	06-Apr-26 A	20-Apr-26 A
1581	B10.B1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		20-Apr-26 A
1582	B10.B-E.MIL.100	MILESTONE METAL PANEL HANDOVER	1	03-Jun-26 A	03-Jun-26 A
1583	B10.B1-.STR.170.2	JED Comeback Work (Pad Ready Impact)	5	6/8/2026	6/12/2026

1584	B10.B1-.UTI.120	Install UG MV and Telecom Connections to Site	4	6/13/2026	6/17/2026
1585	B10.B1-.UTI.110	Install Storm Drain (Leaders Bldg)	10	6/18/2026	6/29/2026
1586	B10.B1-.UTI.130	Install UG Elec RI to Equipment Pads	4	6/30/2026	7/4/2026
1587	B10.B1-.UTI.135	Install UG Controls RI to Equipment Pads	4	7/6/2026	7/9/2026
1588	B10.B1-.PAD.120	Ex FRP AHU and Misc Pads	10	7/10/2026	7/21/2026
1589	B10.B1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	5	7/22/2026	7/27/2026
1590	B10.B1-.FND.130	Cure AHU Pads	7	7/22/2026	7/28/2026
1591	B10.B1-.FND.150	FRP Sidewalks	5	7/28/2026	8/1/2026
1592	B10.B1-.EQU.160	Set and Connect AHU's	10	7/29/2026	8/8/2026
1593	B10.B1-.FND.160	Set and Connnect Split Systems and Condensing Units	4	8/3/2026	8/6/2026
1594	Generator Activities				
1595	B10.B1G.MIL.100	MILESTONE METAL PANEL HANDOVER	1	03-Jun-26 A	03-Jun-26 A
1596	FR 014-B10.B1G.UTI.2	GC1 Scope - Storm Catch Basin Procurement	8	04-Jun-26 A	6/10/2026
1597	FR 014-B10.B1G.UTI.3	GC1 Scope - Change Document / RFI to Support Storm City Inspections	4	04-Jun-26 A	6/16/2026
1598	B10.B1G.UTI.120	Install UG LV and Telecom Connections to Site	10	05-Jun-26 A	6/17/2026
1599	FR 014-B10.B1G.UTI.5	GC1 Scope - Dig, Set & Backfill MV Vault @ GL25	3	6/8/2026	6/10/2026
1600	FR 014-B10.B1G.UTI.4	GC1 Scope - Dig, Set, Connect, Inspect & Backfill Storm Catch Basin Structure	3	6/16/2026	6/18/2026
1601	B10.B1G.UTI.110	Install Storm Drain (Leaders Bldg) & Sanitary POC to Site	9	6/19/2026	6/29/2026
1602	B10.B1G.UTI.120.1	Install GSB, LB & Gen LV & Bridging Power U/G Feeds	8	6/27/2026	7/7/2026
1603	FR 014-B10.B1G.UTI.7	GC1 Scope - FRP Temp Const Power Pad, Equipment Set & Connect	10	6/30/2026	7/14/2026
1604	FR 014-B10.B1G.UTI.6	GC1 Scope - MV Ductbank (GL14 - 25)	8	7/8/2026	7/16/2026
1605	B10.B1G.UTI.130	Install UG Elec RI to Equipment Pads	4	7/17/2026	7/21/2026
1606	B10.B1G.UTI.135	Install UG Controls RI to Equipment Pads	4	7/17/2026	7/21/2026
1607	B10.B1G.PAD.120.1	Bacfill to Equipment Pad Subgrade	4	7/22/2026	7/25/2026
1608	B10.B1G.PAD.120	Ex FRP GEN, GSB, LB	10	7/27/2026	8/6/2026
1609	B10.B1G.PAD.125	Cure GEN, GSB, LB	7	8/7/2026	8/13/2026
1610	B10.B1G.EQU.160	Set and Connect GSB	20	8/14/2026	9/5/2026
1611	B10.B1G.EQU.160.1	Set and Connect Generator	20	8/14/2026	9/5/2026
1612	B10.B1G.EQU.160.3	Pull and Terminate Feeders (GSB to Generator)	10	9/8/2026	9/18/2026
1613	B10.B1G.EQU.160.2	Set and Connect Load Bank	3	9/12/2026	9/15/2026
1614	B10.B1G.EQU.160.4	Pull and Terminate Feeders (Load Bank)	5	9/16/2026	9/21/2026
1615	B10.B1G.CX2.110.1	Level 2 Inspections - Generator Only	5	9/19/2026	9/24/2026
1616	B10.B1G.EQU.160.5	Pull and Terminate Controls (Load Bank)	5	9/22/2026	9/26/2026
1617	B10.B1G.CX2.120.1	ACC Issues Resolution - Generator Only	10	9/25/2026	10/6/2026
1618	B10.B1G.CX2.110.2	Level 2 Inspections & ACC Issues Resolution - Load Bank	15	9/28/2026	10/14/2026
1619	B10.B1G.CX2.100.1	Ready to Energize Mechanical and Electrical Systems - Generator Only	0		10/6/2026
1620	B10.B1G.CX3.140.1	L3/L4 Commissioning (House) - Generator Only	10	10/7/2026	10/17/2026
1621	B10.B1G.CX3.140.11	L3/L4 Commissioning (House) - Load Bank Only	5	10/15/2026	10/20/2026
1622	EF 1				
1623	High OH				
1624	B10.E1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	5	6/8/2026	6/12/2026
1625	B10.E1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	8	6/8/2026	6/17/2026
1626	B10.E1-.HRI.020	Install OH Controls RI	5	6/8/2026	6/12/2026
1627	B10.E1-.HRI.050	Install OH Ductwork	5	6/8/2026	6/12/2026

1628	B10.E1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	5	6/15/2026	6/19/2026
1629	B10.E1-.HRI.060	Install OH Water	5	6/15/2026	6/19/2026
1630	B10.E1-.HRI.080	Pull, Test, Teminate Trim (Controls)	5	6/15/2026	6/19/2026
1631	B10.E1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	5	6/15/2026	6/19/2026
1632	B10.E1-.HRI.070	Pull, Test, Teminate Trim (Lights)	5	6/22/2026	6/26/2026
1633	B10.E1-.HRI.090	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	10	6/22/2026	7/6/2026
1634	B10.E1-.HRI.90	Pull, Test, Teminate, Trim - (DAS)	5	6/22/2026	6/26/2026
1635	B10.E1-.HRI.100	Pull, Test, Teminate, Trim - (WAP)	5	6/22/2026	6/26/2026
1636	Partitions / Shell				
1637	B10.E1I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	02-Jun-26 A	
1638	B10.E1-.WAL.020	Install IMWP and Door Frames Seq 304 (SE)	7	6/8/2026	6/15/2026
1639	B10.E1-.WAL.030	Install IMWP Walls and Door Frames Seq 306 (NE)	7	6/13/2026	6/20/2026
1640	B10.E1-.WAL.025	Detail IMWP and Door Frames Seq 304 (SE)	12	6/13/2026	6/26/2026
1641	B10.E1-.ELE.030	Install Temp Power Skids & Spider Boxes	4	6/15/2026	6/18/2026
1642	B10.E1-.ELE.040	Install Temporary Lights	4	6/15/2026	6/18/2026
1643	B10.E1-.WAL.010	Install IMWP and Door Frames Seq 305 (Center Corridor)	5	6/16/2026	6/20/2026
1644	B10.E1-.WAL.035	Detail IMWP Walls and Door Frames Seq 306 (NE)	12	6/19/2026	7/2/2026
1645	B10.E1-.WAL.015	Detail IMWP and Door Frames Seq 305 (Center Corridor)	5	6/22/2026	6/26/2026
1646	Support Rooms				
1647	Dryall Partitions South Side				
1648	B10.E1S.WAL.200	Frame Interior Partitions (inc Door Frames)	3	6/16/2026	6/18/2026
1649	B10.E1S.WAL.210	Install In-Wall RI - (All Trades)	5	6/19/2026	6/25/2026
1650	B10.E1S.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	6/26/2026	7/2/2026
1651	B10.E1S.WAL.230	Close-in Drywall Partitions and Finish	7	7/6/2026	7/14/2026
1652	B10.E1S.WAL.240	Paint Walls	3	7/15/2026	7/17/2026
1653	Dryall Partitions North Side				
1654	B10.E1N.WAL.200	Frame Interior Partitions (inc Door Frames)	3	7/7/2026	7/9/2026
1655	B10.E1N.WAL.210	Install In-Wall RI - (All Trades)	5	7/10/2026	7/16/2026
1656	B10.E1N.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	7/17/2026	7/23/2026
1657	B10.E1N.WAL.230	Close-in Drywall Partitions and Finish	7	7/24/2026	8/3/2026
1658	B10.E1N.WAL.240	Paint Walls	3	8/4/2026	8/6/2026
1659	Entry Fiber Room				
1660	Front End				
1661	B10.E1-.FSS.010	Install Floor Supported Structure (FSS) (FE)	5	6/29/2026	7/6/2026
1662	B10.E1-.LRI.020	Install Cable Tray Connections and Bonding (FE)	5	7/7/2026	7/13/2026
1663	B10.E1-.LRI.030	Install FSS Electrical RI (Lights, Branch, etc) (FE)	5	7/14/2026	7/20/2026
1664	B10.E1-.LRI.040	Pull, Test Terminate and Trim (Lights, Branch, etc.) (FE)	5	7/21/2026	7/27/2026
1665	B10.E1-.LRI.050	Install Racks (FE)	5	7/28/2026	8/3/2026
1666	B10.E1-.LRI.060	Install Waterfalls and Final Connections to Rack (FE)	5	8/4/2026	8/10/2026
1667	B10.E1-.LRI.070	Punch, Final Clean and Turnover to TC (Construction Complete) (FE)	5	8/11/2026	8/17/2026
1668	B10.E1-.EQU.010	Set CRAH (FE)	3	8/19/2026	8/21/2026
1669	B10.E1-.EQU.010.1	CRAC Unit Pipe Connections & Flush (FE)	7	8/22/2026	8/29/2026
1670	B10.E1-.EQU.010.2	Pull, Test, Terminate Wiring/Controls for CRAC Unit (FE)	5	8/31/2026	9/4/2026
1671	Back End				

1672	B10.E1-.FSS.110	Install Floor Supported Structure (FSS) (BE)	15	7/7/2026	7/27/2026
1673	B10.E1-.LRI.120	Install Cable Tray Connections and Bonding (BE)	15	7/14/2026	8/3/2026
1674	B10.E1-.LRI.130	Install FSS Electrical RI (Lights, Branch, etc) (BE)	15	7/21/2026	8/10/2026
1675	B10.E1-.LRI.140	Pull, Test Terminate and Trim (Lights, Branch, etc.) (BE)	15	7/28/2026	8/17/2026
1676	B10.E1-.LRI.150	Install Racks (BE)	15	8/4/2026	8/24/2026
1677	B10.E1-.LRI.160	Install Waterfalls and Final Connections to Rack (BE)	15	8/11/2026	8/31/2026
1678	B10.E1-.LRI.170	Punch, Final Clean and Turnover to TC (Construction Complete) (BE)	12	8/18/2026	9/2/2026
1679	GS.IDF (GSIDF.10E1)				
1680	B10.E1-.IDF.EQU.010	Set and Connect GS.IDF - OSP Ready	5	8/26/2026	9/1/2026
1681	B10.E1-.IDF.020	Temporary Power and Conditioning (Equipment Protection) (Pred DEC C Ready)	5	8/26/2026	9/1/2026
1682	B10.E1-.IDF.030	Install Cable, Ladder Tray, and Misc Items for DEC-C Ready	10	9/2/2026	9/16/2026
1683	Fire Riser				
1684	B10.E1-.RI.010	Install Sprinkler Riser Room Rough-in	5	6/15/2026	6/19/2026
1685	Restroom / Janitor				
1686	B10.E1-.PAR.350	Frame Ceilings (Assumed)	3	7/10/2026	7/14/2026
1687	B10.E1-.PAR.360	Install OH Mechanical RI	3	7/15/2026	7/17/2026
1688	B10.E1-.PAR.370	Install OH Sprinkler RI	3	7/15/2026	7/17/2026
1689	B10.E1-.PAR.380	Install OH Plumbing RI	3	7/15/2026	7/17/2026
1690	B10.E1-.PAR.390	Inspect and Close-in Ceilings	3	7/20/2026	7/22/2026
1691	B10.E1-.PAR.400	Close-in Ceiling and Finish Walls and Ceilings	5	7/23/2026	7/29/2026
1692	B10.E1-.PAR.410	Paint Walls and Ceilings	3	8/7/2026	8/11/2026
1693	B10.E1-.PAR.420	Install Waterproofing, Floor and Wall Tile	12	8/12/2026	8/27/2026
1694	B10.E1-.PAR.430	Install Plumbing Fixtures	3	8/28/2026	9/1/2026
1695	B10.E1-.PAR.440	Install Toilet Partitions	4	9/2/2026	9/8/2026
1696	B10.E1-.PAR.450	Install Countertops	3	9/9/2026	9/11/2026
1697	B10.E1-.PAR.460	Install Restroom Accessories / Doors / Hardware	5	9/9/2026	9/15/2026
1698	Finishes				
1699	B10.E1-.FIN.100	Install Doors and Hardware	4	7/20/2026	7/23/2026
1700	B10.E1-.FIN.110	Install FFE and Accessories	4	7/24/2026	7/29/2026
1701	B10.E1-.FIN.120	Install Security System	2	7/24/2026	7/27/2026
1702	B10.E1-.FIN.120.1	Test Security System	2	11/16/2026	11/17/2026
1703	Punchlist				
1704	B10.E1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	9/16/2026	9/22/2026
1705	B10.E1-.PUN.110	Complete WCIL	5	9/23/2026	9/29/2026
1706	B10.E1-.PUN.120	Punchlist Issuance and Completion	15	9/30/2026	10/20/2026
1707	Energization and Commissioning				
1708	B10.E1E.HOLDER.LOE	COMMISSIONING ACTIVITIES CARRIED IN NWS OR DH AREAS	19	11/5/2026	12/3/2026
1709	EF 2				
1710	High OH				
1711	B10.E2-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	5	6/8/2026	6/12/2026
1712	B10.E2-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	8	6/8/2026	6/17/2026
1713	B10.E2-.HRI.020	Install OH Controls RI	5	6/8/2026	6/12/2026
1714	B10.E2-.HRI.050	Install OH Ductwork	5	6/8/2026	6/12/2026
1715	B10.E2-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	5	6/9/2026	6/15/2026

1716	B10.E2-.HRI.060	Install OH Water	5	6/15/2026	6/19/2026
1717	B10.E2-.HRI.080	Pull, Test, Teminate Trim (Controls)	5	6/15/2026	6/19/2026
1718	B10.E2-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	5	6/15/2026	6/19/2026
1719	B10.E2-.HRI.90	Pull, Test, Teminate, Trim - (DAS)	5	6/16/2026	6/22/2026
1720	B10.E2-.HRI.100	Pull, Test, Teminate, Trim - (WAP)	5	6/16/2026	6/22/2026
1721	B10.E2-.HRI.090	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	10	6/22/2026	7/6/2026
1722	B10.E2-.HRI.070	Pull, Test, Teminate Trim (Lights)	5	6/23/2026	6/29/2026
1723	Partitions / Shell				
1724	B10.E2I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	23-May-26 A	
1725	B10.E2-.WAL.020	Install IMWP and Door Frames Seq 304 (SW)	7	6/8/2026	6/15/2026
1726	B10.E2-.WAL.040	Install Temporary Lights	4	6/8/2026	6/11/2026
1727	B10.E2-.ELE.030	Install Temp Power Skids & Spider Boxes	4	6/12/2026	6/17/2026
1728	B10.E2-.WAL.030	Install IMWP Walls and Door Frames Seq 306 (NW)	7	6/13/2026	6/20/2026
1729	B10.E2-.WAL.025	Detail IMWP and Door Frames Seq 304 (SW)	12	6/13/2026	6/26/2026
1730	B10.E2-.WAL.010	Install IMWP and Door Frames Seq 305 (Center Corridor)	4	6/16/2026	6/19/2026
1731	B10.E2-.WAL.015	Detail IMWP and Door Frames Seq 305 (Center Corridor)	5	6/16/2026	6/20/2026
1732	B10.E2-.WAL.035	Detail IMWP Walls and Door Frames Seq 306 (NW)	12	6/19/2026	7/2/2026
1733	B10.E2-.FSS.030	Install Floor Supported Structure	10	6/29/2026	7/13/2026
1734	Support Rooms				
1735	Dryall Partitions South Side				
1736	B10.E2S.WAL.200	Frame Interior Partitions (inc Door Frames)	3	6/16/2026	6/18/2026
1737	B10.E2S.WAL.210	Install In-Wall RI - (All Trades)	5	6/19/2026	6/25/2026
1738	B10.E2S.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	6/26/2026	7/2/2026
1739	B10.E2S.WAL.230	Close-in Drywall Partitions and Finish	7	7/6/2026	7/14/2026
1740	B10.E2S.WAL.240	Paint Walls	3	7/15/2026	7/17/2026
1741	Dryall Partitions North Side				
1742	B10.E2N.WAL.200	Frame Interior Partitions (inc Door Frames)	3	7/7/2026	7/9/2026
1743	B10.E2N.WAL.210	Install In-Wall RI - (All Trades)	5	7/10/2026	7/16/2026
1744	B10.E2N.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	7/17/2026	7/23/2026
1745	B10.E2N.WAL.230	Close-in Drywall Partitions and Finish	7	7/24/2026	8/3/2026
1746	B10.E2N.WAL.240	Paint Walls	3	8/4/2026	8/6/2026
1747	Entry Fiber Room				
1748	Front End				
1749	B10.E2-.FSS.010	Install Floor Supported Structure (FSS) (FE)	5	6/29/2026	7/6/2026
1750	B10.E2-.LRI.020	Install Cable Tray Connections and Bonding (FE)	5	7/7/2026	7/13/2026
1751	B10.E2-.LRI.030	Install FSS Electrical RI (Lights, Branch, etc) (FE)	5	7/14/2026	7/20/2026
1752	B10.E2-.LRI.040	Pull, Test Terminate and Trim (Lights, Branch, etc.) (FE)	5	7/21/2026	7/27/2026
1753	B10.E2-.LRI.050	Install Racks (FE)	5	7/28/2026	8/3/2026
1754	B10.E2-.LRI.060	Install Waterfalls and Final Connections to Rack (FE)	5	8/4/2026	8/10/2026
1755	B10.E2-.LRI.070	Punch, Final Clean and Turnover to TC (Construction Complete) (FE)	5	8/11/2026	8/17/2026
1756	B10.E2-.EQU.010	Set CRAH (FE)	3	8/19/2026	8/21/2026
1757	B10.E2-.EQU.010.1	CRAC Unit Pipe Connections & Flush (FE)	7	8/22/2026	8/29/2026
1758	B10.E2-.EQU.010.2	Pull, Test, Terminate Wiring/Controls for CRAC Unit (FE)	5	8/31/2026	9/4/2026
1759	Back End				

1760	B10.E2-.FSS.110	Install Floor Supported Structure (FSS) (BE)	15	7/7/2026	7/27/2026
1761	B10.E2-.LRI.120	Install Cable Tray Connections and Bonding (BE)	15	7/14/2026	8/3/2026
1762	B10.E2-.LRI.130	Install FSS Electrical RI (Lights, Branch, etc) (BE)	15	7/21/2026	8/10/2026
1763	B10.E2-.LRI.140	Pull, Test Terminate and Trim (Lights, Branch, etc.) (BE)	15	7/28/2026	8/17/2026
1764	B10.E2-.LRI.150	Install Racks (BE)	15	8/4/2026	8/24/2026
1765	B10.E2-.LRI.160	Install Waterfalls and Final Connections to Rack (BE)	15	8/11/2026	8/31/2026
1766	B10.E2-.LRI.170	Punch, Final Clean and Turnover to TC (Construction Complete) (BE)	15	8/18/2026	9/8/2026
1767	Fire Riser				
1768	B10.E2-.RI.010	Install Sprinkler Riser Room Rough-in	5	6/15/2026	6/19/2026
1769	GS.IDF (GSIDF.10E2 > B1)				
1770	B10.E2-.IDF.EQU.010	Set and Connect GS.IDF - OSP Ready	5	7/20/2026	7/24/2026
1771	B10.E2-.IDF.020	Temporary Power and Conditioning (Equipment Protection) (Pred DEC C Ready)	5	7/20/2026	7/24/2026
1772	B10.E2-.IDF.030	Install Cable, Ladder Tray, and Misc Items for DEC-C Ready	10	7/27/2026	8/7/2026
1773	Finishes				
1774	B10.E2-.FIN.100	Install Doors and Hardware	4	6/22/2026	6/25/2026
1775	B10.E2-.FIN.110	Install FFE and Accessories	4	6/26/2026	7/1/2026
1776	B10.E2-.FIN.120	Install Security System	2	6/26/2026	6/29/2026
1777	B10.E2-.FIN.120.1	Test Security System	2	11/16/2026	11/17/2026
1778	Punchlist				
1779	B10.E2-.PUN.100	Issue Work Completion Issues List (WCIL)	5	9/17/2026	9/23/2026
1780	B10.E2-.PUN.110	Complete WCIL	5	9/24/2026	9/30/2026
1781	B10.E2-.PUN.120	Punchlist Issuance and Completion	15	10/1/2026	10/21/2026
1782	Energization and Commissioning				
1783	B10.E2E.HOLDER.LOE	COMMISSIONING ACTIVITIES CARRIED IN NWS OR DH AREAS	40	10/7/2026	12/3/2026
1784	NWS 4 (C1)				
1785	High OH				
1786	B10.C1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	8	6/17/2026	6/26/2026
1787	B10.C1-.HRI.020	Install OH Controls RI	5	6/17/2026	6/23/2026
1788	B10.C1-.HRI.050	Install OH Ductwork	5	6/17/2026	6/23/2026
1789	B10.C1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	10	6/22/2026	7/6/2026
1790	B10.C1-.HRI.060	Install OH Water	5	6/24/2026	6/30/2026
1791	B10.C1-.HRI.080	Pull, Test, Terminate Trim (Controls)	5	6/24/2026	6/30/2026
1792	B10.C1-.HRI.035	Install OH Fire Alarm RI Detection Zone 2 (verify with IFP)	7	6/29/2026	7/8/2026
1793	B10.C1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	10	7/7/2026	7/20/2026
1794	B10.C1-.HRI.070	Pull, Test, Terminate Trim (Lights)	10	7/7/2026	7/20/2026
1795	B10.C1-.HRI.90	Pull, Test, Terminate, Trim - (DAS)	5	7/7/2026	7/13/2026
1796	B10.C1-.HRI.100	Pull, Test, Terminate, Trim - (WAP)	5	7/7/2026	7/13/2026
1797	B10.C1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	10	7/21/2026	8/3/2026
1798	B10.C1-.HRI.090	Install FA Sub-Panel, Pull, Test, Terminate Trim (Fire Alarm)	10	8/4/2026	8/17/2026
1799	Partitions / Shell				
1800	B10.C-I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	6/17/2026	
1801	B10.C1-.ELE.030	Install Temp Power Skids & Spider Boxes	4	6/19/2026	6/24/2026
1802	B10.C1-.ELE.040	Install Temporary Lights	4	6/19/2026	6/24/2026
1803	B10.C1-.WAL.010	Install IMWP and Door Frames 308 (NE)	9	6/22/2026	7/1/2026

1804	B10.C1-.WAL.030	Install IMWP Walls and Door Frames 307(NE)	12	6/22/2026	7/6/2026
1805	B10.C1-.WAL.005	Install IMWP Steel Frame and Support Structure Seq 310 (North)	5	6/22/2026	6/26/2026
1806	B10.C1-.WAL.015	Detail IMWP and Door Frames 308 (NE)	15	6/27/2026	7/15/2026
1807	B10.C1-.WAL.035	Detail IMWP Walls and Door Frames 307(NE)	18	6/27/2026	7/18/2026
1808	B10.C1-.WAL.020	Install IMWP Wall and Door Frames Seq 310 (North)	8	7/7/2026	7/15/2026
1809	B10.C1-.WAL.025	Detail IMWP Wall and Door Frames Seq 310 (North)	12	7/13/2026	7/25/2026
1810	Support Room				
1811	Dryall Partitions North Side				
1812	B10.C1N.WAL.200	Frame Interior Partitions (inc Door Frames)	3	7/9/2026	7/13/2026
1813	B10.C1N.WAL.210	Install In-Wall RI - (All Trades)	5	7/14/2026	7/20/2026
1814	B10.C1N.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	7/21/2026	7/27/2026
1815	B10.C1N.WAL.230	Close-in Drywall Partitions and Finish	7	7/28/2026	8/5/2026
1816	B10.C1N.WAL.240	Paint Walls	3	8/6/2026	8/10/2026
1817	House Electrical Room C1				
1818	B10.C1E.HRI.100	High Overhead RI (Priority Rooms)	5	6/22/2026	6/26/2026
1819	B10.C1E.EQU.110	Temporary Set House Electrical and Edge Panel Skid(s)	2	7/22/2026	7/23/2026
1820	B10.C1E.WAL.150	Install IMWP and Door Frames Seq 307 C (SE)	3	7/24/2026	7/27/2026
1821	B10.C1E.HRI.100.1	High Overhead RI and Inspection(s) Post Skid Setting (Priority Rooms)	4	7/28/2026	7/31/2026
1822	B10.C1E.EQU.110.1	Final Set House Electrical and Edge Panel Skid(s)	2	8/1/2026	8/3/2026
1823	B10.C1E.ERI.120	Build Out House Electrical Room and Make Ready to Pull Feeders	9	8/4/2026	8/13/2026
1824	B10.C1E.ERI.100	Install OH Controls RI	5	8/10/2026	8/14/2026
1825	B10.C1E.ERI.120.1	Complete Build Out Electrical Room and Pull Feeders	9	8/14/2026	8/24/2026
1826	B10.C1E.ERI.110	Pull, Test, Terminate, Trim - (Controls)	8	8/17/2026	8/26/2026
1827	B10.C1E.EQU.130	Set CRAC Unit	3	8/19/2026	8/21/2026
1828	B10.C1E.EQU.140	CRAC Unit Pipe Connections & Flush	7	8/24/2026	9/1/2026
1829	B10.C1E.ERI.130	Pull, Test, Terminate - (CRAC Unit)	5	9/2/2026	9/9/2026
1830	B10.C1E.CAB.130	Pull and Terminate Feeders (Loop, AHU's, GSB, Temp . . .) Acceleration 30% (2nd Shift)	10	9/19/2026	9/30/2026
1831	B10.C1E.MIL.150	TIE TO ELECTRICAL AND MECHANICAL EQUIPMENT EXTERIOR	0		9/21/2026
1832	B10.C1E.MIL.140	Ready to L2 Inspect Mechanical and Electrical Systems	0		9/30/2026
1833	Fire Riser				
1834	B10.C1-.RI.010	Install Sprinkler Riser Room Rough-in	5	7/1/2026	7/8/2026
1835	GS.IDF (GSIDF.N4 > C1)				
1836	B10.C1-.IDF.EQU.010	Set and Connect GS.IDF - OSP Ready	5	8/26/2026	9/1/2026
1837	B10.C1-.IDF.020	Temporary Power and Conditioning (Equipment Protection) (Pred DEC C Ready)	5	8/26/2026	9/1/2026
1838	B10.C1-.IDF.030	Install Cable, Ladder Tray, and Misc Items for DEC-C Ready	10	9/2/2026	9/16/2026
1839	Lighting Inverter Room (NS4 > HDC)				
1840	B10.C1-.LIL.030	Build Out Lighting Inverter Room (Verify Location)	15	8/7/2026	8/27/2026
1841	B10.C1-.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		8/27/2026
1842	Finishes				
1843	B10.C1-.FIN.100	Install Doors and Hardware	5	7/16/2026	7/22/2026
1844	B10.C1-.FIN.110	Install FFE and Accessories	5	7/23/2026	7/29/2026
1845	B10.C1-.FIN.120	Install Security System	2	7/23/2026	7/24/2026
1846	B10.C1-.FIN.120.1	Test Security System	3	11/16/2026	11/18/2026
1847	Punchlist				

1848	B10.C1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	8/4/2026	8/10/2026
1849	B10.C1-.PUN.110	Complete WCIL	5	8/11/2026	8/17/2026
1850	B10.C1-.PUN.120	Punchlist Issuance and Completion	15	8/18/2026	9/8/2026
1851	Energization and Commissioning				
1852	Primary Systems				
1853	L2 Inspections & Issue Resolution				
1854	B10.C1E.TMP.130	Temporary Power and Conditioning (Equipment Protection)	5	7/28/2026	8/3/2026
1855	B10.C1E.CX2.230	Level 2 Inspections & ACC Issues Resolution (CRAC Unit)	15	9/10/2026	9/26/2026
1856	B10.C1E.CX2.110	Level 2 Inspections	5	10/1/2026	10/6/2026
1857	B10.C1E.CX2.120	ACC Issues Resolution	10	10/7/2026	10/17/2026
1858	B10.C1E.CX-.160	Mobilize Isolated Commissioning Rig	5	10/13/2026	10/17/2026
1859	B10.C1E.CX2.100	Ready to Energize Mechanical and Electrical Systems	0		10/17/2026
1860	L3 Activities				
1861	B10.C1E.CX2.100.P	Transitional Power Need by Date	0		10/17/2026
1862	B10.C1E.CX3.140.00	L3 - Energize SB's Control Power, Perform L3's & Controls PTP	6	10/19/2026	10/24/2026
1863	B10.C1E.CX3.140.01	L3/L4 - Dead Bus Test SBs & Full Energizations (SB.H01 & H02)	4	10/26/2026	10/29/2026
1864	B10.C1E.CX3.140.02	L3 - Energize ATSS & Perform L3s (4 of 5 w/o Generator)	3	10/30/2026	11/2/2026
1865	B10.C1E.CX3.140.04	L3 - Energize (6) AHUs & Perform L3s	10	10/30/2026	11/10/2026
1866	B10.C1E.CX3.140.03	L3 - Energize HDPs & Perform L3s (HDP.H01 & H02)	4	11/3/2026	11/6/2026
1867	B10.C1E.CX3.140.05	L3 - Energize (2) CRAC Units & Perform L3s	5	11/7/2026	11/12/2026
1868	B10.C1E.CX3.140.07	L3 - Energize MAU(s) & Perform L3s	5	11/7/2026	11/12/2026
1869	B10.C1E.CX3.140.21	L3 - Cutover IDFs to Permanent Power	3	11/7/2026	11/10/2026
1870	B10.C1E.CX3.140.17	L3 - Cutover MDFs to Permanent Power	3	11/7/2026	11/10/2026
1871	B10.C1E.CX3.140.06	L3 - Energize UPS & Perform L3s	6	11/12/2026	11/18/2026
1872	B10.C1E.CX3.140.11	L3 - Cutover SB Control Power to Permanent Power	3	11/19/2026	11/21/2026
1873	L4 / L5 Activities				
1874	B10.C1E.CX4.140.09	L4 - Testing and Issue Resolution Electrical Systems	17	11/11/2026	12/3/2026
1875	B10.C1E.CX4.140.10	L4 - Testing and Issue Resolution Mechanical Systems	12	11/13/2026	11/30/2026
1876	B10.C1E.CX5.150	L5 Commissioning (House) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	12/4/2026	12/4/2026
1877	Ancillary Systems				
1878	B10.C1E.CX2.210	Level 2 Inspections (Ancillary Sytems)	5	10/7/2026	10/13/2026
1879	B10.C1E.CX2.220	ACC Issues Resolution (Ancillary Sytems)	10	10/14/2026	10/27/2026
1880	B10.C1E.CX2.200	Ready to Energize Mechanical and Electrical Systems (Ancillary Sytems)	0		10/27/2026
1881	B10.C1E.CX3.240	L3/L4 Commissioning (Ancillary Sytems)	15	12/4/2026	12/24/2026
1882	B10.C1E.CX5.250	L5 Commissioning (Ancillary Sytems) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	12/28/2026	12/28/2026
1883	Final TAB (NWS1 & 2)				
1884	B10.C1E.TAB.1000	NWS3 & 4 - Final Air TAB	10	3/16/2027	3/29/2027
1885	B10.C1E.TAB.1010	NWS3 & 4 - Final FW TAB	5	3/16/2027	3/22/2027
1886	B10.C1E.TAB.1020	NWS3 & 4 - Create Final TAB Report	5	3/30/2027	4/5/2027
1887	B10.C1E.TAB.1030	NWS3 & 4 - Submit, Review & Approve Final TAB Report	10	4/6/2027	4/19/2027
1888	Exterior Red Zone (C1 - East)				
1889	B10.C1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		20-Apr-26 A
1890	B10.C1-.STR.170	Install Crane Road	5	28-Apr-26 A	07-May-26 A
1891	B10.C-E.MIL.100	MILESTONE METAL PANEL HANDOVER	1	6/23/2026	6/23/2026

1892	B10.C1-.STR.170.2	JED Comeback Work (Pad Ready Impact)	12	6/24/2026	7/10/2026
1893	B10.C1-.UTI.120	Install UG MV and Telecom Connections to Site	4	7/13/2026	7/16/2026
1894	B10.C1-.UTI.110	Install Storm Drain (Leaders Bldg)	10	7/17/2026	7/30/2026
1895	B10.C1-.UTI.130	Install UG Elec RI to Equipment Pads	4	7/31/2026	8/5/2026
1896	B10.C1-.UTI.135	Install UG Controls RI to Equipment Pads	4	8/6/2026	8/11/2026
1897	B10.C1-.PAD.120	Ex FRP AHU and Misc Pads	10	8/12/2026	8/25/2026
1898	B10.C1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	5	8/26/2026	9/1/2026
1899	B10.C1-.FND.130	Cure AHU Pads	7	8/26/2026	9/1/2026
1900	B10.C1-.FND.150	FRP Sidewalks	5	9/2/2026	9/9/2026
1901	B10.C1-.EQU.160	Set and Connect AHU's	13	9/2/2026	9/21/2026
1902	B10.C1-.FND.160	Set and Connect Split Systems and Condensing Units	4	9/10/2026	9/15/2026
1903	Exterior Red Zone (C1 - North)				
1904	B10.C1N.MIL.100	MILESTONE METAL PANEL HANDOVER	1	7/1/2026	7/1/2026
1905	B10.C1N.UTI.120	Install UG MV and Telecom Connections to Site	5	7/17/2026	7/23/2026
1906	B10.C1N.UTI.130	Install UG Elec RI to Equipment Pads	5	7/24/2026	7/30/2026
1907	B10.C1N.UTI.135	Install UG Controls RI to Equipment Pads	5	7/31/2026	8/6/2026
1908	B10.C1N.PAD.120	Ex FRP AHU and Misc Pads	10	8/7/2026	8/20/2026
1909	B10.C1N.FND.140	Backfill to Paving (Finish Surface) Subgrade	5	8/21/2026	8/27/2026
1910	B10.C1N.FND.130	Cure AHU Pads	7	8/21/2026	8/27/2026
1911	B10.C1N.FND.150	FRP Sidewalks	5	8/28/2026	9/3/2026
1912	B10.C1N.EQU.160	Set and Connect MUA's (North Side)	11	8/28/2026	9/14/2026
1913	B10.C1N.FND.160	Set and Connect Split Systems and Condensing Units	4	9/4/2026	9/10/2026
1914	NWS 3 (D1)				
1915	High OH				
1916	B10.D1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	10	6/17/2026	6/30/2026
1917	B10.D1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	8	6/17/2026	6/26/2026
1918	B10.D1-.HRI.020	Install OH Controls RI	5	6/17/2026	6/23/2026
1919	B10.D1-.HRI.050	Install OH Ductwork	5	6/17/2026	6/23/2026
1920	B10.D1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	10	6/23/2026	7/7/2026
1921	B10.D1-.HRI.060	Install OH Water	5	6/24/2026	6/30/2026
1922	B10.D1-.HRI.080	Pull, Test, Terminate Trim (Controls)	5	6/24/2026	6/30/2026
1923	B10.D1-.HRI.035	Install OH Fire Alarm RI Detection Zone 2 (verify with IFP)	7	6/29/2026	7/8/2026
1924	B10.D1-.HRI.070	Pull, Test, Terminate Trim (Lights)	10	7/1/2026	7/15/2026
1925	B10.D1-.HRI.90	Pull, Test, Terminate, Trim - (DAS)	5	7/1/2026	7/8/2026
1926	B10.D1-.HRI.100	Pull, Test, Terminate, Trim - (WAP)	5	7/1/2026	7/8/2026
1927	B10.D1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	10	7/8/2026	7/21/2026
1928	B10.D1-.HRI.090	Install FA Sub-Panel, Pull, Test, Terminate Trim (Fire Alarm)	10	7/22/2026	8/4/2026
1929	Partitions / Shell				
1930	B10.D-I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	6/17/2026	
1931	B10.D1-.ELE.040	Install Temporary Lights	4	6/17/2026	6/22/2026
1932	B10.D1-.ELE.030	Install Power Skids & Spider Boxes	4	6/18/2026	6/23/2026
1933	B10.D1-.WAL.010	Install IMWP Wall and Door Frames Sequence 309 (NW)	9	6/22/2026	7/1/2026
1934	B10.D1-.WAL.030	Install IMWP Walls and Door Frames Seq 307 (NW)	12	6/22/2026	7/6/2026
1935	B10.D1-.WAL.015	Detail IMWP Wall and Door Frames Sequence 309 (NW)	12	6/27/2026	7/11/2026

1936	B10.D1-.WAL.035	Detail IMWP Walls and Door Frames Seq 307 (NW)	12	6/27/2026	7/11/2026
1937	B10.D1-.WAL.020	Install IMWP and Door Frames Seq 310 (North)	10	7/7/2026	7/17/2026
1938	B10.D1-.WAL.025	Detail IMWP and Door Frames Seq 310 (North)	18	7/13/2026	8/1/2026
1939	Support Room				
1940	Dryall Partitions North Side				
1941	B10.D1N.WAL.200	Frame Interior Partitions (inc Door Frames)	3	7/1/2026	7/6/2026
1942	B10.D1N.WAL.250	Frame, Hang and Finish walls at Humidifier Room	10	7/1/2026	7/15/2026
1943	B10.D1N.WAL.210	Install In-Wall RI - (All Trades)	5	7/7/2026	7/13/2026
1944	B10.D1N.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	7/14/2026	7/20/2026
1945	B10.D1N.WAL.230	Close-in Drywall Partitions and Finish	7	7/21/2026	7/29/2026
1946	B10.D1N.WAL.240	Paint Walls	3	7/30/2026	8/3/2026
1947	House Electrical Room D1				
1948	B10.D1E.HRI.100	High Overhead RI (Priority Rooms)	5	6/22/2026	6/26/2026
1949	B10.D1E.EQU.110	Temporary Set House Electrical and Edge Panel Skid(s)	2	7/22/2026	7/23/2026
1950	B10.D1E.WAL.150	Install IMWP and Door Frames 307 (NW)	3	7/24/2026	7/27/2026
1951	B10.D1E.HRI.100.1	High Overhead RI and Inspection(s) Post Skid Setting (Priority Rooms)	4	7/28/2026	7/31/2026
1952	B10.D1E.EQU.110.1	Final Set House Electrical and Edge Panel Skid(s)	2	8/1/2026	8/3/2026
1953	B10.D1E.ERI.120	Build Out House Electrical Room and Make Ready to Pull Feeders	9	8/4/2026	8/13/2026
1954	B10.D1E.ERI.100	Install OH Controls RI	5	8/10/2026	8/14/2026
1955	B10.D1E.ERI.120.1	Complete Build Out Electrical Room and Pull Feeders	9	8/14/2026	8/24/2026
1956	B10.D1E.ERI.110	Pull, Test, Teminate, Trim - (Controls)	8	8/17/2026	8/26/2026
1957	B10.D1E.EQU.130	Set CRAC Unit	3	8/19/2026	8/21/2026
1958	B10.D1E.EQU.140	CRAC Unit Pipe Connections & Flush	7	8/24/2026	9/1/2026
1959	B10.D1E.ERI.130	Pull, Test, Terminate - (CRAC Unit)	5	9/2/2026	9/9/2026
1960	B10.D1E.MIL.150	TIE TO ELECTRICAL AND MECHANICAL EQUIPMENT EXTERIOR	0		9/11/2026
1961	B10.D1E.CAB.130	Pull and Terminate Feeders (Loop, AHU's, GSB, Temp . . .) Acceleration 30% (2nd Shift)	10	9/19/2026	9/30/2026
1962	B10.D1E.MIL.140	Ready to L2 Inspect Mechanical and Electrical Systems	0		9/30/2026
1963	Lighting Inverter Room (NS3 > DHD)				
1964	B10.D1-.LIL.030	Build Out Lighting Inverter Room (Verify Location)	15	8/7/2026	8/27/2026
1965	B10.D1-.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		8/27/2026
1966	Loop Mechanical / Humidifier Room				
1967	B10.D1-.PAR.010	Build Out Mechanical / Humidifier Room	15	7/16/2026	8/5/2026
1968	Restroom / Janitor				
1969	B10.D1-.PAR.350	Frame Ceilings (Assumed)	3	7/21/2026	7/23/2026
1970	B10.D1-.PAR.360	Install OH Mechanical RI	3	7/24/2026	7/28/2026
1971	B10.D1-.PAR.370	Install OH Sprinkler RI	3	7/24/2026	7/28/2026
1972	B10.D1-.PAR.380	Install OH Plumbing RI	3	7/24/2026	7/28/2026
1973	B10.D1-.PAR.390	Inspect and Close-in Ceilings	3	7/29/2026	7/31/2026
1974	B10.D1-.PAR.400	Close-in Ceiling and Finsh Walls and Ceilings	5	8/3/2026	8/7/2026
1975	B10.D1-.PAR.410	Paint Walls and Ceilings	3	8/10/2026	8/12/2026
1976	B10.D1-.PAR.420	Install Waterproofing, Floor and Wall Tile	12	8/13/2026	8/28/2026
1977	B10.D1-.PAR.430	Install Plumbing Fixtures	3	8/31/2026	9/2/2026
1978	B10.D1-.PAR.440	Install Toilet Partitions	4	9/3/2026	9/9/2026
1979	B10.D1-.PAR.450	Install Countertops	3	9/10/2026	9/14/2026

1980	B10.D1-.PAR.460	Install Restroom Accessories / Doors / Hardware	5	9/10/2026	9/16/2026
1981	Finishes				
1982	B10.D1-.FIN.100	Install Doors and Hardware	5	8/13/2026	8/19/2026
1983	B10.D1-.FIN.110	Install FFE and Accessories	5	8/20/2026	8/26/2026
1984	B10.D1-.FIN.120	Install Security System	2	8/20/2026	8/21/2026
1985	B10.D1-.FIN.120.1	Test Security System	3	11/16/2026	11/18/2026
1986	Punchlist				
1987	B10.D1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	8/27/2026	9/2/2026
1988	B10.D1-.PUN.110	Complete WCIL	5	9/3/2026	9/10/2026
1989	B10.D1-.PUN.120	Punchlist Issuance and Completion	15	9/11/2026	10/1/2026
1990	Energization and Commissioning				
1991	Primary Systems				
1992	L2 Inspections & Issue Resolution				
1993	B10.D1E.TMP.130	Temporary Power and Conditioning (Equipment Protection)	5	7/28/2026	8/3/2026
1994	B10.D1E.CX2.230	Level 2 Inspections & ACC Issues Resolution (CRAC Unit)	15	9/10/2026	9/26/2026
1995	B10.D1E.CX2.110	Level 2 Inspections	5	10/1/2026	10/6/2026
1996	B10.D1E.CX2.120	ACC Issues Resolution	10	10/7/2026	10/17/2026
1997	B10.D1E.CX-.160	Mobilize Isolated Commissioning Rig	5	10/13/2026	10/17/2026
1998	B10.D1E.CX2.100	Ready to Energize Mechanical and Electrical Systems	0		10/17/2026
1999	L3 Activities				
2000	B10.D1E.CX2.100.P	Transitional Power Need by Date	0		10/17/2026
2001	B10.D1E.CX3.140.00	L3 - Energize SB's Control Power, Perform L3's & Controls PTP	6	10/19/2026	10/24/2026
2002	B10.D1E.CX3.140.01	L3/L4 - Dead Bus Test SBs & Full Energizations (SB.H01 & H02)	4	10/26/2026	10/29/2026
2003	B10.D1E.CX3.140.02	L3 - Energize ATSS & Perform L3s (4 of 5 w/o Generator)	3	10/30/2026	11/2/2026
2004	B10.D1E.CX3.140.04	L3 - Energize (6) AHUs & Perform L3s	10	10/30/2026	11/10/2026
2005	B10.D1E.CX3.140.03	L3 - Energize HDPs & Perform L3s (HDP.H01 & H02)	4	11/3/2026	11/6/2026
2006	B10.D1E.CX3.140.05	L3 - Energize (2) CRAC Units & Perform L3s	5	11/7/2026	11/12/2026
2007	B10.D1E.CX3.140.07	L3 - Energize MAU(s) & Perform L3s	5	11/7/2026	11/12/2026
2008	B10.D1E.CX3.140.21	L3 - Cutover IDFs to Permanent Power	3	11/7/2026	11/10/2026
2009	B10.D1E.CX3.140.17	L3 - Cutover MDFs to Permanent Power	3	11/7/2026	11/10/2026
2010	B10.D1E.CX3.140.06	L3 - Energize UPS & Perform L3s	6	11/12/2026	11/18/2026
2011	B10.D1E.CX3.140.11	L3 - Cutover SB Control Power to Permanent Power	3	11/19/2026	11/21/2026
2012	L4 / L5 Activities				
2013	B10.D1E.CX4.140.09	L4 - Testing and Issue Resolution Electrical Systems	17	11/11/2026	12/3/2026
2014	B10.D1E.CX4.140.10	L4 - Testing and Issue Resolution Mechanical Systems	12	11/13/2026	11/30/2026
2015	B10.D1E.CX5.150	L5 Commissioning (House) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	12/4/2026	12/4/2026
2016	Ancillary Systems				
2017	B10.D1E.CX2.210	Level 2 Inspections (Ancillary Sytems)	5	10/7/2026	10/13/2026
2018	B10.D1E.CX2.220	ACC Issues Resolution (Ancillary Sytems)	10	10/14/2026	10/27/2026
2019	B10.D1E.CX2.200	Ready to Energize Mechanical and Electrical Systems (Ancillary Sytems)	0		10/27/2026
2020	B10.D1E.CX3.240	L3/L4 Commissioning (Ancillary Sytems)	15	12/4/2026	12/24/2026
2021	B10.D1E.CX5.250	L5 Commissioning (Ancillary Sytems) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	12/28/2026	12/28/2026
2022	Exterior Red Zone (D1 - West)				
2023	B10.D1-.STR.170	Install Crane Road (West and North)	5	28-Apr-26 A	22-May-26 A

2024	B10.D1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		23-May-26 A
2025	B10.D-E.MIL.100	MILESTONE METAL PANEL HANDOVER	1	6/23/2026	6/23/2026
2026	B10.D1-.STR.170.2	JED Comeback Work (Pad Ready Impact)	9	6/24/2026	7/7/2026
2027	B10.D1-.UTI.120	Install UG MV and Telecom Connections to Site	4	7/8/2026	7/13/2026
2028	B10.D1-.UTI.110	Install Storm Drain (Leaders Bldg)	10	7/14/2026	7/27/2026
2029	B10.D1-.UTI.130	Install UG Elec RI to Equipment Pads	4	7/28/2026	7/31/2026
2030	B10.D1-.UTI.135	Install UG Controls RI to Equipment Pads	4	8/3/2026	8/6/2026
2031	B10.D1-.PAD.120	Ex FRP AHU and Misc Pads	10	8/7/2026	8/20/2026
2032	B10.D1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	5	8/21/2026	8/27/2026
2033	B10.D1-.FND.130	Cure AHU Pads	7	8/21/2026	8/27/2026
2034	B10.D1-.FND.150	FRP Sidewalks	5	8/28/2026	9/3/2026
2035	B10.D1-.EQU.160	Set and Connect AHU's	10	8/28/2026	9/11/2026
2036	B10.D1-.FND.160	Set and Connect Split Systems and Condensing Units	4	9/4/2026	9/10/2026
2037	TXE10 Hardscapes and Landscaping (UNDER DEVELOPMENT)				
2038	TXE10 Integrator Logistics				
2039	B10.SE-.LOG.010	Logistics - Develop (AC & Tent Build) TAKT Entry Vestibule (South)	45	9/10/2026	10/31/2026
2040	B10.SE-.LOG.020	Logistics - Develop (AC & Tent Build) TAKT Entry Vestibule (North)	45	9/10/2026	10/31/2026
2041	TXE10 South				
2042	Underground				
2043	B10.SS-.UTI.010	Utility Locate	5	9/10/2026	9/16/2026
2044	B10.SS-.UTI.020	Install Bollards	2	9/17/2026	9/18/2026
2045	Hardscapes				
2046	B10.SS-.PAV.010	Rough Grade for Asphalt, Curbs, Gutters, & Sidewalks	2	9/21/2026	9/22/2026
2047	B10.SS-.PAV.020	FRP Curbs, Gutters, & Sidewalks	3	9/23/2026	9/25/2026
2048	B10.SS-.PAV.040	Install Asphalt Paving	2	9/28/2026	9/29/2026
2049	B10.SS-.PAV.060	Striping, Signage, & Wheel Stops	2	9/30/2026	10/1/2026
2050	Landscaping				
2051	B10.SS-.LAN.030	Install Topsoil, Plugs, & Seeding	41	9/30/2026	11/25/2026
2052	B10.SS-.LAN.020	Install Temp Fence	2	11/30/2026	12/1/2026
2053	B10.SS-.PUN.040	Landscape Punchlist & Cleanup	10	12/2/2026	12/15/2026
2054	Temp Access Road Restoration				
2055	B10.SS-.RES.010	TAKT Equipment Set	0		3/8/2027
2056	B10.SS-.RES.020	Demo Temp Roads/Vestibules	5	3/9/2027	3/15/2027
2057	B10.SS-.RES.030	Restore Asphalt Paving, Curbs, Gutters, & Sidewalks	3	3/16/2027	3/18/2027
2058	B10.SS-.RES.040	Restore Landscape Areas	6	3/19/2027	3/26/2027
2059	B10.SS-.PUN.050	Punchlist	10	3/29/2027	4/9/2027
2060	TXE10 MDF				
2061	Underground				
2062	B10.SMD.UTI.010	Utility Locate	5	9/10/2026	9/16/2026
2063	B10.SMD.UTI.020	Install Bollards	2	9/17/2026	9/18/2026
2064	B10.SMD.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	9/17/2026	9/18/2026
2065	Hardscapes				
2066	B10.SMD.PAV.010	Rough Grade for Asphalt, Curbs, Gutters, & Sidewalks	17	9/21/2026	10/13/2026
2067	B10.SMD.PAV.020	FRP Curbs, Gutters, & Sidewalks	41	10/14/2026	12/11/2026

2068	B10.SMD.PAV.030	Install & Terminate Light Poles	4	12/14/2026	12/17/2026
2069	B10.SMD.PAV.040	Install Asphalt Paving	10	12/14/2026	12/28/2026
2070	B10.SMD.PAV.050	Subgrade prep, Fine grade, & Place Gravel Surfacing	7	12/29/2026	1/7/2027
2071	B10.SMD.PAV.060	Striping, Signage, & Wheel Stops	2	12/29/2026	12/30/2026
2072	Landscaping				
2073	B10.SMD.LAN.010	Install Irrigation Lines	6	9/17/2026	9/24/2026
2074	B10.SMD.LAN.040	Install GSMDF Fence	4	10/14/2026	10/19/2026
2075	B10.SMD.LAN.020	Install Trees & Shrubs	6	1/8/2027	1/15/2027
2076	B10.SMD.LAN.030	Install Topsoil, Plugs, & Seeding	30	1/18/2027	2/26/2027
2077	B10.SMD.PUN.040	Landscape Punchlist & Cleanup	10	3/1/2027	3/12/2027
2078	Temp Access Road Restoration				
2079	B10.SMD.RES.010	TAKT Equipment Set	0		3/8/2027
2080	B10.SMD.RES.020	Demo Temp Roads/Vestibules	5	3/9/2027	3/15/2027
2081	B10.SMD.RES.030	Restore Asphalt Paving, Curbs, Gutters, & Sidewalks	6	3/16/2027	3/23/2027
2082	B10.SMD.RES.040	Restore Landscape Areas	2	3/24/2027	3/25/2027
2083	B10.SMD.PUN.050	Punchlist	10	3/26/2027	4/8/2027
2084	TXE10 - mCUP				
2085	Underground				
2086	B10.SM-.UTI.010	Utility Locate	5	9/2/2026	9/9/2026
2087	B10.SM-.UTI.020	Install Bollards	2	9/10/2026	9/11/2026
2088	B10.SM-.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	9/10/2026	9/11/2026
2089	Hardscapes				
2090	B10.SM-.PAV.050	Subgrade prep, Fine grade, Place Gravel Surfacing, & Sidewalks	21	7/13/2026	8/10/2026
2091	B10.SM-.PAV.010	Rough Grade for Asphalt, Curbs, & Gutters	2	9/14/2026	9/15/2026
2092	B10.SM-.PAV.020	FRP Curbs, & Gutters	2	9/16/2026	9/17/2026
2093	B10.SM-.PAV.030	Install & Terminate Light Poles	3	9/18/2026	9/22/2026
2094	B10.SM-.PAV.040	Install Asphalt Paving	2	9/18/2026	9/21/2026
2095	B10.SM-.PAV.060	Striping, Signage, & Wheel Stops	2	9/22/2026	9/23/2026
2096	Landscaping				
2097	B10.SM-.LAN.020	Install Temp Fence	4	08-Jun-26*	6/11/2026
2098	B10.SM-.LAN.030	Install Topsoil, Plugs, & Seeding (2 Crews at 60 hrs/Wk)	45	7/13/2026	9/14/2026
2099	B10.SM-.PUN.040	Landscape Punchlist & Cleanup	10	9/15/2026	9/28/2026
2100	Temp Access Road Restoration				
2101	B10.SM-.RES.010	TAKT Equipment Set	0		3/8/2027
2102	B10.SM-.RES.020	Demo Temp Roads/Vestibules	5	3/9/2027	3/15/2027
2103	B10.SM-.RES.030	Restore Asphalt Paving, Curbs, Gutters, & Sidewalks	2	3/16/2027	3/17/2027
2104	B10.SM-.RES.040	Restore Landscape Areas	3	3/18/2027	3/22/2027
2105	B10.SM-.PUN.050	Punchlist	10	3/23/2027	4/5/2027
2106	TXE10 East				
2107	Underground				
2108	B10.SE-.UTI.010	Utility Locate	5	9/10/2026	9/16/2026
2109	B10.SE-.UTI.020	Install Bollards	5	9/17/2026	9/23/2026
2110	B10.SE-.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	9/17/2026	9/18/2026
2111	Hardscapes				

2112	B10.SE-.PAV.010	Rough Grade for Asphalt, Curbs, Gutters, & Sidewalks	11	9/24/2026	10/8/2026
2113	B10.SE-.PAV.020	FRP Curbs, Gutters, & Sidewalks	10	10/9/2026	10/22/2026
2114	B10.SE-.PAV.030	Install & Terminate Light Poles	2	10/23/2026	10/26/2026
2115	B10.SE-.PAV.040	Install Asphalt Paving	10	10/23/2026	11/5/2026
2116	B10.SE-.PAV.050	Subgrade prep, Fine grade, & Place Gravel Surfacing	12	11/6/2026	11/23/2026
2117	B10.SE-.PAV.060	Striping, Signage, & Wheel Stops	2	11/6/2026	11/9/2026
2118	Landscaping				
2119	B10.SE-.LAN.030	Install Topsoil, Plugs, & Seeding	22	11/24/2026	12/28/2026
2120	B10.SE-.PUN.040	Landscape Punchlist & Cleanup	10	12/29/2026	1/12/2027
2121	Temp Access Road Restoration				
2122	B10.SE-.RES.010	TAKT Equipment Set	0		3/8/2027
2123	B10.SE-.RES.020	Demo Temp Roads/Vestibules	5	3/9/2027	3/15/2027
2124	B10.SE-.RES.030	Restore Asphalt Paving, Curbs, Gutters, & Sidewalks	5	3/16/2027	3/22/2027
2125	B10.SE-.RES.040	Restore Landscape Areas	11	3/23/2027	4/6/2027
2126	B10.SE-.PUN.050	Punchlist	10	3/24/2027	4/6/2027
2127	TXE10 West				
2128	Underground				
2129	B10.SW-.UTI.010	Utility Locate	5	9/2/2026	9/9/2026
2130	B10.SW-.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	9/10/2026	9/11/2026
2131	Hardscapes				
2132	B10.SW-.PAV.010	Rough Grade for Asphalt, Curbs, Gutters, & Sidewalks	12	9/14/2026	9/29/2026
2133	B10.SW-.PAV.020	FRP Curbs, Gutters, & Sidewalks	16	9/30/2026	10/21/2026
2134	B10.SW-.PAV.030	Install & Terminate Light Poles	2	10/22/2026	10/23/2026
2135	B10.SW-.PAV.040	Install Asphalt Paving	8	10/22/2026	11/2/2026
2136	B10.SW-.PAV.050	Subgrade prep, Fine grade, & Place Gravel Surfacing	31	11/3/2026	12/17/2026
2137	Landscaping				
2138	B10.SW-.PUN.040	Landscape Punchlist & Cleanup	10	12/18/2026	1/4/2027
2139	Temp Access Road Restoration				
2140	B10.SW-.RES.010	TAKT Equipment Set	0		3/8/2027
2141	B10.SW-.RES.020	Demo Temp Roads/Vestibules	5	3/9/2027	3/15/2027
2142	B10.SW-.RES.030	Restore Asphalt Paving, Curbs, Gutters, & Sidewalks	13	3/16/2027	4/1/2027
2143	B10.SW-.PUN.050	Punchlist	10	4/2/2027	4/15/2027
2144	TXE10 - North				
2145	Underground				
2146	B10.SN-.UTI.010	Utility Locate	2	9/3/2026	9/4/2026
2147	B10.SN-.UTI.020	Install Bollards	2	9/8/2026	9/9/2026
2148	Hardscapes				
2149	B10.SN-.PAV.050	Subgrade prep, Fine grade, & Place Gravel Surfacing	3	9/10/2026	9/14/2026
2150	B10.SN-.PAV.060	Striping, Signage, & Wheel Stops	2	9/10/2026	9/11/2026
2151	Landscaping				
2152	B10.SN-.LAN.020	Install Temp Fence	2	9/15/2026	9/16/2026
2153	B10.SN-.LAN.030	Install Topsoil, Plugs, & Seeding	17	9/17/2026	10/9/2026
2154	B10.SN-.PUN.040	Landscape Punchlist & Cleanup	10	10/12/2026	10/23/2026
2155	Temp Access Road Restoration				

2156	B10.SN-.PUN.050	Punchlist	10	10/26/2026	11/6/2026
2157	MCUP TXE10				
2158	TXE10 IWM / FWM				
2159	IWM / FWM UG				
2160	B10M.IWM.FND.100	Pad Ready	0	25-Mar-26 A	
2161	B10M.IWM.FND.110	Install Telecom Ductbank Deep & Domestic Water	4	02-Apr-26 A	10-Apr-26 A
2162	B10M.IWM.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS & Sleeves)	5	10-Apr-26 A	17-Apr-26 A
2163	B10M.IWM.UTI.130	Install Telecom Branch	8	15-Apr-26 A	28-Apr-26 A
2164	B10M.IWM.UTI.140	Install BMS Conduit	5	15-Apr-26 A	28-Apr-26 A
2165	B10M.IWM.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	17-Apr-26 A	28-Apr-26 A
2166	B10M.IWM.FND.170	Backfill and Rough Grade	5	29-Apr-26 A	08-May-26 A
2167	B10M.IWM.UTI.160	Install UG Grounding and Branch (Post Pads)	8	7/23/2026	7/31/2026
2168	IWM / FWM Equipment Pads and Surfacing				
2169	B10M.IWM.FND.180	FRP IWM Foundations	5	7/6/2026	7/10/2026
2170	B10M.IWM.FND.185	FRP IWM Slab on Grade / Pad	10	7/11/2026	7/22/2026
2171	B10M.IWM.FND.220	Cure Equipment Pads and Foundations	7	7/23/2026	7/30/2026
2172	B10M.IWM.FND.190	Erect, Install Roofing and Wall Panels Complete IWM	8	8/1/2026	8/10/2026
2173	IWM / FWM GSIDF10X1				
2174	B10M.EQU.1X1.120	Set and Connect GSIDF10-1X1	3	7/24/2026	7/27/2026
2175	B10M.IDF.1X1.110	Pull / Terminate and Pre-Eng GSIDF10-1X1 (Temporary Power)	7	7/28/2026	8/4/2026
2176	IWM / FWM GSIDF Cutover to FacNet				
2177	B10M.IDF.1X1.200	Pull / Terminate and Pre-Eng GSIDF10-1X1 (Permanent Power)	7	8/22/2026	8/29/2026
2178	B10M.IDF.1X1.210	Cutover to Permanent Power GSIDF10-1X1	3	10/19/2026	10/21/2026
2179	IWM				
2180	IWM Equipment Setting				
2181	B10M.IWM.EQU.040	Set and Anchor CFCI Electrical - H Panel and Mech Disconnects - IWM	5	8/11/2026	8/15/2026
2182	B10M.IWM.ERI.080	Electrical Connections - IWM	10	8/11/2026	8/21/2026
2183	B10M.IWM.EQU.045	Set and Anchor CFCI Electrical - UPS and ATS - IWM	5	8/11/2026	8/15/2026
2184	B10M.IWM.EQU.050	Set and Anchor CFCI Mechanical Equipment - IWM	5	4/24/2027	4/29/2027
2185	B10M.IWM.PIP.045	Connect Piping - IWM	5	4/30/2027	5/5/2027
2186	IWM Cabling, Finishes				
2187	B10M.IWM.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	7/30/2026	8/19/2026
2188	B10M.IWM.INT.020	Interior Fitout - IWM	15	8/22/2026	9/9/2026
2189	B10M.IWM.CAB.050	Pull MV / LV and Interconnects - IWM	5	8/22/2026	8/27/2026
2190	B10M.IWM.CAB.060	Pull & Terminate Telecom and BMS (Internal & External) - IWM	10	8/22/2026	9/2/2026
2191	B10M.IWM.CAB.080	Terminate MV / LV and Interconnects - IWM	5	8/28/2026	9/2/2026
2192	B10M.IWM.INS.090	Level 2 Inspections - IWM	5	9/10/2026	9/16/2026
2193	B10M.IWM.FIN.040	Install Misceleneous Site Finishes - IWM	8	9/17/2026	9/25/2026
2194	B10M.IWM.INS.100	ACC Issues Resolution - IWM	5	9/17/2026	9/23/2026
2195	B10M.IWM.INS.110	Level 3 Cleaning & Pre-Eng - IWM	5	9/24/2026	9/29/2026
2196	B10M.IWM.CAB.120	Ready To Energize - IWM	0		9/29/2026
2197	B10M.IWM.CAB.130	Energize - IWM	4	9/30/2026	10/3/2026
2198	B10M.IWM.PIP.030	Piping System Complete - Pressure Test - IWM	4	5/6/2027	5/10/2027
2199	IWM - Pumps / Chemical Treatment (Impact by Design)				

2200	B10M.IWM.INS.090.1	Level 2 Inspections - IWM - Pumps / Chemical Treatment	5	5/11/2027	5/17/2027
2201	B10M.IWM.INS.100.1	ACC Issues Resolution - IWM - Pumps / Chemical Treatment	5	5/18/2027	5/24/2027
2202	B10M.IWM.INS.110.1	Level 3 Cleaning & Pre-Eng - IWM - Pumps / Chemical Treatment	5	5/25/2027	5/29/2027
2203	B10M.IWM.CAB.120.1	Ready To Energize - IWM - Pumps / Chemical Treatment	0		5/29/2027
2204	B10M.IWM.CAB.130.1	Energize - IWM - Pumps / Chemical Treatment	4	6/1/2027	6/4/2027
2205	IWM Flush				
2206	B10M.IWM.FLU.020	Flush IWM System	14	5/11/2027	5/24/2027
2207	IWM Commissioning				
2208	B10M.IWM.CX3.110	L3 - Controls - Point to Point Checkout IWM Remote mCUP 1-5	7	6/5/2027	6/12/2027
2209	B10M.IWM.CX4.120	L4 - Adiabatic Cooler - System Level Testing and Issues Resolution	15	6/14/2027	6/30/2027
2210	IWM Punchlist				
2211	B10M.IWM.PUN.010	Work Completion Issues List (WCIL) Inspections	5	9/26/2026	10/1/2026
2212	B10M.IWM.PUN.020	Complete WCIL	5	10/2/2026	10/7/2026
2213	B10M.IWM.PUN.030	Punchlist Wk1-3	15	10/8/2026	10/24/2026
2214	FWM				
2215	FWM Equipment Setting				
2216	B10M.FWM.FND.180.1	FR 0017 Install Added Water Line Connections	5	6/22/2026	6/26/2026
2217	B10M.FWM.FND.180	FRP FWM Foundations	5	6/27/2026	7/2/2026
2218	B10M.FWM.FND.185	FRP FWM and GSIDF Slab on Grade / Pad	10	7/4/2026	7/15/2026
2219	B10M.FWM.FND.220	Cure Equipment Pads and Foundations	7	7/16/2026	7/23/2026
2220	B10M.FWM.EQU.030	Set and Anchor MOFE FWM	3	7/27/2026	7/29/2026
2221	B10M.FWM.ERI.080	Electrical Connections - FWM	5	7/30/2026	8/5/2026
2222	B10M.FWM.PIP.080	Piping Connections - FWM	10	7/30/2026	8/12/2026
2223	FWM Cabling, Finishes				
2224	B10M.FWM.CAB.050	Pull MV / LV and Interconnects - FWM	10	8/6/2026	8/19/2026
2225	B10M.FWM.CAB.060	Pull & Terminate Telecom and BMS (Internal & External) - FWM	10	8/6/2026	8/19/2026
2226	B10M.FWM.PIP.030	Piping System Complete - Pressure Test - FWM	4	8/13/2026	8/18/2026
2227	B10M.FWM.CAB.080	Terminate MV / LV and Interconnects - FWM	5	8/20/2026	8/26/2026
2228	B10M.FWM.INS.090	Level 2 Inspections - FWM	5	8/27/2026	9/2/2026
2229	B10M.FWM.FIN.040	Install Miscelaneous Site Finishes - FWM	8	9/3/2026	9/15/2026
2230	B10M.FWM.INS.100	ACC Issues Resolution - FWM	5	9/3/2026	9/10/2026
2231	B10M.FWM.INS.110	Level 3 Cleaning & Pre-Eng - FWM	5	9/11/2026	9/17/2026
2232	FWM Flush				
2233	B10M.FWM.FLU.020	Flush FWM System (with mCUP's 1-5)	14	8/19/2026	9/1/2026
2234	FWM Commissioning				
2235	B10M.FWM.CAB.120	Ready To Energize & Energize - FWM	4	9/18/2026	9/23/2026
2236	B10M.FWM.CX3.110	L3 - Controls - Point to Point Checkout Remote FWM to mCUP 1-5	10	9/24/2026	10/5/2026
2237	FWM Punchlist				
2238	B10M.FWM.PUN.010	Work Completion Issues List (WCIL) Inspections	5	9/16/2026	9/22/2026
2239	B10M.FWM.PUN.020	Complete WCIL	5	9/23/2026	9/29/2026
2240	B10M.FWM.PUN.030	Punchlist Wk1-3	15	9/30/2026	10/20/2026
2241	MCUP TXE10-1				
2242	MCUP UG				
2243	B10M.M01.FND.100	Pad Ready	0	25-Mar-26 A	

2244	B10M.M01.FND.110	Install Telecom Ductbank Deep	6	26-Mar-26 A	07-Apr-26 A
2245	B10M.M01.FND.115	Install Domestic Water	1	26-Mar-26 A	10-Apr-26 A
2246	B10M.M01.FND.170	Backfill and Rough Grade	5	11-May-26 A	13-May-26 A
2247	B10M.M01.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	5	20-May-26 A	20-May-26 A
2248	Adiabatic Cooler Side				
2249	B10M.M01.UTI.120.1	Install Adiabatic Feeders, Branch, and Sleeves	5	10-Apr-26 A	17-Apr-26 A
2250	B10M.M01.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	17-Apr-26 A	23-Apr-26 A
2251	B10M.M01.UTI.130	Install Telecom Branch	8	21-Apr-26 A	23-Apr-26 A
2252	B10M.M01.UTI.140	Install BMS Conduit	5	21-Apr-26 A	23-Apr-26 A
2253	mCUP Side				
2254	B10M.M01.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS)	5	21-Apr-26 A	09-May-26 A
2255	B10M.M01.UTI.150.1	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	21-Apr-26 A	09-May-26 A
2256	B10M.M01.UTI.130.1	Install Telecom Branch	5	21-Apr-26 A	09-May-26 A
2257	B10M.M01.UTI.140.1	Install BMS Conduit	5	21-Apr-26 A	09-May-26 A
2258	MCUP Equipment Pads and Surfacing				
2259	B10M.M01.FND.250.1	Prep for fGMP R3 Acceleration Scope of Work	18	02-Apr-26 A	24-Apr-26 A
2260	B10M.M01.FND.250	FRP FW Pad (mCUP1 thru mCUP5)	15	30-Apr-26 A	13-May-26 A
2261	B10M.M01.FND.190	FRP Adiabatic Cooler & MTR Pads (RING Beams)	6	08-May-26 A	16-May-26 A
2262	B10M.M01.FND.220	Place Small MTR and Stair Pads and Cure Adiabatic Cooler, MTR, & Stair Pads	7	10-May-26 A	22-May-26 A
2263	B10M.M01.FND.180	FRP Electrical, MCUP Pads (RING Beams)	6	14-May-26 A	19-May-26 A
2264	B10M.M01.FND.210.1	Backfill to Paving (Finish Surface) Subgrade (Adiabatic)	2	17-May-26 A	21-May-26 A
2265	B10M.M01.FND.200	Cure Electrical, MCUP Pads (RING Beams)	7	20-May-26 A	26-May-26 A
2266	B10M.M01.FND.210	Backfill to Paving (Finish Surface) Subgrade mCUP	3	20-May-26 A	06-Jun-26 A
2267	B10M.M01.UTI.230	Install Other Electrical Rough-in	5	21-May-26 A	21-May-26 A
2268	MCUP Equipment Setting				
2269	B10M.M01.EQU.030	Set and Anchor OFCI Equipment - MCUPS	4	28-May-26 A	30-May-26 A
2270	B10M.M01.EQU.050	Set and Anchor OFCI Equipment - connect Electrical Skid	4	29-May-26 A	29-May-26 A
2271	B10M.M01.EQU.010	Set and Anchor OFCI Equipment - Adiabatic Coolers & MTR	4	30-May-26 A	06-Jun-26 A
2272	B10M.M01.ROF.060	Dry-in MCUPS	5	01-Jun-26 A	05-Jun-26 A
2273	B10M.M01.PIP.040	Connect Adiabatic Coolers & MTRs	15	02-Jun-26 A	6/18/2026
2274	B10M.M01.EQU.020	Install FW Pipe Rack Support and Piping (MAke this tie)	13	03-Jun-26 A	6/22/2026
2275	B10M.M01.ERI.080	Electrical Connections at MCUPS	5	03-Jun-26 A	6/11/2026
2276	B10M.M01.EQU.055	Set and Anchor Sectionalizer - connect Electrical Skid	4	6/8/2026	6/11/2026
2277	B10M.M01.PIP.070	Piping Connections (CW) at MCUPS	5	6/23/2026	6/27/2026
2278	B10M.M01.PIP.025	Measure, Fab and Make Final Connections (FW-mCUP)	15	6/23/2026	7/10/2026
2279	MCUP Cabling, Finishes				
2280	B10M.M01.CAB.010	Pull MV (Sectionizer to Electrical Skid)	4	6/12/2026	6/16/2026
2281	B10M.M01.CAB.050	Pull LV and MCUP Interconnects (PTx – internal equipment)	10	6/12/2026	6/23/2026
2282	B10M.M01.CAB.060	Pull & Terminate Telecom and BMS (Exclude FMW Connection)	10	6/12/2026	6/23/2026
2283	B10M.M01.CAB.020	Terminate MV (Sectionizer to Electrical Skid)	4	6/17/2026	6/20/2026
2284	B10M.M01.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	6/19/2026	7/10/2026
2285	B10M.M01.CAB.070	Pull and Terminate Branch (Drycooler + internal)	5	6/24/2026	6/29/2026
2286	B10M.M01.CAB.080	Terminate LV (PTx – internal equipment)	5	6/24/2026	6/29/2026
2287	B10M.M01.INS.090	Level 2 Inspections – (MSG#s – mCUPs)	5	6/30/2026	7/7/2026

2288	B10M.M01.INS.100	ACC Issues Resolution – (Sectionizer To Branch)	5	7/8/2026	7/14/2026
2289	B10M.M01.PIP.030	FW Piping System Complete - Ready Pressure Test	1	7/11/2026	7/11/2026
2290	B10M.M01.FIN.040	Install Misceleneous Site Finishes	8	7/13/2026	7/22/2026
2291	B10M.M01.INS.110	Level 3 Cleaning & Pre-Eng	5	7/15/2026	7/20/2026
2292	MCUP Punchlist				
2293	B10M.M01.PUN.010	Work Completion Issues List (WCIL) Inspections	5	7/23/2026	7/29/2026
2294	B10M.M01.PUN.020	Complete WCIL	5	7/30/2026	8/5/2026
2295	B10M.M01.PUN.030	Punchlist Wk1-3	15	8/27/2026	9/17/2026
2296	MCUP Flush				
2297	B10M.M01.FLU.030	Flush Set Up (mCUP's 1-5)	10	7/29/2026	8/11/2026
2298	B10M.M01.FLU.020	Flush CW System	8	8/19/2026	8/26/2026
2299	B10M.M01.FLU.010	Flush FW System	14	8/19/2026	9/1/2026
2300	MCUP Commissioning				
2301	B10M.M01.CX3.170.1	L2 - Mechanical - Chiller Preparations for L3 Cx (NOTE Adjust Dur 12D and Logic)	12	6/16/2026	6/29/2026
2302	MVS/PTX Skid (FWM, mCUP 1 & 2 Combined, followed by mCUP 3-5 Combined)				
2303	B10M.M01.CAB.120	Ready To Energize	0		9/17/2026
2304	B10M.M01.CAB.130	L3 - Electrical - Energize MVS/PTX Electrical Skid & SB Control Power	2	9/18/2026	9/19/2026
2305	B10M.M01.CX3.100	L3 - Controls - MVS/PTX Electrical Skid PTP	5	9/21/2026	9/25/2026
2306	B10M.M01.CX3.110	L3 - Elecitrical - MVS/PTX Electrical Skid Vendor L3s	5	9/21/2026	9/25/2026
2307	B10M.M01.CX3.110.1	L3/L4 - Electrical - MVS/PTX Electrical Skid Dead Bus, Energization & Live Bus Testing	4	9/26/2026	9/30/2026
2308	SB (Crew Tie mCUP to mCUP)				
2309	B10M.M01.CX3.200.1	L3 - Controls - mCUP SB PTP	6	10/1/2026	10/7/2026
2310	B10M.M01.CX3.210.1	L3 - Elecitrical - mCUP SB Vendor L3s	6	10/1/2026	10/7/2026
2311	B10M.M01.CX3.120	L3/L4 - Electrical - mCUP SB Dead Bus, Energization & Live Bus Testing (NOTE +MSG)	6	10/8/2026	10/14/2026
2312	mCUP L3 Activities				
2313	B10M.M01.CX3.130	L3 - Electrical - Energize H01 & LP01 Panels	6	10/15/2026	10/21/2026
2314	B10M.M01.CX3.130.1	L3 - Electrical - Energize ATS & Perform L3s	6	10/15/2026	10/21/2026
2315	B10M.M01.CX3.010	Set up Temporary Boiler for Cx	10	10/17/2026	10/28/2026
2316	B10M.M01.CX3.140	L3 - Electrical - Energize H02, LP02 Panels & UPS	6	10/22/2026	10/28/2026
2317	B10M.M01.CX3.150	L3 - Mechanical - Startup Pumps (FW, CW)	6	10/29/2026	11/4/2026
2318	B10M.M01.CX3.140.1	L3 - Electrical - Startup UPS	6	10/29/2026	11/4/2026
2319	B10M.M01.CX3.160.1	L3 - Mechanical - Startup HVAC Units	6	10/29/2026	11/4/2026
2320	B10M.M01.CX3.160	L3 - Mechanical - Startup Drycoolers	6	11/5/2026	11/11/2026
2321	B10M.M01.CX3.170	L3 - Mechanical - Startup Chillers	6	11/12/2026	11/18/2026
2322	mCUP L4 / L5 Activities				
2323	B10M.M01.CX4.190	L4 - Electrical - System Level Verification and Issues Resolution	20	11/5/2026	12/1/2026
2324	B10M.M01.CX4.180	L4 - Mechanical - System Level Testing and Issues Resolution	20	11/19/2026	12/15/2026
2325	B10M.M01.CX5.210	L5 - Electrical/Mechanical - Integrated System Testing (Cutover to FacNet Live)	5	12/2/2026	12/7/2026
2326	B10M.M01.CX4.190.1	L4 - F2.0 First of Kind Issue Resolution	6	12/16/2026	12/22/2026
2327	B10M.M01.CX5.200	L5 - Electrical/Mechanical - Integrated System Testing (w/o FacNet)	5	12/23/2026	12/29/2026
2328	B10M.M01.CX5.205	Cutover to Loop Electical Service	2	12/30/2026	12/31/2026
2329	MCUP TXE10-2				
2330	MCUP UG				
2331	B10M.M02.FND.100	Pad Ready	0	25-Mar-26 A	

2332	B10M.M02.FND.110	Install Telecom Ductbank Deep	4	26-Mar-26 A	07-Apr-26 A
2333	B10M.M02.FND.115	Install Domestic Water	4	06-Apr-26 A	17-Apr-26 A
2334	B10M.M02.FND.170	Backfill and Rough Grade	5	18-May-26 A	20-May-26 A
2335	B10M.M02.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	8	21-May-26 A	29-May-26 A
2336	Adiabatic Cooler Side				
2337	B10M.M02.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	21-Apr-26 A	30-Apr-26 A
2338	B10M.M02.UTI.120.1	Install Adiabatic Feeders, Branch, and Sleeves	5	21-Apr-26 A	30-Apr-26 A
2339	B10M.M02.UTI.130	Install Telecom Branch	5	23-Apr-26 A	30-Apr-26 A
2340	B10M.M02.UTI.140	Install BMS Conduit	5	23-Apr-26 A	30-Apr-26 A
2341	mCUP Side				
2342	B10M.M02.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS)	5	30-Apr-26 A	09-May-26 A
2343	B10M.M02.UTI.150.1	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	30-Apr-26 A	09-May-26 A
2344	B10M.M02.UTI.130.1	Install Telecom Branch	5	30-Apr-26 A	18-May-26 A
2345	B10M.M02.UTI.140.1	Install BMS Conduit	5	30-Apr-26 A	09-May-26 A
2346	MCUP Equipment Pads and Surfacing				
2347	B10M.M02.FND.190	FRP Adiabatic Cooler & MTR Pads (RING Beams)	6	18-May-26 A	22-May-26 A
2348	B10M.M02.FND.180	FRP Electrical, MCUP Pads (RING Beams)	6	20-May-26 A	26-May-26 A
2349	B10M.M02.FND.220	Place Misc Pads and Cure Adiabatic Cooler & MTR Pads	7	25-May-26 A	01-Jun-26 A
2350	B10M.M02.FND.200	Cure Electrical, MCUP Pads (RING Beams)	7	26-May-26 A	31-May-26 A
2351	B10M.M02.UTI.230	Install Other Electrical Rough-in	5	27-May-26 A	29-May-26 A
2352	B10M.M02.FND.210.1	Backfill to Paving (Finish Surface) Subgrade (Adiabatic)	2	29-May-26 A	6/11/2026
2353	B10M.M02.FND.210	Backfill to Paving (Finish Surface) Subgrade mCUP	3	6/8/2026	6/10/2026
2354	MCUP Equipment Setting				
2355	B10M.M02.EQU.010	Set and Anchor OFCI Equipment - Adiabatic Coolers & MTR	4	04-Jun-26 A	06-Jun-26 A
2356	B10M.M02.EQU.030	Set and Anchor OFCI Equipment - MCUPS	4	6/8/2026	6/11/2026
2357	B10M.M02.EQU.050	Set and Anchor OFCI Equipment - connect Electrical Skid	4	6/11/2026	6/15/2026
2358	B10M.M02.ROF.060	Dry-in MCUPS	5	6/12/2026	6/17/2026
2359	B10M.M02.EQU.020	Install FW Pipe Rack Support and Piping	13	6/15/2026	6/29/2026
2360	B10M.M02.ERI.080	Electrical Connections at MCUPS	5	6/18/2026	6/23/2026
2361	B10M.M02.PIP.040	Connect Adiabatic Coolers & MTRs	5	6/19/2026	6/24/2026
2362	B10M.M02.PIP.070	Piping Connections(FW & MTR) at MCUPS	5	6/30/2026	7/6/2026
2363	B10M.M02.PIP.025	Measure, Fab and Make Final Connections (FW-mCUP)	15	6/30/2026	7/17/2026
2364	MCUP Cabling, Finishes				
2365	B10M.M02.CAB.010	Pull MV (Sectionizer to Electrical Skid)	4	6/16/2026	6/19/2026
2366	B10M.M02.CAB.020	Terminate MV (Sectionizer to Electrical Skid)	4	6/20/2026	6/24/2026
2367	B10M.M02.CAB.050	Pull LV and MCUP Interconnects (PTx – internal equipment)	10	6/24/2026	7/6/2026
2368	B10M.M02.CAB.060	Pull & Terminate Telecom and BMS (Exclude FMW Connection)	10	6/24/2026	7/6/2026
2369	B10M.M02.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	6/30/2026	7/17/2026
2370	B10M.M02.CAB.070	Pull and Terminate Branch (Drycooler + internal)	5	7/7/2026	7/11/2026
2371	B10M.M02.CAB.080	Terminate LV (PTx – internal equipment)	5	7/7/2026	7/11/2026
2372	B10M.M02.PIP.030	FW Piping System Complete - Ready Pressure Test	1	7/18/2026	7/18/2026
2373	B10M.M02.FIN.040	Install Miscelaneous Site Finishes	8	7/20/2026	7/28/2026
2374	B10M.M02.INS.090	Level 2 Inspections – (MSG#s – mCUPs)	5	7/27/2026	7/31/2026
2375	B10M.M02.INS.100	ACC Issues Resolution – (Sectionizer To Branch)	6	8/3/2026	8/10/2026

2376	B10M.M02.INS.110	Level 3 Cleaning & Pre-Eng	5	8/11/2026	8/15/2026
2377	MCUP Punchlist				
2378	B10M.M02.PUN.010	Work Completion Issues List (WCIL) Inspections	5	7/29/2026	8/4/2026
2379	B10M.M02.PUN.020	Complete WCIL	5	8/5/2026	8/11/2026
2380	B10M.M02.PUN.030	Punchlist Wk1-3	15	8/27/2026	9/17/2026
2381	MCUP Flush				
2382	B10M.M02.FLU.020	Flush CW System	8	8/19/2026	8/26/2026
2383	B10M.M02.FLU.010	Flush FW System	14	8/19/2026	9/1/2026
2384	MCUP Commissioning				
2385	B10M.M02.CX3.170.1	L2 - Mechanical - Chiller Preparations for L3 Cx	12	7/13/2026	7/25/2026
2386	MVS/PTX Skid (FWM, mCUP 1 & 2 Combined, followed by mCUP 3-5 Combined)				
2387	B10M.M02.CAB.120	Ready To Energize	0		9/17/2026
2388	B10M.M02.CAB.130	L3 - Electrical - Energize MVS/PTX Electrical Skid & SB Control Power	2	9/18/2026	9/19/2026
2389	B10M.M02.CX3.100	L3 - Controls - MVS/PTX Electrical Skid PTP	5	9/21/2026	9/25/2026
2390	B10M.M02.CX3.110	L3 - Electrical - MVS/PTX Electrical Skid Vendor L3s	5	9/21/2026	9/25/2026
2391	B10M.M02.CX3.110.1	L3/L4 - Electrical - MVS/PTX Electrical Skid Dead Bus, Energization & Live Bus Testing	4	9/26/2026	9/30/2026
2392	SB (Crew Tie mCUP to mCUP)				
2393	B10M.M02.CX3.210.1	L3 - Electrical - mCUP SB Vendor L3s	6	10/1/2026	10/7/2026
2394	B10M.M02.CX3.200.1	L3 - Controls - mCUP SB PTP	6	10/7/2026	10/13/2026
2395	B10M.M02.CX3.120	L3/L4 - Electrical - mCUP SB Dead Bus, Energization & Live Bus Testing	6	10/14/2026	10/20/2026
2396	mCUP L3 Activities				
2397	B10M.M02.CX3.130	L3 - Electrical - Energize H01 & LP01 Panels	6	10/21/2026	10/27/2026
2398	B10M.M02.CX3.130.1	L3 - Electrical - Energize ATS & Perform L3s	6	10/21/2026	10/27/2026
2399	B10M.M02.CX3.010	Set up Temporary Boiler for Cx	10	10/23/2026	11/3/2026
2400	B10M.M02.CX3.140	L3 - Electrical - Energize H02, LP02 Panels & UPS	6	10/28/2026	11/3/2026
2401	B10M.M02.CX3.150	L3 - Mechanical - Startup Pumps (FW, CW)	6	11/4/2026	11/10/2026
2402	B10M.M02.CX3.140.1	L3 - Electrical - Startup UPS	6	11/4/2026	11/10/2026
2403	B10M.M02.CX3.160.1	L3 - Mechanical - Startup HVAC Units	6	11/4/2026	11/10/2026
2404	B10M.M02.CX3.160	L3 - Mechanical - Startup Drycoolers	6	11/11/2026	11/17/2026
2405	B10M.M02.CX3.170	L3 - Mechanical - Startup Chillers	6	11/18/2026	11/24/2026
2406	mCUP L4 / L5 Activities				
2407	B10M.M02.CX4.190	L4 - Electrical - System Level Verification and Issues Resolution	20	11/11/2026	12/7/2026
2408	B10M.M02.CX4.180	L4 - Mechanical - System Level Testing and Issues Resolution	20	11/25/2026	12/21/2026
2409	B10M.M02.CX5.210	L5 - Electrical/Mechanical - Integrated System Testing (Cutover to FacNet Live)	5	12/2/2026	12/7/2026
2410	B10M.M02.CX4.190.1	L4 - F2.0 First of Kind Issue Resolution	6	12/22/2026	12/29/2026
2411	B10M.M02.CX5.200	L5 - Electrical/Mechanical - Integrated System Testing (w/o FacNet)	5	12/30/2026	1/5/2027
2412	B10M.M02.CX5.205	Cutover to Loop Electrical Service	2	1/6/2027	1/7/2027
2413	MCUP TXE10-3				
2414	MCUP UG				
2415	B10M.M03.FND.100	Pad Ready	0	25-Mar-26 A	
2416	B10M.M03.FND.115	Install Domestic Water	4	06-Apr-26 A	17-Apr-26 A
2417	B10M.M03.FND.110	Install Telecom Ductbank Deep	4	13-Apr-26 A	17-Apr-26 A
2418	B10M.M03.FND.170	Backfill and Rough Grade	5	22-May-26 A	27-May-26 A
2419	B10M.M03.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	8	28-May-26 A	29-May-26 A

2420	Adiabatic Cooler Side				
2421	B10M.M03.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	22-Apr-26 A	04-May-26 A
2422	B10M.M03.UTI.120.1	Install Adiabatic Feeders, Branch, and Sleeves	5	22-Apr-26 A	04-May-26 A
2423	B10M.M03.UTI.130	Install Telecom Branch	5	24-Apr-26 A	04-May-26 A
2424	B10M.M03.UTI.140	Install BMS Conduit	5	24-Apr-26 A	04-May-26 A
2425	mCUP Side				
2426	B10M.M03.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS)	5	13-May-26 A	21-May-26 A
2427	B10M.M03.UTI.150.1	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	13-May-26 A	21-May-26 A
2428	B10M.M03.UTI.130.1	Install Telecom Branch	5	13-May-26 A	21-May-26 A
2429	B10M.M03.UTI.140.1	Install BMS Conduit	5	13-May-26 A	21-May-26 A
2430	MCUP Equipment Pads and Surfacing				
2431	B10M.M03.FND.190	FRP Adiabatic Cooler & MTR Pads (RING Beams)	6	27-May-26 A	30-May-26 A
2432	B10M.M03.FND.180	FRP Electrical, MCUP Pads (RING Beams)	6	28-May-26 A	02-Jun-26 A
2433	B10M.M03.FND.200	Cure Electrical, MCUP Pads (RING Beams)	7	02-Jun-26 A	6/12/2026
2434	B10M.M03.UTI.230	Install Other Electrical Rough-in	5	02-Jun-26 A	06-Jun-26 A
2435	B10M.M03.FND.220	Place Misc Pads and Cure Adiabatic Cooler & MTR Pads	7	02-Jun-26 A	06-Jun-26 A
2436	B10M.M03.FND.210	Backfill to Paving (Finish Surface) Subgrade mCUP	3	6/8/2026	6/10/2026
2437	B10M.M03.FND.210.1	Backfill to Paving (Finish Surface) Subgrade (Adiabatic)	2	6/8/2026	6/9/2026
2438	MCUP Equipment Setting				
2439	B10M.M03.EQU.010	Set and Anchor OFCI Equipment - Adiabatic Coolers & MTR	4	6/10/2026	6/13/2026
2440	B10M.M03.EQU.030	Set and Anchor OFCI Equipment - MCUPS	4	6/13/2026	6/17/2026
2441	B10M.M03.EQU.050	Set and Anchor OFCI Equipment - connect Electrical Skid	4	6/13/2026	6/17/2026
2442	B10M.M03.ROF.060	Dry-in MCUPS	5	6/18/2026	6/23/2026
2443	B10M.M03.EQU.020	Install FW Pipe Rack Support and Piping	13	6/22/2026	7/7/2026
2444	B10M.M03.ERI.080	Electrical Connections at MCUPS	5	6/24/2026	6/29/2026
2445	B10M.M03.PIP.040	Connect Adiabatic Coolers & MTRs	5	6/25/2026	6/30/2026
2446	B10M.M03.PIP.070	Piping Connections(FW & MTR) at MCUPS	5	7/8/2026	7/14/2026
2447	B10M.M03.PIP.025	Measure, Fab and Make Final Connections (FW-mCUP)	15	7/8/2026	7/24/2026
2448	MCUP Cabling, Finishes				
2449	B10M.M03.CAB.010	Pull MV (Sectionizer to Electrical Skid)	4	6/18/2026	6/22/2026
2450	B10M.M03.CAB.020	Terminate MV (Sectionizer to Electrical Skid)	4	6/23/2026	6/26/2026
2451	B10M.M03.CAB.050	Pull LV and MCUP Interconnects (PTx – internal equipment)	10	6/30/2026	7/11/2026
2452	B10M.M03.CAB.060	Pull & Terminate Telecom and BMS (Exclude FMW Connection)	10	6/30/2026	7/11/2026
2453	B10M.M03.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	7/7/2026	7/27/2026
2454	B10M.M03.CAB.070	Pull and Terminate Branch (Drycooler + internal)	5	7/13/2026	7/17/2026
2455	B10M.M03.CAB.080	Terminate LV (PTx – internal equipment)	5	7/13/2026	7/17/2026
2456	B10M.M03.INS.090	Level 2 Inspections – (MSG#s – mCUPs)	5	8/3/2026	8/7/2026
2457	B10M.M03.PIP.030	FW Piping System Complete mCUP 1-5 - Pressure Test	7	8/4/2026	8/11/2026
2458	B10M.M03.INS.100	ACC Issues Resolution – (Sectionizer To Branch)	6	8/10/2026	8/17/2026
2459	B10M.M03.FIN.040	Install Miscelaneous Site Finishes	8	8/12/2026	8/21/2026
2460	B10M.M03.INS.110	Level 3 Cleaning & Pre-Eng	5	8/18/2026	8/22/2026
2461	MCUP Punchlist				
2462	B10M.M03.PUN.010	Work Completion Issues List (WCIL) Inspections	5	8/24/2026	8/28/2026
2463	B10M.M03.PUN.020	Complete WCIL	5	8/31/2026	9/4/2026

2464	B10M.M03.PUN.030	Punchlist Wk1-3	15	9/8/2026	9/28/2026
2465	MCUP Flush				
2466	B10M.M03.FLU.020	Flush CW System	8	8/19/2026	8/26/2026
2467	B10M.M03.FLU.010	Flush FW System	14	8/19/2026	9/1/2026
2468	MCUP Commissioning				
2469	B10M.M03.CX3.170.1	L2 - Mechanical - Chiller Preparations for L3 Cx	12	7/20/2026	8/1/2026
2470	MVS/PTX Skid (FWM, mCUP 1 & 2 Combined, followed by mCUP 3-5 Combined)				
2471	B10M.M03.CAB.120	Ready To Energize	0		9/16/2026
2472	B10M.M03.CAB.130	L3 - Electrical - Energize MVS/PTX Electrical Skid & SB Control Power	2	10/1/2026	10/2/2026
2473	B10M.M03.CX3.100	L3 - Controls - MVS/PTX Electrical Skid PTP	5	10/3/2026	10/8/2026
2474	B10M.M03.CX3.110	L3 - Electrical - MVS/PTX Electrical Skid Vendor L3s	5	10/3/2026	10/8/2026
2475	B10M.M03.CX3.110.1	L3/L4 - Electrical - MVS/PTX Electrical Skid Dead Bus, Energization & Live Bus Testing	4	10/9/2026	10/13/2026
2476	SB (Crew Tie mCUP to mCUP)				
2477	B10M.M03.CX3.200.1	L3 - Controls - mCUP SB PTP	5	10/9/2026	10/14/2026
2478	B10M.M03.CX3.210.1	L3 - Electrical - mCUP SB Vendor L3s	5	10/9/2026	10/14/2026
2479	B10M.M03.CX3.120	L3/L4 - Electrical - mCUP SB Dead Bus, Energization & Live Bus Testing	4	10/15/2026	10/19/2026
2480	mCUP L3 Activities				
2481	B10M.M03.CX3.130	L3 - Electrical - Energize H01 & LP01 Panels	5	10/20/2026	10/24/2026
2482	B10M.M03.CX3.010	Set up Temporary Boiler for Cx	10	10/20/2026	10/30/2026
2483	B10M.M03.CX3.130.1	L3 - Electrical - Energize ATS & Perform L3s	5	10/20/2026	10/24/2026
2484	B10M.M03.CX3.140	L3 - Electrical - Energize H02, LP02 Panels & UPS	5	10/26/2026	10/30/2026
2485	B10M.M03.CX3.150	L3 - Mechanical - Startup Pumps (FW, CW)	5	10/31/2026	11/5/2026
2486	B10M.M03.CX3.140.1	L3 - Electrical - Startup UPS	5	10/31/2026	11/5/2026
2487	B10M.M03.CX3.160.1	L3 - Mechanical - Startup HVAC Units	5	10/31/2026	11/5/2026
2488	B10M.M03.CX3.160	L3 - Mechanical - Startup Drycoolers	5	11/6/2026	11/11/2026
2489	B10M.M03.CX3.170	L3 - Mechanical - Startup Chillers	5	11/12/2026	11/17/2026
2490	mCUP L4 / L5 Activities				
2491	B10M.M03.CX4.190	L4 - Electrical - System Level Verification and Issues Resolution	20	11/6/2026	12/2/2026
2492	B10M.M03.CX4.180	L4 - Mechanical - System Level Testing and Issues Resolution	20	11/18/2026	12/14/2026
2493	B10M.M03.CX5.210	L5 - Electrical/Mechanical - Integrated System Testing (Cutover to FacNet Live)	5	12/2/2026	12/7/2026
2494	B10M.M03.CX4.190.1	L4 - F2.0 First of Kind Issue Resolution	6	12/15/2026	12/21/2026
2495	B10M.M03.CX5.200	L5 - Electrical/Mechanical - Integrated System Testing (w/o FacNet)	5	12/22/2026	12/28/2026
2496	B10M.M03.CX5.205	Cutover to Loop Electrical Service	2	1/8/2027	1/9/2027
2497	MCUP TXE10-4				
2498	MCUP UG				
2499	B10M.M04.FND.100	Pad Ready	0	30-Mar-26 A	
2500	B10M.M04.FND.115	Install Domestic Water	4	06-Apr-26 A	17-Apr-26 A
2501	B10M.M04.FND.110	Install Telecom Ductbank Deep	4	13-Apr-26 A	22-Apr-26 A
2502	B10M.M04.FND.170	Backfill and Rough Grade	5	30-May-26 A	01-Jun-26 A
2503	B10M.M04.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	8	6/15/2026	6/24/2026
2504	Adiabatic Cooler Side				
2505	B10M.M04.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	27-Apr-26 A	05-May-26 A
2506	B10M.M04.UTI.130	Install Telecom Branch	5	27-Apr-26 A	05-May-26 A
2507	B10M.M04.UTI.140	Install BMS Conduit	5	27-Apr-26 A	05-May-26 A

2508	B10M.M04.UTI.120.1	Install Adiabatic Feeders, Branch, and Sleeves	5	27-Apr-26 A	05-May-26 A
2509	mCUP Side				
2510	B10M.M04.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS)	5	21-May-26 A	28-May-26 A
2511	B10M.M04.UTI.150.1	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	21-May-26 A	28-May-26 A
2512	B10M.M04.UTI.130.1	Install Telecom Branch	5	21-May-26 A	23-May-26 A
2513	B10M.M04.UTI.140.1	Install BMS Conduit	5	21-May-26 A	23-May-26 A
2514	MCUP Equipment Pads and Surfacing				
2515	B10M.M04.FND.190	FRP Adiabatic Cooler & MTR Pads (RING Beams)	6	03-Jun-26 A	6/12/2026
2516	B10M.M04.FND.180	FRP Electrical, MCUP Pads (RING Beams)	6	04-Jun-26 A	6/12/2026
2517	B10M.M04.FND.200	Cure Electrical, MCUP Pads (RING Beams)	7	6/13/2026	6/19/2026
2518	B10M.M04.FND.220	Place Misc Pads and Cure Adiabatic Cooler & MTR Pads	7	6/13/2026	6/19/2026
2519	B10M.M04.UTI.230	Install Other Electrical Rough-in	5	6/15/2026	6/19/2026
2520	B10M.M04.FND.210.1	Backfill to Paving (Finish Surface) Subgrade (Adiabatic)	2	6/22/2026	6/23/2026
2521	B10M.M04.FND.210	Backfill to Paving (Finish Surface) Subgrade mCUP	3	6/25/2026	6/29/2026
2522	MCUP Equipment Setting				
2523	B10M.M04.EQU.020	Install FW Pipe Rack Support and Piping	13	6/15/2026	7/1/2026
2524	B10M.M04.EQU.030	Set and Anchor OFCI Equipment - MCUPS	4	6/22/2026	6/25/2026
2525	B10M.M04.EQU.010	Set and Anchor OFCI Equipment - Adiabatic Coolers & MTR	4	6/24/2026	6/29/2026
2526	B10M.M04.ROF.060	Dry-in MCUPS	5	6/26/2026	7/2/2026
2527	B10M.M04.EQU.050	Set and Anchor OFCI Equipment - connect Electrical Skid	4	6/30/2026	7/6/2026
2528	B10M.M04.PIP.040	Connect Adiabatic Coolers & MTRs	5	7/1/2026	7/8/2026
2529	B10M.M04.PIP.070	Piping Connections(FW & MTR) at MCUPS	5	7/2/2026	7/9/2026
2530	B10M.M04.PIP.025	Measure, Fab and Make Final Connections (FW-mCUP)	15	7/2/2026	7/23/2026
2531	B10M.M04.ERI.080	Electrical Connections at MCUPS	5	7/6/2026	7/10/2026
2532	MCUP Cabling, Finishes				
2533	B10M.M04.CAB.010	Pull MV (Sectionizer to Electrical Skid)	4	7/7/2026	7/10/2026
2534	B10M.M04.CAB.050	Pull LV and MCUP Interconnects (PTx – internal equipment)	10	7/11/2026	7/22/2026
2535	B10M.M04.CAB.060	Pull & Terminate Telecom and BMS (Exclude FMW Connection)	10	7/13/2026	7/24/2026
2536	B10M.M04.CAB.020	Terminate MV (Sectionizer to Electrical Skid)	4	7/13/2026	7/16/2026
2537	B10M.M04.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	7/14/2026	8/3/2026
2538	B10M.M04.CAB.070	Pull and Terminate Branch (Drycooler + internal)	5	7/23/2026	7/29/2026
2539	B10M.M04.CAB.080	Terminate LV (PTx – internal equipment)	5	7/23/2026	7/29/2026
2540	B10M.M04.PIP.030	FW Piping System Complete - Ready Pressure Test	1	7/24/2026	7/24/2026
2541	B10M.M04.FIN.040	Install Misceleneous Site Finishes	8	7/27/2026	8/5/2026
2542	B10M.M04.INS.090	Level 2 Inspections – (MSG#s – mCUPs)	5	8/13/2026	8/19/2026
2543	B10M.M04.INS.100	ACC Issues Resolution – (Sectionizer To Branch)	6	8/20/2026	8/27/2026
2544	B10M.M04.INS.110	Level 3 Cleaning & Pre-Eng	5	8/28/2026	9/3/2026
2545	GSIDF10X2				
2546	B10M.EQU.1X2.120	Set and Connect GSIDF10-1X2	3	6/22/2026	6/24/2026
2547	B10M.IDF.1X2.110	Pull / Terminate and Pre-Eng GSIDF10-1X2 (Temporary Power)	7	6/25/2026	7/6/2026
2548	GSIDF10X2 Cutover to FacNet				
2549	B10M.IDF.1X2.200	Pull / Terminate and Pre-Eng GSIDF10-1X2 (Permanent Power)	7	7/14/2026	7/22/2026
2550	B10M.IDF.1X2.210	Cutover to Permanent Power GSIDF10-1X2	3	7/23/2026	7/27/2026
2551	MCUP Punchlist				

2552	B10M.M04.PUN.010	Work Completion Issues List (WCIL) Inspections	5	8/6/2026	8/12/2026
2553	B10M.M04.PUN.020	Complete WCIL	5	8/13/2026	8/19/2026
2554	B10M.M04.PUN.030	Punchlist Wk1-3	15	9/17/2026	10/7/2026
2555	MCUP Flush				
2556	B10M.M04.FLU.020	Flush CW System	8	8/19/2026	8/26/2026
2557	B10M.M04.FLU.010	Flush FW System	14	8/19/2026	9/1/2026
2558	MCUP Commissioning				
2559	B10M.M04.CX3.170.1	L2 - Mechanical - Chiller Preparations for L3 Cx	12	7/30/2026	8/12/2026
2560	MVS/PTX Skid (FWM, mCUP 1 & 2 Combined, followed by mCUP 3-5 Combined)				
2561	B10M.M04.CAB.120	Ready To Energize	0		9/16/2026
2562	B10M.M04.CAB.130	L3 - Electrical - Energize MVS/PTX Electrical Skid & SB Control Power	2	10/1/2026	10/2/2026
2563	B10M.M04.CX3.100	L3 - Controls - MVS/PTX Electrical Skid PTP	5	10/5/2026	10/9/2026
2564	B10M.M04.CX3.110	L3 - Elecitrical - MVS/PTX Electrical Skid Vendor L3s	5	10/5/2026	10/9/2026
2565	B10M.M04.CX3.110.1	L3/L4 - Electrical - MVS/PTX Electrical Skid Dead Bus, Energization & Live Bus Testing	4	10/12/2026	10/15/2026
2566	SB (Crew Tie mCUP to mCUP)				
2567	B10M.M04.CX3.210.1	L3 - Elecitrical - mCUP SB Vendor L3s	5	10/12/2026	10/16/2026
2568	B10M.M04.CX3.200.1	L3 - Controls - mCUP SB PTP	5	10/15/2026	10/21/2026
2569	B10M.M04.CX3.120	L3/L4 - Electrical - mCUP SB Dead Bus, Energization & Live Bus Testing	4	10/22/2026	10/27/2026
2570	mCUP L3 Activities				
2571	B10M.M04.CX3.130	L3 - Electrical - Energize H01 & LP01 Panels	5	10/28/2026	11/3/2026
2572	B10M.M04.CX3.010	Set up Temporary Boiler for Cx	10	10/28/2026	11/10/2026
2573	B10M.M04.CX3.130.1	L3 - Electrical - Energize ATS & Perform L3s	5	10/28/2026	11/3/2026
2574	B10M.M04.CX3.140	L3 - Electrical - Energize H02, LP02 Panels & UPS	5	11/4/2026	11/10/2026
2575	B10M.M04.CX3.150	L3 - Mechanical - Startup Pumps (FW, CW)	5	11/11/2026	11/17/2026
2576	B10M.M04.CX3.140.1	L3 - Electrical - Startup UPS	5	11/11/2026	11/17/2026
2577	B10M.M04.CX3.160.1	L3 - Mechanical - Startup HVAC Units	5	11/11/2026	11/17/2026
2578	B10M.M04.CX3.160	L3 - Mechanical - Startup Drycoolers	5	11/18/2026	11/24/2026
2579	B10M.M04.CX3.170	L3 - Mechanical - Startup Chillers	5	11/25/2026	12/3/2026
2580	mCUP L4 / L5 Activities				
2581	B10M.M04.CX4.190	L4 - Electrical - System Level Verification and Issues Resolution	20	11/18/2026	12/17/2026
2582	B10M.M04.CX5.210	L5 - Electrical/Mechanical - Integrated System Testing (Cutover to FacNet Live)	5	12/1/2026	12/7/2026
2583	B10M.M04.CX4.180	L4 - Mechanical - System Level Testing and Issues Resolution	20	12/4/2026	1/4/2027
2584	B10M.M04.CX5.200	L5 - Electrical/Mechanical - Integrated System Testing (w/o FacNet)	5	1/5/2027	1/11/2027
2585	B10M.M04.CX5.205	Cutover to Loop Electical Service	2	1/12/2027	1/13/2027
2586	MCUP TXE10-5				
2587	MCUP UG				
2588	B10M.M05.FND.100	Pad Ready	0	30-Mar-26 A	
2589	B10M.M05.FND.115	Install Domestic Water	4	06-Apr-26 A	17-Apr-26 A
2590	B10M.M05.FND.110	Install Telecom Ductbank Deep	4	13-Apr-26 A	22-Apr-26 A
2591	B10M.M05.FND.170	Backfill and Rough Grade	5	6/8/2026	6/12/2026
2592	B10M.M05.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	8	6/15/2026	6/24/2026
2593	Adiabatic Cooler Side				
2594	B10M.M05.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	29-Apr-26 A	15-May-26 A
2595	B10M.M05.UTI.130	Install Telecom Branch	5	29-Apr-26 A	15-May-26 A

2596	B10M.M05.UTI.140	Install BMS Conduit	5	29-Apr-26 A	15-May-26 A
2597	B10M.M05.UTI.120.1	Install Adiabatic Feeders, Branch, and Sleeves	5	29-Apr-26 A	15-May-26 A
2598	mCUP Side				
2599	B10M.M05.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS)	5	21-May-26 A	28-May-26 A
2600	B10M.M05.UTI.240	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	21-May-26 A	28-May-26 A
2601	B10M.M05.UTI.250	Install Telecom Branch	5	21-May-26 A	28-May-26 A
2602	B10M.M05.UTI.260	Install BMS Conduit	5	21-May-26 A	28-May-26 A
2603	MCUP Equipment Pads and Surfacing				
2604	B10M.M05.FND.180	FRP Electrical, MCUP Pads (RING Beams)	5	6/8/2026	6/12/2026
2605	B10M.M05.FND.190	FRP Adiabatic Cooler & MTR Pads (RING Beams)	6	6/8/2026	6/15/2026
2606	B10M.M05.FND.200	Cure Electrical, MCUP Pads (RING Beams)	7	6/13/2026	6/19/2026
2607	B10M.M05.UTI.230	Install Other Electrical Rough-in	5	6/16/2026	6/22/2026
2608	B10M.M05.FND.220	Place Misc Pads and Cure Adiabatic Cooler & MTR Pads	7	6/16/2026	6/22/2026
2609	B10M.M05.FND.210.1	Backfill to Paving (Finish Surface) Subgrade (Adiabatic)	2	6/23/2026	6/24/2026
2610	B10M.M05.FND.210	Backfill to Paving (Finish Surface) Subgrade mCUP	3	6/25/2026	6/29/2026
2611	MCUP Equipment Setting				
2612	B10M.M05.EQU.020	Install FW Pipe Rack Support and Piping	13	6/23/2026	7/10/2026
2613	B10M.M05.EQU.030	Set and Anchor OFCI Equipment - MCUPS	4	6/26/2026	7/1/2026
2614	B10M.M05.EQU.050	Set and Anchor OFCI Equipment - connect Electrical Skid	4	6/30/2026	7/6/2026
2615	B10M.M05.EQU.010	Set and Anchor OFCI Equipment - Adiabatic Coolers & MTR	4	7/2/2026	7/8/2026
2616	B10M.M05.ROF.060	Dry-in MCUPS	5	7/6/2026	7/10/2026
2617	B10M.M05.PIP.040	Connect Adiabatic Coolers & MTRs	5	7/9/2026	7/15/2026
2618	B10M.M05.ERI.080	Electrical Connections at MCUPS	5	7/11/2026	7/16/2026
2619	B10M.M05.PIP.070	Piping Connections(FW & MTR) at MCUPS	5	7/13/2026	7/17/2026
2620	B10M.M05.PIP.025	Measure, Fab and Make Final Connections (FW-mCUP)	15	7/13/2026	7/31/2026
2621	MCUP Cabling, Finishes				
2622	B10M.M05.CAB.010	Pull MV (Sectionizer to Electrical Skid)	4	7/7/2026	7/10/2026
2623	B10M.M05.CAB.020	Terminate MV (Sectionizer to Electrical Skid)	4	7/13/2026	7/16/2026
2624	B10M.M05.CAB.050	Pull LV and MCUP Interconnects (PTx – internal equipment)	10	7/17/2026	7/30/2026
2625	B10M.M05.CAB.060	Pull & Terminate Telecom and BMS (Exclude FMW Connection)	10	7/17/2026	7/30/2026
2626	B10M.M05.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	7/21/2026	8/10/2026
2627	B10M.M05.CAB.070	Pull and Terminate Branch (Drycooler + internal)	5	7/31/2026	8/6/2026
2628	B10M.M05.CAB.080	Terminate LV (PTx – internal equipment)	5	7/31/2026	8/6/2026
2629	B10M.M05.PIP.030	FW Piping System Complete - Ready Pressure Test	1	8/3/2026	8/3/2026
2630	B10M.M05.FIN.040	Install Misceleneous Site Finishes	8	8/4/2026	8/13/2026
2631	B10M.M05.INS.090	Level 2 Inspections – (MSG#s – mCUPs)	5	8/25/2026	8/31/2026
2632	B10M.M05.INS.100	ACC Issues Resolution – (Sectionizer To Branch)	6	9/1/2026	9/9/2026
2633	B10M.M05.INS.110	Level 3 Cleaning & Pre-Eng	5	9/10/2026	9/16/2026
2634	MCUP Punchlist				
2635	B10M.M05.PUN.010	Work Completion Issues List (WCIL) Inspections	5	8/14/2026	8/20/2026
2636	B10M.M05.PUN.020	Complete WCIL	5	8/21/2026	8/27/2026
2637	B10M.M05.PUN.030	Punchlist Wk1-3	15	8/28/2026	9/18/2026
2638	MCUP Flush				
2639	B10M.M05.FLU.010	Flush FW System	14	8/19/2026	9/1/2026

2640	B10M.M05.FLU.020	Flush CW System	8	9/25/2026	10/2/2026
2641	MCUP Commissioning				
2642	B10M.M05.CX3.170.1	L2 - Mechanical - Chiller Preparations for L3 Cx	12	8/7/2026	8/24/2026
2643	MVS/PTX Skid (FWM, mCUP 1 & 2 Combined, followed by mCUP 3-5 Combined)				
2644	B10M.M05.CAB.120	Ready To Energize	0		9/16/2026
2645	B10M.M05.CAB.130	L3 - Electrical - Energize MVS/PTX Electrical Skid & SB Control Power	2	10/1/2026	10/2/2026
2646	B10M.M05.CX3.100	L3 - Controls - MVS/PTX Electrical Skid PTP	5	10/5/2026	10/9/2026
2647	B10M.M05.CX3.110	L3 - Elecitrical - MVS/PTX Electrical Skid Vendor L3s	5	10/5/2026	10/9/2026
2648	B10M.M05.CX3.110.1	L3/L4 - Electrical - MVS/PTX Electrical Skid Dead Bus, Energization & Live Bus Testing	4	10/12/2026	10/15/2026
2649	SB (Crew Tie mCUP to mCUP)				
2650	B10M.M05.CX3.210.1	L3 - Elecitrical - mCUP SB Vendor L3s	5	10/12/2026	10/16/2026
2651	B10M.M05.CX3.200.1	L3 - Controls - mCUP SB PTP	5	10/22/2026	10/28/2026
2652	B10M.M05.CX3.120	L3/L4 - Electrical - mCUP SB Dead Bus, Energization & Live Bus Testing	4	10/29/2026	11/3/2026
2653	mCUP L3 Activities				
2654	B10M.M05.CX3.130	L3 - Electrical - Energize H01 & LP01 Panels	5	11/4/2026	11/10/2026
2655	B10M.M05.CX3.010	Set up Temporary Boiler for Cx	10	11/4/2026	11/17/2026
2656	B10M.M05.CX3.130.1	L3 - Electrical - Energize ATS & Perform L3s	5	11/4/2026	11/10/2026
2657	B10M.M05.CX3.140	L3 - Electrical - Energize H02, LP02 Panels & UPS	5	11/11/2026	11/17/2026
2658	B10M.M05.CX3.150	L3 - Mechanical - Startup Pumps (FW, CW)	5	11/18/2026	11/24/2026
2659	B10M.M05.CX3.140.1	L3 - Electrical - Startup UPS	5	11/18/2026	11/24/2026
2660	B10M.M05.CX3.160.1	L3 - Mechanical - Startup HVAC Units	5	11/18/2026	11/24/2026
2661	B10M.M05.CX3.160	L3 - Mechanical - Startup Drycoolers	5	11/25/2026	12/3/2026
2662	B10M.M05.CX3.170	L3 - Mechanical - Startup Chillers	5	12/4/2026	12/10/2026
2663	mCUP L4 / L5 Activities				
2664	B10M.M05.CX4.190	L4 - Electrical - System Level Verification and Issues Resolution	20	11/25/2026	12/24/2026
2665	B10M.M05.CX5.210	L5 - Electrical/Mechanical - Integrated System Testing (Cutover to FacNet Live)	5	12/2/2026	12/7/2026
2666	B10M.M05.CX4.180	L4 - Mechanical - System Level Testing and Issues Resolution	20	12/11/2026	1/11/2027
2667	B10M.M05.CX5.200	L5 - Electrical/Mechanical - Integrated System Testing (w/o FacNet)	5	1/12/2027	1/18/2027
2668	B10M.M05.CX5.205	Cutover to Loop Electical Service	2	1/19/2027	1/20/2027
2669	TXE2 - DCB2				
2670	Structure DCB 2				
2671	DCB 2 UG Utilities, Foundations and SOG				
2672	DCB 02L1 (LOOP)				
2673	Enabling Foundation				
2674	B02.L1-.MIL.010	Pad Ready (GC2 Ready to Start - Material and Manpower Available) (FND's)	0	17-Jan-26 A	
2675	UG Utilities				
2676	B02.L1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill) Deep?	5	06-Feb-26 A	12-Feb-26 A
2677	B02.L1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (200') Reduce to 6D	6	16-Feb-26 A	25-Feb-26 A
2678	B02.L1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	8	10-Mar-26 A	19-Mar-26 A
2679	B02.L1-.UTI.070	Backfill TC Ductbank (N/S)	3	11-Mar-26 A	12-Mar-26 A
2680	B02.L1-.UTI.050	Install Elect,Controls, TC Branch Conduit	5	18-Mar-26 A	09-Apr-26 A
2681	B02.L1-.ELE.020	Backfill Electrical Ductbank	5	20-Mar-26 A	27-Mar-26 A
2682	Foundation				
2683	B02.L1-.FND.030	FRP Foundations Perimeter Deep	5	26-Jan-26 A	31-Jan-26 A

2684	B02.L1-.FND.095	FRP Loading Dock Foundations	11	03-Feb-26 A	13-Feb-26 A
2685	B02.L1-.FND.105	FRP Loading Dock Walls	9	23-Feb-26 A	27-Feb-26 A
2686	B02.L1-.FND.070	Backfill Perimeter Deep	2	27-Feb-26 A	03-Mar-26 A
2687	B02.L1-.FND.085	FRP Foundation Turndown / Excavate & Pour Deep Foundations	7	16-Mar-26 A	31-Mar-26 A
2688	B02.L1-.FND.040	FRP Foundation Interior Spots	5	18-Mar-26 A	25-Mar-26 A
2689	B02.L1-.FND.080	FRP Foundation Perimeter Shallow (South)	8	18-Mar-26 A	27-Mar-26 A
2690	B02.L1-.FND.090	Backfill FRP Foundation Interior Spots	3	18-Mar-26 A	20-Mar-26 A
2691	SOG (Slab On Grade)				
2692	B02.L1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	4	27-Apr-26 A	30-Apr-26 A
2693	B02.L1-.SOG.020	FRP Slab on Grade	4	30-Apr-26 A	04-May-26 A
2694	B02.L1-.SOG.040	Slab on Grade Cure and PEMB Prep	7	04-May-26 A	11-May-26 A
2695	B02.L1-.SOG.030	FRP Diamond Infill	5	6/11/2026	6/17/2026
2696	DCB 02A1 DHA1				
2697	Enabling Foundation				
2698	B02.A1-.MIL.010	Pad Ready (GC2 Ready to Start - Material and Manpower Available) (Enabling FND's)	0	08-Jan-26 A	
2699	B02.A1-.FND.035.1	RFI 32.1 - Excavate Deep Foundations	1	09-Jan-26 A	22-Jan-26 A
2700	B02.A1-.FND.035.2	RFI 32.1 - FRPS Deep Foundations	5	26-Jan-26 A	31-Jan-26 A
2701	B02.A1-.FND.036	FRP Enabling Foundations for FW Piping (@ Perimeter)	5	09-Feb-26 A	13-Feb-26 A
2702	B02.A1-.FND.035.3	RFI 32.1 - FRPS Pier (2 independent)	6	19-Feb-26 A	24-Feb-26 A
2703	B02.A1-.FND.035.4	RFI 32.1 - Backfill, FRPS 2nd Tier Foundation	5	19-Feb-26 A	25-Feb-26 A
2704	B02.A1-.FND.035.5	RFI 32.1 - Backfill, FRPS 3rd Tier Foundation and Pier(s)	4	25-Feb-26 A	28-Feb-26 A
2705	UG Utilities				
2706	B02.A1-.UTI.035	Install FW (Pipe,Test)	8	28-Jan-26 A	02-Mar-26 A
2707	B02.A1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (560') reduce to 11D	11	02-Mar-26 A	11-Mar-26 A
2708	B02.A1-.UTI.135.1	Install FW Thrustblocks, Flowfill and Backfill	3	03-Mar-26 A	10-Mar-26 A
2709	B02.A1-.UTI.070	Backfill TC Ductbank (N/S)	5	14-Mar-26 A	19-Mar-26 A
2710	B02.A1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	16	24-Mar-26 A	22-Apr-26 A
2711	B02.A1-.ELE.020	Backfill Electrical Ductbank	5	27-Mar-26 A	10-Apr-26 A
2712	B02.A1-.UTI.050	Install Elect,Controls, TC Branch Conduit	14	10-Apr-26 A	25-Apr-26 A
2713	Foundation				
2714	B02.A1-.FND.030	FRP Foundations Perimeter Deep	10	26-Jan-26 A	30-Jan-26 A
2715	B02.A1-.FND.040	FRP Foundation Interior Spots	10	10-Feb-26 A	20-Feb-26 A
2716	B02.A1-.FND.070	Backfill Perimeter Deep	4	07-Mar-26 A	21-Mar-26 A
2717	B02.A1-.FND.090	Backfill FRP Foundation Interior Spots	2	30-Mar-26 A	31-Mar-26 A
2718	B02.A1-.FND.085	FRP Foundation Turndown and Spots	9	06-Apr-26 A	23-Apr-26 A
2719	SOG (Slab On Grade)				
2720	B02.A1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	8	23-Apr-26 A	07-May-26 A
2721	B02.A1-.SOG.020	FRP Slab on Grade	8	08-May-26 A	18-May-26 A
2722	B02.A1-.SOG.040	Slab on Grade Cure and PEMB Prep	5	19-May-26 A	23-May-26 A
2723	B02.A1-.SOG.030	FRP Diamond Infill	5	6/17/2026	6/23/2026
2724	DCB 02A2 DHA2				
2725	Enabling Foundation				
2726	B02.A2-.FND.035.1	RFI 32.1 - Excavate Deep Foundations	1	09-Jan-26 A	23-Jan-26 A
2727	B02.A2-.MIL.010	Pad Ready (GC2 Ready to Start - Material and Manpower Available) (Enabling FND's)	0	17-Jan-26 A	

2728	B02.A2-.FND.036	FRP Enabling Foundations for FW Piping (@ Perimeter)	5	27-Jan-26 A	31-Jan-26 A
2729	B02.A2-.FND.035.2	RFI 32.1 - FRPS Deep Foundations	5	27-Jan-26 A	31-Jan-26 A
2730	B02.A2-.FND.035.3	RFI 32.1 - FRPS Pier (2 independent)	6	19-Feb-26 A	28-Feb-26 A
2731	B02.A2-.FND.035.4	RFI 32.1 - Backfill, FRPS 2nd Tier Foundation	5	19-Feb-26 A	22-Feb-26 A
2732	B02.A2-.FND.035.5	RFI 32.1 - Backfill, FRPS 3rd Tier Foundation and Pier(s)	4	26-Feb-26 A	28-Feb-26 A
2733	UG Utilities				
2734	B02.A2-.UTI.035	Install FW (Pipe,Test, Backfill)	13	28-Jan-26 A	16-Mar-26 A
2735	B02.A2-.UTI.031	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill) Enabling Deep	5	04-Feb-26 A	06-Feb-26 A
2736	B02.A2-.UTI.035.1	Install FW Thrustblocks, Flowfill and Backfill	0	18-Mar-26 A	20-Mar-26 A
2737	B02.A2-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	10	26-Mar-26 A	09-Apr-26 A
2738	B02.A2-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (336' + 90's) 7D + 5@ 90's = 12	12	01-Apr-26 A	15-Apr-26 A
2739	B02.A2-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	9	23-Apr-26 A	30-Apr-26 A
2740	B02.A2-.UTI.070	Backfill TC Ductbank (N/S)	4	23-Apr-26 A	30-Apr-26 A
2741	B02.A2-.UTI.050	Install Elect,Controls, TC Branch Conduit	8	27-Apr-26 A	05-May-26 A
2742	B02.A2-.ELE.020	Backfill Electrical Ductbank	5	09-May-26 A	15-May-26 A
2743	Foundation				
2744	B02.A2-.FND.040	FRP Foundation Interior Spots	4	30-Mar-26 A	02-Apr-26 A
2745	B02.A2-.FND.090	Backfill FRP Foundation Interior Spots	2	02-Apr-26 A	06-Apr-26 A
2746	B02.A2-.FND.085	FRP Foundation Turndown and Spots	10	21-Apr-26 A	13-May-26 A
2747	SOG (Slab On Grade)				
2748	B02.A2-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	5	21-Apr-26 A	19-May-26 A
2749	B02.A2-.SOG.020	FRP Slab on Grade	5	15-May-26 A	03-Jun-26 A
2750	B02.A2-.SOG.040	Slab on Grade Cure and PEMB Prep	5	06-Jun-26 A	6/11/2026
2751	B02.A2-.SOG.030	FRP Diamond Infill	5	7/9/2026	7/15/2026
2752	DCB 02C1 DHC				
2753	Enabling Foundation				
2754	B02.C1-.FND.035.1	RFI 32.1 - Excavate Deep Foundations	1	09-Jan-26 A	23-Jan-26 A
2755	B02.C1-.MIL.010	Pad Ready (GC2 Ready to Start - Material and Manpower Available)	0	22-Jan-26 A	
2756	B02.C1-.FND.036	FRP Enabling Foundations for FW Piping (@ Perimeter)	5	09-Feb-26 A	13-Feb-26 A
2757	B02.C1-.FND.035.2	RFI 32.1 - FRPS Deep Foundations	5	09-Feb-26 A	13-Feb-26 A
2758	B02.C1-.FND.035.3	RFI 32.1 - FRPS Pier (2 independent)	6	19-Feb-26 A	26-Feb-26 A
2759	B02.C1-.FND.035.4	RFI 32.1 - Backfill, FRPS 2nd Tier Foundation	5	19-Feb-26 A	26-Feb-26 A
2760	B02.C1-.FND.035.5	RFI 32.1 - Backfill, FRPS 3rd Tier Foundation and Pier(s)	4	23-Feb-26 A	27-Feb-26 A
2761	B02.C1-.FND.035.6	RFI 32.1 - Complete with Enabling FW Foundations	0		27-Feb-26 A
2762	UG Utilities				
2763	B02.C1-.UTI.031	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill) Enabling Deep	5	22-Jan-26 A	12-Feb-26 A
2764	B02.C1-.UTI.035	Install FW (Pipe,Test, Backfill)	11	24-Feb-26 A	12-Mar-26 A
2765	B02.C1-.UTI.035.1	Install FW Thrustblocks, Flowfill and Backfill	6	13-Mar-26 A	17-Mar-26 A
2766	B02.C1N.UTI.020.1	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (160') 4D	4	13-Apr-26 A	15-Apr-26 A
2767	B02.C1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (464) 10d	10	15-Apr-26 A	30-Apr-26 A
2768	B02.C1-.UTI.070	Backfill TC Ductbank (N/S)	6	15-Apr-26 A	08-May-26 A
2769	B02.C1N.UTI.070.1	Backfill TC Ductbank (N/S)	6	16-Apr-26 A	30-Apr-26 A
2770	B02.C1-.UTI.050	Install Elect,Controls, TC Branch Conduit	13	30-Apr-26 A	14-May-26 A
2771	B02.C1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	10	02-May-26 A	12-May-26 A

2772	B02.C1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill) (Isolated from D1)	9	11-May-26 A	13-May-26 A
2773	B02.C1-.ELE.020	Backfill Electrical Ductbank	6	13-May-26 A	21-May-26 A
2774	Foundation				
2775	B02.C1-.FND.030	FRP Foundations Perimeter Deep	13	28-Feb-26 A	25-Mar-26 A
2776	B02.C1-.FND.070	Backfill Perimeter Deep	3	21-Mar-26 A	27-Mar-26 A
2777	B02.C1-.FND.040	FRP Foundation Interior Spots	6	03-Apr-26 A	10-Apr-26 A
2778	B02.C1-.FND.090	Backfill FRP Foundation Interior Spots	3	20-Apr-26 A	29-Apr-26 A
2779	B02.C1-.FND.085	FRP Foundation Turndown and Spots / Excavate & Pour Deep Foundations	11	21-May-26 A	29-May-26 A
2780	B02.C1-.FND.080	FRP Foundation Perimeter Shallow (North)	6	01-Jun-26 A	05-Jun-26 A
2781	SOG (Slab On Grade)				
2782	B02.C1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	8	06-May-26 A	05-Jun-26 A
2783	B02.C1-.SOG.020	FRP Slab on Grade	8	6/8/2026	6/17/2026
2784	B02.C1-.SOG.040	Slab on Grade Cure and PEMB Prep	9	6/18/2026	6/26/2026
2785	B02.C1-.SOG.030	FRP Diamond Infill	6	7/31/2026	8/7/2026
2786	DCB 02L2 (LOOP)				
2787	Enabling Foundation				
2788	B02.L2-.MIL.010	Pad Ready (GC2 Ready to Start - Material and Manpower Available) (FND's and Plumbing)	0	17-Jan-26 A	
2789	UG Utilities				
2790	B02.L2-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (200') 6d	6	21-Jan-26 A	25-Feb-26 A
2791	B02.L2-.UTI.070	Backfill TC Ductbank (N/S)	5	19-Feb-26 A	03-Mar-26 A
2792	B02.L2-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	6	24-Feb-26 A	13-Mar-26 A
2793	B02.L2-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	5	12-Mar-26 A	17-Mar-26 A
2794	B02.L2-.UTI.050	Install Elect,Controls, TC Branch Conduit	5	18-Mar-26 A	26-Mar-26 A
2795	B02.L2-.ELE.020	Backfill Electrical Ductbank	5	19-Mar-26 A	20-Mar-26 A
2796	Foundation				
2797	B02.L2-.FND.030	FRP Foundations Perimeter Deep	5	02-Feb-26 A	04-Feb-26 A
2798	B02.L2-.FND.070	Backfill Perimeter Deep	2	12-Feb-26 A	04-Mar-26 A
2799	B02.L2-.FND.085	FRP Foundation Turndown and Spots / Excavate & Pour Deep Foundations	8	06-Mar-26 A	25-Mar-26 A
2800	B02.L2-.FND.040	FRP Foundation Interior Spots	5	20-Mar-26 A	20-Mar-26 A
2801	B02.L2-.FND.090	Backfill FRP Foundation Interior Spots	2	23-Mar-26 A	24-Mar-26 A
2802	B02.L2-.FND.080	FRP Foundation Perimeter Shallow (South)	9	24-Mar-26 A	26-Mar-26 A
2803	SOG (Slab On Grade)				
2804	B02.L2-.SOG.020	FRP Slab on Grade	4	10-Apr-26 A	15-Apr-26 A
2805	B02.L2-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	4	27-Apr-26 A	30-Apr-26 A
2806	B02.L2-.SOG.040	Slab on Grade Cure and PEMB Prep	7	04-May-26 A	10-May-26 A
2807	B02.L2-.SOG.030	FRP Diamond Infill	5	6/11/2026	6/17/2026
2808	DCB 02B1 DHB1				
2809	Enabling Foundation				
2810	B02.B1-.MIL.010	Pad Ready (GC2 Ready to Start - Material and Manpower Available)	0	17-Jan-26 A	
2811	UG Utilities				
2812	B02.B1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (560') reduce to 11D	11	21-Jan-26 A	04-Feb-26 A
2813	B02.B1-.UTI.070	Backfill TC Ductbank (N/S)	5	11-Feb-26 A	11-Feb-26 A
2814	B02.B1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	10	17-Feb-26 A	19-Mar-26 A
2815	B02.B1-.UTI.050	Install Elect,Controls, TC Branch Conduit	14	10-Mar-26 A	27-Mar-26 A

2816	B02.B1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	6	12-Mar-26 A	02-Apr-26 A
2817	B02.B1-.ELE.020	Backfill Electrical Ductbank	5	19-Mar-26 A	02-Apr-26 A
2818	Foundation				
2819	B02.B1-.FND.030	FRP Foundations Perimeter Deep	10	30-Jan-26 A	06-Feb-26 A
2820	B02.B1-.FND.040	FRP Foundation Interior Spots	10	20-Feb-26 A	15-Mar-26 A
2821	B02.B1-.FND.070	Backfill Perimeter Deep	4	23-Feb-26 A	25-Feb-26 A
2822	B02.B1-.FND.085	FRP Foundation Turndown and Spots	9	06-Mar-26 A	10-Apr-26 A
2823	B02.B1-.FND.090	Backfill FRP Foundation Interior Spots	5	30-Mar-26 A	03-Apr-26 A
2824	SOG (Slab On Grade)				
2825	B02.B1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	9	21-Apr-26 A	06-May-26 A
2826	B02.B1-.SOG.020	FRP Slab on Grade	9	07-May-26 A	12-May-26 A
2827	B02.B1-.SOG.040	Slab on Grade Cure and PEMB Prep	7	13-May-26 A	20-May-26 A
2828	B02.B1-.SOG.030	FRP Diamond Infill	5	6/17/2026	6/23/2026
2829	DCB 02B2 DHB2				
2830	Enabling Foundation				
2831	B02.B2-.MIL.010	Pad Ready (GC2 Ready to Start - Material and Manpower Available)	0	17-Jan-26 A	
2832	UG Utilities				
2833	B02.B2-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (336' + 90's) 7D + 5@ 90's = 12	12	21-Jan-26 A	07-Feb-26 A
2834	B02.B2-.UTI.070	Backfill TC Ductbank (N/S)	5	10-Feb-26 A	06-Mar-26 A
2835	B02.B2-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	8	14-Feb-26 A	07-Apr-26 A
2836	B02.B2-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	10	08-Apr-26 A	22-Apr-26 A
2837	B02.B2-.UTI.050	Install Elect,Controls, TC Branch Conduit	8	22-Apr-26 A	15-May-26 A
2838	B02.B2-.ELE.020	Backfill Electrical Ductbank	5	02-May-26 A	04-May-26 A
2839	Foundation				
2840	B02.B2-.FND.040	FRP Foundation Interior Spots	5	30-Mar-26 A	03-Apr-26 A
2841	B02.B2-.FND.085	FRP Foundation Turndown and Spots	6	01-Apr-26 A	01-May-26 A
2842	B02.B2-.FND.090	Backfill FRP Foundation Interior Spots	3	06-Apr-26 A	08-Apr-26 A
2843	SOG (Slab On Grade)				
2844	B02.B2-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	5	21-Apr-26 A	18-May-26 A
2845	B02.B2-.SOG.020	FRP Slab on Grade	5	15-May-26 A	28-May-26 A
2846	B02.B2-.SOG.040	Slab on Grade Cure and PEMB Prep	7	30-May-26 A	05-Jun-26 A
2847	B02.B2-.SOG.030	FRP Diamond Infill	6	7/9/2026	7/16/2026
2848	DCB 02D1 DHD				
2849	Enabling Foundation				
2850	B02.D1-.MIL.010	Pad Ready (GC2 Ready to Start - Material and Manpower Available)	0	17-Jan-26 A	
2851	UG Utilities				
2852	B02.D1-.UTI.020	Install TC Ductbank (N/S+ IDF) (Conduit/Encasement) (712') 12d (LINK TO L1?)	12	29-Jan-26 A	03-Mar-26 A
2853	B02.D1-.UTI.070	Backfill TC Ductbank (N/S)	6	06-Feb-26 A	11-Mar-26 A
2854	B02.D1-.UTI.030	Install Plumbing - Sanitary (Ex,Pipe,Test, Backfill)	9	16-Apr-26 A	22-Apr-26 A
2855	B02.D1-.ELE.010	Install Electrical Ductbank (Conduit/Encasement)	10	17-Apr-26 A	24-Apr-26 A
2856	B02.D1-.UTI.050	Install Elect,Controls, TC Branch Conduit	15	02-May-26 A	13-May-26 A
2857	B02.D1-.ELE.020	Backfill Electrical Ductbank	6	6/8/2026	6/15/2026
2858	Foundation				
2859	B02.D1-.FND.030	FRP Foundations Perimeter Deep	13	26-Feb-26 A	20-Apr-26 A

2860	B02.D1-.FND.070	Backfill Perimeter Deep	3	02-Apr-26 A	04-May-26 A
2861	B02.D1-.FND.040	FRP Foundation Interior Spots	13	06-Apr-26 A	29-Apr-26 A
2862	B02.D1-.FND.085	FRP Foundation Turndown and Spots / Excavate & Pour Deep Foundations	13	22-Apr-26 A	6/12/2026
2863	B02.D1-.FND.090	Backfill FRP Foundation Interior Spots	5	23-Apr-26 A	07-May-26 A
2864	B02.D1-.FND.080	FRP Foundation Perimeter Shallow (North)	6	28-Apr-26 A	6/12/2026
2865	SOG (Slab On Grade)				
2866	B02.D1-.SOG.010	Backfill to Subgrade & Slab Prep (Gravel)	8	6/8/2026	6/16/2026
2867	B02.D1-.SOG.020	FRP Slab on Grade	10	6/8/2026	6/19/2026
2868	B02.D1-.SOG.040	Slab on Grade Cure and PEMB Prep	9	6/20/2026	6/28/2026
2869	B02.D1-.SOG.030	FRP Diamond Infill	6	7/31/2026	8/7/2026
2870	TXE2 PEMB				
2871	TXE2 PEMB - Loop				
2872	B02.L12.STR.010	Primary Framing	5	05-Jun-26 A	6/10/2026
2873	B02.L12.STR.020	Secondary Framing	5	6/11/2026	6/16/2026
2874	B02.L12.STR.030	IMP Roof Panel	5	6/24/2026	6/29/2026
2875	B02.L12.STR.040	End Wall -1 Panels	5	6/30/2026	7/7/2026
2876	B02.L12.STR.050	Side Wall Panels	3	7/8/2026	7/10/2026
2877	B02.L12.STR.070	Trim	5	7/27/2026	7/31/2026
2878	TXE2 PEMB - DHA & DHB				
2879	B02.AB1.STR.010	Primary Framing	21	6/11/2026	7/8/2026
2880	B02.AB1.STR.020	Secondary Framing	21	6/17/2026	7/14/2026
2881	B02.AB1.STR.030	IMP Roof Panel	20	6/30/2026	7/24/2026
2882	B02.AB1.STR.050	Side Wall Panels	12	7/14/2026	7/28/2026
2883	B02.AB1.STR.070	Trim	20	8/1/2026	8/25/2026
2884	TXE2 PEMB - DHC & DHD				
2885	B02.CD1.STR.010	Primary Framing	18	7/9/2026	7/30/2026
2886	B02.CD1.STR.020	Secondary Framing	18	7/15/2026	8/5/2026
2887	B02.CD1.STR.030	IMP Roof Panel	16	7/27/2026	8/13/2026
2888	B02.CD1.STR.050	Side Wall Panels	9	8/4/2026	8/13/2026
2889	B02.CD1.STR.060	End Wall - 2 Panels	5	8/14/2026	8/20/2026
2890	B02.CD1.STR.070	Trim	16	8/26/2026	9/15/2026
2891	Interior DCB2				
2892	B02.FA-.MIL.010	Fire Alarm Edge System Complete (Phase 1)	4	9/14/2026	9/17/2026
2893	B02.SPR.MIL.010	Sprinkler Edge System Complete (Phase 1)	4	9/16/2026	9/21/2026
2894	B02.BMS.MIL.010	Controls (BMS) Edge Systems Complete (House - X Ancillary) (Phase 1)	4	1/11/2027	1/14/2027
2895	Loop				
2896	Priority Framing & OH				
2897	B02.L12.MIL.010	Milestone - Dry-in and Start Interior	0	6/30/2026	
2898	Priority OH				
2899	B02.L12.HRI.010	Install Sprinkler System (High)	10	6/30/2026	7/14/2026
2900	B02.L12.ELE.110	Install Temp Skid & Spider Boxes	4	6/30/2026	7/6/2026
2901	B02.L12.ELE.120	Install Temporary Lights	4	6/30/2026	7/6/2026
2902	Priority Framing				
2903	B02.L12.SOG.030.1	FRP Concrete Curbs	4	6/18/2026	6/23/2026

2904	Gridline 4 Fire Rated Wall (14' Height Phase)				
2905	B02.L12.WAL.060	Frame Interior Partitions (inc Door Frames) (Priority Walls)	23	6/30/2026	7/31/2026
2906	B02.L12.WAL.520	Wall Layout	1	6/30/2026	6/30/2026
2907	B02.L12.WAL.410	Top Rock One/North Side to 14' AFF	0	8/1/2026	8/1/2026
2908	B02.L12.WAL.420	Top Rock 2nd/South Side to 14' AFF	5	8/1/2026	8/6/2026
2909	B02.L12.WAL.430	Tape and Finish One/North Side Top Rock	5	8/3/2026	8/7/2026
2910	B02.L12.WAL.400	Tape and Finish 2nd/South Side Top Rock	5	8/6/2026	8/11/2026
2911	B02.L12.WAL.440	Prime and Paint One/North Side Top Rock	4	8/7/2026	8/12/2026
2912	B02.L12.WAL.390	Prime and Paint 2nd/South Side Top Rock	4	8/11/2026	8/14/2026
2913	Loading Dock / East Elec / Mech Rooms (14' Height Phase)				
2914	B02.L12.WAL.530	Wall Layout	2	6/30/2026	7/1/2026
2915	B02.L12.WAL.450	Frame Loading Dock / East Elec / Mech Rooms	10	7/2/2026	7/14/2026
2916	B02.L12.WAL.460	Top Rock One/North Side to 14' AFF	5	7/13/2026	7/17/2026
2917	B02.L12.WAL.470	Top Rock 2nd/South Side to 14' AFF	5	7/18/2026	7/23/2026
2918	B02.L12.WAL.480	Tape and Finish One/North Side Top Rock	5	7/20/2026	7/24/2026
2919	B02.L12.WAL.490	Tape and Finish 2nd/South Side Top Rock	5	7/23/2026	7/28/2026
2920	B02.L12.WAL.500	Prime and Paint One/North Side Top Rock	4	7/24/2026	7/29/2026
2921	B02.L12.WAL.510	Prime and Paint 2nd/South Side Top Rock	4	7/28/2026	7/31/2026
2922	Office / Restroom (14' Height Phase)				
2923	B02.L12.WAL.540	Wall Layout	2	6/30/2026	7/1/2026
2924	B02.L12.WAL.330	Top Rock One Side to 14' AFF	10	7/15/2026	7/28/2026
2925	B02.L12.WAL.340	Top Rock 2nd Side to 14' AFF	10	7/22/2026	8/4/2026
2926	B02.L12.WAL.350	Tape and Finish One Side Top Rock	5	7/28/2026	8/3/2026
2927	B02.L12.WAL.010	Frame Interior Partitions (inc Door Frames)	8	8/3/2026	8/12/2026
2928	B02.L12.WAL.360	Prime and Paint One Side Top Rock	4	8/3/2026	8/6/2026
2929	B02.L12.WAL.370	Tape and Finish 2nd Side Top Rock	5	8/4/2026	8/10/2026
2930	B02.L12.WAL.380	Prime and Paint 2nd Side Top Rock	4	8/10/2026	8/13/2026
2931	Overhead / Ceilings				
2932	High Overhead				
2933	B02.L12.HRI.020	Install Ductwork	10	7/15/2026	7/28/2026
2934	B02.L12.HRI.030	Install OH Electrical (Lights, Pwr) RI	15	7/24/2026	8/13/2026
2935	B02.L12.HRI.040	Install OH Controls RI	15	7/24/2026	8/13/2026
2936	B02.L12.HRI.050	Install OH Fire Alarm RI	15	7/24/2026	8/13/2026
2937	B02.L12.HRI.060	OH RI Complete	5	8/14/2026	8/20/2026
2938	Partial Height Walls & Ceilings				
2939	B02.L12.WAL.450.1	Frame Partial Height Walls & Soffits - Loading Dock / East Elec / Mech Rooms	4	8/14/2026	8/19/2026
2940	B02.L12.WAL.010.1	Frame Partial Height Walls & Soffits - Office / Restrooms	5	8/20/2026	8/26/2026
2941	B02.L12.HRI.140	Install Ceiling Grid Wires, Edge and Grid	5	8/21/2026	8/27/2026
2942	B02.L12.WAL.020	Install In-Wall RI - (All Trades)	10	8/27/2026	9/10/2026
2943	B02.L12.WAL.030	Hang One-Side Drywall, Insulate and Inspect Partitions	10	9/3/2026	9/17/2026
2944	B02.L12.WAL.040	Close-in Drywall Partitions and Finish	10	9/18/2026	10/1/2026
2945	B02.L12.WAL.050	Paint Walls	5	10/2/2026	10/8/2026
2946	Ceilings Rough In and Inspections				
2947	B02.L12.HRI.080	Pull, Test, Terminate, Trim - (Controls)	10	8/28/2026	9/11/2026

2948	B02.L12.HRI.090	Pull, Test, Teminate, Trim - (Fire Alarm)	10	8/28/2026	9/11/2026
2949	B02.L12.HRI.160	Pull, Test, Teminate, Trim - (DAS)	5	8/28/2026	9/3/2026
2950	B02.L12.HRI.170	Pull, Test, Teminate, Trim - (WAP)	5	8/28/2026	9/3/2026
2951	B02.L12.HRI.070	Pull, Test, Teminate, Trim - (Lights, Pwr)	10	10/9/2026	10/22/2026
2952	B02.L12.HRI.130	Install Ceiling Rough-in (All Trades)	10	10/9/2026	10/22/2026
2953	B02.L12.HRI.150	Inspect and Close-in Ceilings	5	10/23/2026	10/29/2026
2954	Partitions / Shell				
2955	Priority Rooms				
2956	B02.L12.WAL.070	Install In-Wall RI - (All Trades) (Priority Walls)	10	8/3/2026	8/14/2026
2957	B02.L12.WAL.080	One-Side Drywall, Insulate and Inspect Partitions (Priority Walls)	12	8/10/2026	8/25/2026
2958	B02.L12.WAL.090	Close-in Partitions and Finsh. (Priority Walls)	12	8/17/2026	9/1/2026
2959	B02.L12.WAL.320	Paint Walls (Electrical Room Walls)	4	8/18/2026	8/21/2026
2960	B02.L12.WAL.100	Paint Walls (Priority Walls)	12	8/20/2026	9/4/2026
2961	B02.L12.HRI.110	High Overhead RI (Priority Rooms)	10	8/27/2026	9/10/2026
2962	Loop Electrical / Lgt Inverter Room				
2963	B02.L12.EQU.010	Deliver Loop Electrical Equipment	0	7/6/2026	7/6/2026
2964	B02.L12.EQU.010-C	Deliver - CFCI Last Electrical Equipment	0		7/17/2026
2965	B02.L12.LER.20	Stick Build Electrical Room	10	8/24/2026	9/4/2026
2966	B02.L12.LER.010.1	Build Out Loop Electrical Room	15	9/8/2026	9/28/2026
2967	B02.L12.LIL.030	Build Out Lighting Inverter Room	15	9/11/2026	10/1/2026
2968	B02.L12.CAB.040	Pull and Terminate Feeders (GS.MDF, AHU's, IWM, FWM)	15	9/29/2026	10/15/2026
2969	B02.L12.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		10/22/2026
2970	Loop Mechanical / Humidifier Room				
2971	B02.L12.PAR.010	Build Out Mechanical / Humidifier Room	15	9/11/2026	10/1/2026
2972	Fire Riser Room				
2973	B02.L12.PAR.020	Build Out Fire Riser Room	10	9/11/2026	9/24/2026
2974	BMS Workroom				
2975	B02.L12.PAR.030	Build Out BMS Workroom	10	9/3/2026	9/17/2026
2976	GS.IDF (GSIDF.02L1)				
2977	B02.L12.IDF.EQU.010	Set and Connect GS.IDF - OSP Ready	5	9/8/2026	9/14/2026
2978	B02.L12.IDF.020	Temporary Power and Conditioning (Equipment Protection) (Pred DEC C Ready)	5	9/15/2026	9/21/2026
2979	B02.L12.IDF.030	Install Cable, Ladder Tray, and Misc Items for DEC-C Ready	10	9/15/2026	9/28/2026
2980	Restroom				
2981	B02.L12.PAR.350	Frame Ceilings (Walls with Priority Walls)	3	9/8/2026	9/10/2026
2982	B02.L12.PAR.360	Install OH Mechanical RI	3	9/11/2026	9/15/2026
2983	B02.L12.PAR.370	Install OH Sprinkler RI	3	9/11/2026	9/15/2026
2984	B02.L12.PAR.380	Install OH Plumbing RI	3	9/11/2026	9/15/2026
2985	B02.L12.PAR.390	Inspect and Close-in Ceilings	3	9/16/2026	9/18/2026
2986	B02.L12.PAR.400	Close-in Ceiling and Finsh Walls and Ceilings	5	9/21/2026	9/25/2026
2987	B02.L12.PAR.410	Paint Walls and Ceilings	3	9/28/2026	9/30/2026
2988	B02.L12.PAR.420	Install Waterproofing, Floor and Wall Tile	12	10/1/2026	10/16/2026
2989	B02.L12.PAR.430	Install Plumbing Fixtures	3	10/19/2026	10/21/2026
2990	B02.L12.PAR.440	Install Toilet Partitions	4	10/22/2026	10/27/2026
2991	B02.L12.PAR.450	Install Countertops	3	10/28/2026	10/30/2026

2992	B02.L12.PAR.460	Install Restroom Accessories / Doors / Hardware	5	10/28/2026	11/3/2026
2993	Finishes				
2994	B02.L12.FIN.030	Install Floor Finishes	10	10/23/2026	11/5/2026
2995	B02.L12.FIN.040	Install Doors and Hardware	5	10/30/2026	11/5/2026
2996	B02.L12.FIN.050	Install Security System	5	11/6/2026	11/12/2026
2997	B02.L12.FIN.060	Test Security System	2	1/5/2027	1/6/2027
2998	Punchlist				
2999	B02.L12.PUN.010	Issue Work Completion Issues List (WCIL)	5	11/6/2026	11/12/2026
3000	B02.L12.PUN.020	Complete WCIL	5	11/13/2026	11/19/2026
3001	B02.L12.PUN.030	Punchlist Issuance and Completion	15	11/20/2026	12/14/2026
3002	Energization and Commissioning				
3003	Primary Systems				
3004	B02.L12.WAL.250	Temporary Power and Conditioning (Equipment Protection)	5	9/8/2026	9/14/2026
3005	B02.L12.WAL.270	Level 2 Inspections	5	10/16/2026	10/22/2026
3006	B02.L12.WAL.280	ACC Issues Resolution	8	10/23/2026	11/3/2026
3007	B02.L12.WAL.260	Mobilize Isolated Commissioning Rig	5	10/28/2026	11/3/2026
3008	B02.L12.WAL.290	Ready to Energize Mechanical and Electrical Systems	0		11/3/2026
3009	B02.L12.CX2.100.P	Transitional Power Need by Date	0		11/3/2026
3010	B02.L12.WAL.300	L3/L4 Commissioning (Loop)	15	11/4/2026	11/24/2026
3011	B02.L12.WAL.310	L5 Commissioning (Loop)	3	11/25/2026	12/1/2026
3012	B02.L12.WAL.295	Cutover Electrical From House A1/B1 Electrical	5	1/11/2027	1/15/2027
3013	Ancillary Systems				
3014	B02.L12.CX2.210	Level 2 Inspections (Ancillary Systems)	5	10/2/2026	10/8/2026
3015	B02.L12.CX2.220	ACC Issues Resolution (Ancillary Systems)	8	10/9/2026	10/20/2026
3016	B02.L12.CX2.230	Ready to Energize Ancillary Systems	0		10/22/2026
3017	B02.L12.CX2.240	L3/L4 Commissioning (Loop)n (Ancillary Systems)	15	12/2/2026	12/18/2026
3018	B02.L12.CX2.250	L5 Commissioning (Loop) (Ancillary Systems)	5	12/21/2026	12/28/2026
3019	Exterior Red Zone (L1 - South)				
3020	B02.L1-.STR.170	Install Crane Road	5	04-May-26 A	30-May-26 A
3021	B02.L1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		29-May-26 A
3022	B02.L1-.MIL.100	MILESTONE METAL PANEL HANDOVER	1	7/8/2026	7/8/2026
3023	B02.L1-.UTI.120	Install UG MV and Telecom Connections to Site	4	7/9/2026	7/14/2026
3024	B02.L1-.UTI.130	Install UG Elec RI to Equipment Pads	4	7/15/2026	7/20/2026
3025	B02.L1-.UTI.135	Install UG Controls RI to Equipment Pads	4	7/21/2026	7/24/2026
3026	B02.L1-.PAD.120	Ex FRP AHU and Misc Pads	5	7/27/2026	7/31/2026
3027	B02.L1-.FND.130	Cure AHU Pads	7	8/1/2026	8/7/2026
3028	B02.L1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	5	8/3/2026	8/7/2026
3029	B02.L1-.FND.150	FRP Sidewalks	5	8/10/2026	8/14/2026
3030	B02.L1-.FND.160	Set and Connect Split Systems and Condensing Units	4	8/17/2026	8/20/2026
3031	B02.L1S.EQU.160	Set and Connect AHU's/MUA's (South Side)	10	9/15/2026	9/25/2026
3032	GSMDf-1, GSMDf-2				
3033	UG Utilities and Foundations				
3034	B02.MDF.UTI.120	Install UG LV and Telecom Connections to Site	10	7/8/2026	7/21/2026
3035	B02.MDF.UTI.130	Install UG Elec RI to Equipment Pads	10	7/22/2026	8/4/2026

3036	B02.MDF.UTI.135	Install UG Controls RI to Equipment Pads	10	7/29/2026	8/11/2026
3037	B02.MDF.PAD.120	Ex FRP GS.MDF	10	8/12/2026	8/25/2026
3038	B02.MDF.FND.140	Backfill to Paving (Finish Surface) Subgrade	10	8/26/2026	9/9/2026
3039	B02.MDF.FND.130	Cure GS.MDF Pads	7	8/26/2026	9/1/2026
3040	B02.MDF.FND.150	FRP Sidewalks	7	9/10/2026	9/18/2026
3041	EquipmentSet				
3042	B02.MDF12.EQU.100	Set and Connect GSMDF1 and GSMDF2 to DECC Ready	20	9/10/2026	10/7/2026
3043	B02.MDF12.TMP.110	Pull / Terminate and Pre-Eng GSMDF1 (Temporary Power)	7	9/10/2026	9/18/2026
3044	B02.MDF12.TCI.010	DEC-C Ready OSP pathways to FacNet Live	62	9/21/2026	12/17/2026
3045	Cutover to FacNet				
3046	B02.MDF12.CAB.200	Pull / Terminate and Pre-Eng GSMDF10.1 and GSMDF10.2 (Permanent Power)	7	10/8/2026	10/16/2026
3047	B02.MDF12.CAB.210	Cutover to Permanent Power GSMDF10.1 and GSMDF10.2	3	12/2/2026	12/4/2026
3048	DHA				
3049	South Truck Corridor				
3050	B02.A1-.HRI.040.1	Install Temporary Lighting	4	7/8/2026	7/13/2026
3051	B02.A1-.HRI.015.1	Install High Sprinkler	5	7/8/2026	7/14/2026
3052	B02.A1-.WAL.020.2	FRP Truck Corridor Curbs	4	7/8/2026	7/13/2026
3053	B02.A1-.WAL.020.1	Install Drywall Headers for NS Openings	0	7/14/2026	7/14/2026
3054	B02.A1-.HRI.015.4	VESDA Shop Drawing & EOR/AHJ Approvals	0	7/14/2026	7/14/2026
3055	B02.A1-.HRI.015.2	Install High VESDA	5	7/15/2026	7/21/2026
3056	B02.A1-.HRI.015.3	Install Sprinkler Mainline	4	7/15/2026	7/20/2026
3057	B02.A1-.HRI.050.1	Install OH Ductwork	5	7/21/2026	7/27/2026
3058	B02.A1-.HRI.060.1	Install OH Water / Refrigerant & Plumbing Lines	5	7/22/2026	7/28/2026
3059	B02.A1-.HRI.040.2	Install OH Electrical RI (Lights and Cable Tray)	5	7/29/2026	8/4/2026
3060	B02.A1-.HRI.020.1	Install OH Controls RI	5	7/29/2026	8/4/2026
3061	B02.A1-.HRI.035.1	Install OH Fire Alarm RI Detection	5	7/29/2026	8/4/2026
3062	B02.A1-.HRI.070.1	Pull, Test, Teminate Trim (Lights)	5	8/5/2026	8/11/2026
3063	B02.A1-.HRI.080.1	Pull, Test, Teminate Trim (Controls)	5	8/12/2026	8/18/2026
3064	B02.A1-.HRI.090.1	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	5	8/12/2026	8/18/2026
3065	High OH				
3066	B02.A1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	14	7/8/2026	7/27/2026
3067	B02.A1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	12	7/8/2026	7/23/2026
3068	B02.A1-.HRI.020	Install OH Controls RI	7	7/8/2026	7/16/2026
3069	B02.A1-.HRI.050	Install OH Ductwork	7	7/8/2026	7/16/2026
3070	B02.A1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	14	7/15/2026	8/3/2026
3071	B02.A1-.HRI.060	Install OH Water	7	7/17/2026	7/27/2026
3072	B02.A1-.HRI.080	Pull, Test, Teminate Trim (Controls)	7	7/17/2026	7/27/2026
3073	B02.A1-.HRI.035	Install OH Fire Alarm RI Detection Zone 2	10	7/24/2026	8/6/2026
3074	B02.A1-.HRI.070	Pull, Test, Teminate Trim (Lights)	14	7/28/2026	8/14/2026
3075	B02.A1-.HRI.90	Pull, Test, Teminate, Trim - (DAS)	5	7/28/2026	8/3/2026
3076	B02.A1-.HRI.100	Pull, Test, Teminate, Trim - (WAP)	5	7/28/2026	8/3/2026
3077	B02.A1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	14	8/4/2026	8/21/2026
3078	B02.A1-.HRI.090	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	14	8/24/2026	9/11/2026
3079	Partitions / Shell				

3080	B02.A-I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	7/8/2026	
3081	B02.A1-.ELE.030	Install Temp Power Skids & Spider Boxes	6	7/8/2026	7/15/2026
3082	B02.A1-.ELE.040	Install Temporary Lights	6	7/8/2026	7/15/2026
3083	B02.A1-.WAL.005	Install IMWP Steel Frame and Support Structure Seq 300 (South)	5	7/8/2026	7/13/2026
3084	B02.A1-.WAL.020	Install IMWP and Door Frames Seq 300 (South)	10	7/11/2026	7/22/2026
3085	B02.A1-.WAL.010	Install IMWP and Door Frames Seq 301 (Elec Gallery Wall) (SE)	17	7/17/2026	8/5/2026
3086	B02.A1-.WAL.025	Detail IMWP and Door Frames Seq 300 (South)	20	7/17/2026	8/8/2026
3087	B02.A1-.WAL.030	Install IMWP Walls and Door Frames Seq 303 (North)	12	7/23/2026	8/5/2026
3088	B02.A1-.WAL.015	Detail MWP and Door Frames Seq 301 (Elec Gallery Wall) (SE)	20	7/23/2026	8/19/2026
3089	B02.A1-.WAL.035	Detail IMWP Walls and Door Frames Seq 303 (North)	20	7/29/2026	8/20/2026
3090	Priority Room				
3091	House Electrical Room A1				
3092	B02.A1E.HRI.100	High Overhead RI (Priority Rooms)	5	7/27/2026	7/31/2026
3093	B02.A1E.EQU.110	Temporary Set House Electrical and Edge Panel Skid(s)	2	8/6/2026	8/7/2026
3094	B02.A1E.WAL.150	Install IMWP and Door Frames Seq 303 A (Close-in) (SE)	3	8/8/2026	8/11/2026
3095	B02.A1E.HRI.100.1	High Overhead RI and Inspection(s) Post Skid Setting (Priority Rooms)	4	8/12/2026	8/17/2026
3096	B02.A1E.EQU.110.1	Final Set House Electrical and Edge Panel Skid(s)	2	8/18/2026	8/19/2026
3097	B02.A1E.ERI.120	Build Out House Electrical Room and Make Ready to Pull Feeders	9	8/20/2026	8/29/2026
3098	B02.A1-.ERI.100	Install OH Controls RI	5	8/25/2026	8/31/2026
3099	B02.A1E.ERI.120.1	Complete Build Out Electrical Room and Pull Feeders	9	8/31/2026	9/10/2026
3100	B02.A1-.ERI.110	Pull, Test, Terminate, Trim - (Controls)	8	9/1/2026	9/11/2026
3101	B02.A1E.EQU.130	Set CRAC Unit	3	9/4/2026	9/9/2026
3102	B02.A1E.EQU.140	CRAC Unit Pipe Connections & Flush	7	9/10/2026	9/18/2026
3103	B02.A1-.ERI.120	Pull, Test, Terminate - (CRAC Unit)	5	9/21/2026	9/25/2026
3104	B02.A1E.MIL.150	TIE TO ELECTRICAL AND MECHANICAL EQUIPMENT EXTERIOR	0		10/8/2026
3105	B02.A1E.CAB.130	Pull and Terminate Feeders (Loop, AHU's, GSB, Temp . . .)	14	10/20/2026	11/4/2026
3106	B02.A1E.MIL.140	Ready to L2 Inspect Mechanical and Electrical Systems	0		11/4/2026
3107	Lighting Inverter Room (NS1 > DHA)				
3108	B02.A1-.LIL.030	Build Out Lighting Inverter Room (Verify Location)	15	9/25/2026	10/15/2026
3109	B02.A1-.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		10/15/2026
3110	Finishes				
3111	B02.A1-.FIN.100	Install Doors and Hardware	7	8/6/2026	8/14/2026
3112	B02.A1-.FIN.110	Install FFE and Accessories	7	8/17/2026	8/25/2026
3113	B02.A1-.FIN.120	Install Security System	3	8/17/2026	8/19/2026
3114	B02.A1-.FIN.120.1	Test Security System	4	1/5/2027	1/8/2027
3115	Punchlist				
3116	B02.A1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	8/26/2026	9/1/2026
3117	B02.A1-.PUN.110	Complete WCIL	5	9/2/2026	9/9/2026
3118	B02.A1-.PUN.120	Punchlist Issuance and Completion	15	9/10/2026	9/30/2026
3119	Energization and Commissioning				
3120	Primary Systems				
3121	L2 Inspections & Issue Resolution				
3122	B02.A1E.TMP.130	Temporary Power and Conditioning (Equipment Protection)	5	8/13/2026	8/19/2026
3123	B02.A1E.CX2.230	Level 2 Inspections & ACC Issues Resolution (CRAC Unit)	15	9/26/2026	10/13/2026

3124	B02.A1E.CX2.110	Level 2 Inspections	5	11/5/2026	11/10/2026
3125	B02.A1E.CX2.120	ACC Issues Resolution	10	11/11/2026	11/21/2026
3126	B02.A1E.CX-.160	Mobilize Isolated Commissioning Rig	5	11/16/2026	11/23/2026
3127	B02.A1E.CX2.100	Ready to Energize Mechanical and Electrical Systems	0		11/23/2026
3128	L3 Activities				
3129	B02.A1E.CX2.100.P	Transitional Power Need by Date	0		11/20/2026
3130	B02.A1E.CX3.140.00	L3 - Energize SBs Control Power, Perform L3s & Controls PTP	6	11/23/2026	12/2/2026
3131	B02.A1E.CX3.140.01	L3/L4 - Dead Bus Test SBs & Full Energizations (SB.H01 & H02)	4	12/3/2026	12/7/2026
3132	B02.A1E.CX3.140.02	L3 - Energize ATSS & Perform L3s (4 of 5 w/o Generator)	3	12/8/2026	12/10/2026
3133	B02.A1E.CX3.140.04	L3 - Energize (6) AHUs & Perform L3s	10	12/8/2026	12/18/2026
3134	B02.A1E.CX3.140.03	L3 - Energize HDPs & Perform L3s (HDP.H01 & H02)	4	12/11/2026	12/15/2026
3135	B02.A1E.CX3.140.05	L3 - Energize (2) CRAC Units & Perform L3s	5	12/16/2026	12/21/2026
3136	B02.A1E.CX3.140.07	L3 - Energize MAU(s) & Perform L3s	5	12/16/2026	12/21/2026
3137	B02.A1E.CX3.140.21	L3 - Cutover IDFs to Permanent Power	3	12/16/2026	12/18/2026
3138	B02.A1E.CX3.140.17	L3 - Cutover MDFs to Permanent Power	3	12/16/2026	12/18/2026
3139	B02.A1E.CX3.140.06	L3 - Energize UPS & Perform L3s	6	12/21/2026	12/28/2026
3140	B02.A1E.CX3.140.11	L3 - Cutover SB Control Power to Permanent Power	3	1/7/2027	1/9/2027
3141	L4 / L5 Activities				
3142	B02.A1E.CX4.140.09	L4 - Testing and Issue Resolution Electrical Systems	17	12/19/2026	1/9/2027
3143	B02.A1E.CX4.140.10	L4 - Testing and Issue Resolution Mechanical Systems	12	12/22/2026	1/6/2027
3144	B02.A1E.CX5.150	L5 Commissioning (House) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	1/11/2027	1/11/2027
3145	Ancillary Systems				
3146	B02.A1E.CX2.210	Level 2 Inspections (Ancillary Sytems)	5	11/11/2026	11/17/2026
3147	B02.A1E.CX2.220	ACC Issues Resolution (Ancillary Sytems)	10	11/18/2026	12/3/2026
3148	B02.A1E.CX2.200	Ready to Energize Mechanical and Electrical Systems (Ancillary Sytems)	0		12/3/2026
3149	B02.A1E.CX3.240	L3/L4 Commissioning (Ancillary Sytems)	15	1/11/2027	1/29/2027
3150	B02.A1E.CX5.250	L5 Commissioning (Ancillary Sytems) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	2/1/2027	2/1/2027
3151	Final TAB (DHA & B)				
3152	B02.A1E.TAB.1040	DHA & B - Final Air TAB	10	3/4/2027	3/17/2027
3153	B02.A1E.TAB.1050	DHA & B - Final FW TAB	5	3/4/2027	3/10/2027
3154	B02.A1E.TAB.1060	DHA & B - Create Final TAB Report	5	3/18/2027	3/24/2027
3155	B02.A1E.TAB.1070	DHA & B - Submit, Review & Approve Final TAB Report	10	3/25/2027	4/7/2027
3156	Exterior Red Zone (A1 - East)				
3157	B02.A1-.STR.170	Install Crane Road	5	06-May-26 A	30-May-26 A
3158	B02.A1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		29-May-26 A
3159	B02.A-E.MIL.100	MILESTONE METAL PANEL HANDOVER	2	7/29/2026	7/30/2026
3160	B02.A1-.UTI.120	Install UG MV and Telecom Connections to Site	6	7/31/2026	8/6/2026
3161	B02.A1-.UTI.110	Install Storm Drain (Leaders Bldg)	14	8/7/2026	8/22/2026
3162	B02.A1-.UTI.130	Install UG Elec RI to Equipment Pads	6	8/24/2026	8/29/2026
3163	B02.A1-.UTI.135	Install UG Controls RI to Equipment Pads	6	8/31/2026	9/5/2026
3164	B02.A1-.PAD.120	Ex FRP AHU and Misc Pads	10	9/8/2026	9/18/2026
3165	B02.A1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	7	9/19/2026	9/26/2026
3166	B02.A1-.FND.130	Cure AHU Pads	7	9/19/2026	9/25/2026
3167	B02.A1-.FND.150	FRP Sidewalks	7	9/28/2026	10/6/2026

3168	B02.A1-.EQU.160	Set and Connect AHU's	10	9/28/2026	10/8/2026
3169	B02.A1-.FND.160	Set and Connect Split Systems and Condensing Units	4	10/7/2026	10/10/2026
3170	DHB				
3171	High OH				
3172	B02.B1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	14	7/8/2026	7/27/2026
3173	B02.B1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	14	7/8/2026	7/27/2026
3174	B02.B1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	12	7/8/2026	7/23/2026
3175	B02.B1-.HRI.020	Install OH Controls RI	7	7/8/2026	7/16/2026
3176	B02.B1-.HRI.050	Install OH Ductwork	7	7/8/2026	7/16/2026
3177	B02.B1-.HRI.060	Install OH Water	7	7/17/2026	7/27/2026
3178	B02.B1-.HRI.080	Pull, Test, Terminate Trim (Controls)	7	7/17/2026	7/27/2026
3179	B02.B1-.HRI.035	Install OH Fire Alarm RI Detection Zone 2	10	7/24/2026	8/6/2026
3180	B02.B1-.HRI.070	Pull, Test, Terminate Trim (Lights)	14	7/28/2026	8/14/2026
3181	B02.B1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	14	7/28/2026	8/14/2026
3182	B02.B1-.HRI.90	Pull, Test, Terminate, Trim - (DAS)	5	7/28/2026	8/3/2026
3183	B02.B1-.HRI.100	Pull, Test, Terminate, Trim - (WAP)	5	7/28/2026	8/3/2026
3184	B02.B1-.HRI.090	Install FA Sub-Panel, Pull, Test, Terminate Trim (Fire Alarm)	14	8/17/2026	9/3/2026
3185	Partitions / Shell				
3186	B02.B-I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	7/8/2026	
3187	B02.B1-.ELE.030	Install Temp Power Skids & Spider Boxes	4	7/8/2026	7/13/2026
3188	B02.B1-.ELE.040	Install Temporary Power Lights	4	7/8/2026	7/13/2026
3189	B02.B1-.WAL.020	Install IMWP Walls and Door Frames Seq 300 (South)	10	7/11/2026	7/22/2026
3190	B02.B1-.WAL.025	Detail IMWP Walls and Door Frames Seq 300 (South)	20	7/17/2026	8/8/2026
3191	B02.B1-.WAL.010	Install IMWP and Door Frames Seq 302 (Elec Gallery Wall) (SW)	17	7/17/2026	8/5/2026
3192	B02.B1-.WAL.030	Install IMWP Walls and Door Frames Seq 303 (North)	12	7/23/2026	8/5/2026
3193	B02.B1-.WAL.015	Detail IMWP and Door Frames Seq 302 (Elec Gallery Wall) (SW)	28	7/23/2026	8/24/2026
3194	B02.B1-.WAL.035	Detail IMWP Walls and Door Frames Seq 303 (North)	20	7/29/2026	8/20/2026
3195	Priority Room				
3196	Lighting Inverter Room (NS2 > DHB)				
3197	B02.B1-.LIL.030	Build Out Lighting Inverter Room (Verify Location)	15	9/25/2026	10/15/2026
3198	B02.B1-.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		10/15/2026
3199	House Electrical Room B1				
3200	B02.B1E.HRI.100	High Overhead RI (Priority Rooms)	5	7/27/2026	7/31/2026
3201	B02.B1E.EQU.110	Temporary Set House Electrical and Edge Panel Skid(s)	2	8/6/2026	8/7/2026
3202	B02.B1E.WAL.150	Install IMWP and Door Frames Seq 303 B (Close-in) (SW)	3	8/8/2026	8/11/2026
3203	B02.B1E.HRI.100.1	High Overhead RI and Inspection(s) Post Skid Setting (Priority Rooms)	4	8/12/2026	8/17/2026
3204	B02.B1E.EQU.110.1	Final Set House Electrical and Edge Panel Skid(s)	2	8/18/2026	8/19/2026
3205	B02.B1E.ERI.120	Build Out House Electrical Room and Make Ready to Pull Feeders	9	8/20/2026	9/1/2026
3206	B02.B1E.ERI.100	Install OH Controls RI	3	8/26/2026	8/28/2026
3207	B02.B1E.ERI.120.1	Complete Build Out Electrical Room and Pull Feeders	9	9/2/2026	9/15/2026
3208	B02.B1E.ERI.110	Pull, Test, Terminate, Trim - (Controls)	8	9/3/2026	9/15/2026
3209	B02.B1E.EQU.130	Set CRAC Unit	3	9/4/2026	9/9/2026
3210	B02.B1E.EQU.140	CRAC Unit Pipe Connections & Flush	7	9/10/2026	9/18/2026
3211	B02.B1E.ERI.130	Pull, Test, Terminate - (CRAC Unit)	5	9/21/2026	9/25/2026

3212	B02.B1E.MIL.150	TIE TO ELECTRICAL AND MECHANICAL EQUIPMENT EXTERIOR	0		10/8/2026
3213	B02.B1E.CAB.130	Pull and Terminate Feeders (Loop, AHU's, GSB, Temp . . .)	14	10/20/2026	11/4/2026
3214	B02.B1E.MIL.140	Ready to L2 Inspect Mechanical and Electrical Systems	0		11/4/2026
3215	Finishes				
3216	B02.B1-.FIN.100	Install Doors and Hardware	7	8/6/2026	8/14/2026
3217	B02.B1-.FIN.110	Install FFE and Accessories	7	8/17/2026	8/25/2026
3218	B02.B1-.FIN.120	Install Security System	3	8/17/2026	8/19/2026
3219	B02.B1-.FIN.120.1	Test Security System	4	1/5/2027	1/8/2027
3220	Punchlist				
3221	B02.B1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	8/26/2026	9/1/2026
3222	B02.B1-.PUN.110	Complete WCIL	5	9/2/2026	9/9/2026
3223	B02.B1-.PUN.120	Punchlist Issuance and Completion	15	9/10/2026	9/30/2026
3224	Energization and Commissioning				
3225	Primary Systems				
3226	L2 Inspections & Issue Resolution				
3227	B02.B1E.TMP.130	Temporary Power and Conditioning (Equipment Protection)	5	8/13/2026	8/19/2026
3228	B02.B1E.CX2.230	Level 2 Inspections & ACC Issues Resolution (CRAC Unit)	15	10/6/2026	10/22/2026
3229	B02.B1E.CX2.110	Level 2 Inspections	5	11/5/2026	11/10/2026
3230	B02.B1E.CX2.120	ACC Issues Resolution	10	11/11/2026	11/21/2026
3231	B02.B1E.CX-.160	Mobilize Isolated Commissioning Rig	5	11/17/2026	11/21/2026
3232	B02.B1E.CX2.100	Ready to Energize Mechanical and Electrical Systems	0		11/21/2026
3233	L3 Activities				
3234	B02.B1E.CX2.100.P	Transitional Power Need by Date	0		11/21/2026
3235	B02.B1E.CX3.140.00	L3 - Energize SBs Control Power, Perform L3s & Controls PTP	6	11/23/2026	12/2/2026
3236	B02.B1E.CX3.140.01	L3/L4 - Dead Bus Test SBs & Full Energizations (SB.H01 & H02)	4	12/3/2026	12/7/2026
3237	B02.B1E.CX3.140.02	L3 - Energize ATSS & Perform L3s (4 of 5 w/o Generator)	3	12/8/2026	12/10/2026
3238	B02.B1E.CX3.140.04	L3 - Energize (6) AHUs & Perform L3s	10	12/8/2026	12/18/2026
3239	B02.B1E.CX3.140.03	L3 - Energize HDPs & Perform L3s (HDP.H01 & H02)	4	12/11/2026	12/15/2026
3240	B02.B1E.CX3.140.05	L3 - Energize (2) CRAC Units & Perform L3s	5	12/16/2026	12/21/2026
3241	B02.B1E.CX3.140.07	L3 - Energize MAU(s) & Perform L3s	5	12/16/2026	12/21/2026
3242	B02.B1E.CX3.140.21	L3 - Cutover IDFs to Permanent Power	3	12/16/2026	12/18/2026
3243	B02.B1E.CX3.140.17	L3 - Cutover MDFs to Permanent Power	3	12/16/2026	12/18/2026
3244	B02.B1E.CX3.140.06	L3 - Energize UPS & Perform L3s	6	12/21/2026	12/28/2026
3245	B02.B1E.CX3.140.11	L3 - Cutover SB Control Power to Permanent Power	3	12/29/2026	12/31/2026
3246	L4 / L5 Activities				
3247	B02.B1E.CX4.140.09	L4 - Testing and Issue Resolution Electrical Systems	17	12/19/2026	1/9/2027
3248	B02.B1E.CX4.140.10	L4 - Testing and Issue Resolution Mechanical Systems	12	12/22/2026	1/6/2027
3249	B02.B1E.CX5.150	L5 Commissioning (House) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	1/11/2027	1/11/2027
3250	Ancillary Systems				
3251	B02.B1E.CX2.210	Level 2 Inspections (Ancillary Sytems)	5	11/11/2026	11/17/2026
3252	B02.B1E.CX2.220	ACC Issues Resolution (Ancillary Sytems)	10	11/18/2026	12/3/2026
3253	B02.B1E.CX2.200	Ready to Energize Mechanical and Electrical Systems (Ancillary Sytems)	0		12/3/2026
3254	B02.B1E.CX3.240	L3/L4 Commissioning (Ancillary Sytems)	15	1/11/2027	1/29/2027
3255	B02.B1E.CX5.250	L5 Commissioning (Ancillary Sytems) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	2/1/2027	2/1/2027

3256	Exterior Red Zone (B1 - West)				
3257	B02.B1-.STR.170	Install Crane Road	5	06-May-26 A	30-May-26 A
3258	B02.B1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		29-May-26 A
3259	B02.B-E.MIL.100	MILESTONE METAL PANEL HANDOVER	2	7/29/2026	7/30/2026
3260	B02.B1-.UTI.120	Install UG MV and Telecom Connections to Site	6	7/31/2026	8/6/2026
3261	B02.B1-.UTI.110	Install Storm Drain (Leaders Bldg)	14	8/7/2026	8/22/2026
3262	B02.B1-.UTI.130	Install UG Elec RI to Equipment Pads	6	8/24/2026	8/29/2026
3263	B02.B1-.UTI.135	Install UG Controls RI to Equipment Pads	6	8/31/2026	9/5/2026
3264	B02.B1-.PAD.120	Ex FRP AHU and Misc Pads	10	9/8/2026	9/18/2026
3265	B02.B1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	7	9/19/2026	9/26/2026
3266	B02.B1-.FND.130	Cure AHU Pads	7	9/19/2026	9/25/2026
3267	B02.B1-.FND.150	FRP Sidewalks	7	9/28/2026	10/6/2026
3268	B02.B1-.EQU.160	Set and Connect AHU's	10	9/28/2026	10/8/2026
3269	B02.B1-.FND.160	Set and Connect Split Systems and Condensing Units	4	10/7/2026	10/10/2026
3270	Generator Activities				
3271	B02.B1G.UTI.120.1	GC1 Turnover Crane Road Area (Pad Ready)	0		01-Jun-26 A
3272	B02.B1G.MIL.100	MILESTONE METAL PANEL HANDOVER	1	7/29/2026	7/29/2026
3273	B02.B1G.UTI.120.2	GC1 Turnover Generator Area (Pad Ready Impact - Fragnet 016)	0		29-Jul-26*
3274	B02.B1G.UTI.120	Install UG MV and Telecom Connections to Site	10	7/30/2026	8/10/2026
3275	B02.B1G.UTI.120.12	JED Comeback Work (Pad Ready Impact - Fragnet 016)	8	8/11/2026	20-Aug-26*
3276	B02.B1G.UTI.110	Install Storm Drain (Leaders Bldg)	10	8/21/2026	9/1/2026
3277	B02.B1G.UTI.130	Install UG Elec RI to Equipment Pads	4	9/2/2026	9/5/2026
3278	B02.B1G.UTI.135	Install UG Controls RI to Equipment Pads	4	9/2/2026	9/5/2026
3279	B02.B1G.PAD.120	Ex FRP GEN, GSB, LB	10	9/8/2026	9/18/2026
3280	B02.B1G.PAD.125	Cure GEN, GSB, LB	7	9/19/2026	9/25/2026
3281	B02.B1G.EQU.160	Set and Connect GSB	20	9/26/2026	10/19/2026
3282	B02.B1G.EQU.160.1	Set and Connect Generator	20	9/26/2026	10/19/2026
3283	B02.B1G.EQU.160.2	Set and Connect Load Bank	20	9/26/2026	10/19/2026
3284	Core 1				
3285	High OH				
3286	B02.E1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	5	7/27/2026	7/31/2026
3287	B02.E1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	8	7/27/2026	8/5/2026
3288	B02.E1-.HRI.020	Install OH Controls RI	5	7/27/2026	7/31/2026
3289	B02.E1-.HRI.050	Install OH Ductwork	5	7/27/2026	7/31/2026
3290	B02.E1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	5	7/28/2026	8/3/2026
3291	B02.E1-.HRI.060	Install OH Water	5	8/3/2026	8/7/2026
3292	B02.E1-.HRI.080	Pull, Test, Teminate Trim (Controls)	5	8/3/2026	8/7/2026
3293	B02.E1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	5	8/3/2026	8/7/2026
3294	B02.E1-.HRI.90	Pull, Test, Teminate, Trim - (DAS)	5	8/4/2026	8/10/2026
3295	B02.E1-.HRI.100	Pull, Test, Teminate, Trim - (WAP)	5	8/4/2026	8/10/2026
3296	B02.E1-.HRI.090	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	10	8/10/2026	8/21/2026
3297	B02.E1-.HRI.070	Pull, Test, Teminate Trim (Lights)	5	8/17/2026	8/21/2026
3298	Partitions / Shell				
3299	B02.E1I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	7/27/2026	

3300	B02.E1-.ELE.030	Install Temp Power Skids & Spider Boxes	4	7/27/2026	7/30/2026
3301	B02.E1-.ELE.040	Install Temporary Lights	4	7/27/2026	7/30/2026
3302	Support Rooms				
3303	Dryall Partitions South Side				
3304	B02.E1S.WAL.200	Frame Interior Partitions (inc Door Frames)	3	8/6/2026	8/10/2026
3305	B02.E1S.WAL.205	Frame, Hang 1 side and Finish Interior EF Rooms	10	8/6/2026	8/19/2026
3306	B02.E1S.WAL.210	Install In-Wall RI - (All Trades)	5	8/11/2026	8/17/2026
3307	B02.E1S.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	8/18/2026	8/24/2026
3308	B02.E1S.WAL.230	Close-in Drywall Partitions and Finish	7	8/25/2026	9/2/2026
3309	B02.E1S.WAL.240	Paint Walls	3	9/3/2026	9/8/2026
3310	Dryall Partitions North Side				
3311	B02.E1N.WAL.200	Frame Interior Partitions (inc Door Frames)	3	8/24/2026	8/26/2026
3312	B02.E1N.WAL.205	Frame, Hang 1 side and Finish Interior EF Rooms	10	8/24/2026	9/4/2026
3313	B02.E1N.WAL.210	Install In-Wall RI - (All Trades)	5	8/27/2026	9/2/2026
3314	B02.E1N.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	9/3/2026	9/10/2026
3315	B02.E1N.WAL.230	Close-in Drywall Partitions and Finish	7	9/11/2026	9/21/2026
3316	B02.E1N.WAL.240	Paint Walls	3	9/22/2026	9/24/2026
3317	Entry Fiber Room				
3318	Front End DHA				
3319	B02.E1-.FSS.010	Install Floor Supported Structure and Build out EF Room (FSS) (FE - DHA)	20	9/8/2026	10/5/2026
3320	B02.E1-.EQU.110	Set CRAC and Pipe (FE - DHA)	5	9/8/2026	9/14/2026
3321	B02.E1-.LRI.070	Punch, Final Clean and Turnover to TC (Construction Complete) (FE - DHA)	5	10/6/2026	10/12/2026
3322	Front End DHC				
3323	B02.E1-.FSS.210	Install Floor Supported Structure and Build out EF Room (FSS) (FE - DHC)	20	9/15/2026	10/12/2026
3324	B02.E1-.EQU.210	Set CRAC and Pipe (FE - DHC)	5	9/15/2026	9/21/2026
3325	B02.E1-.LRI.270	Punch, Final Clean and Turnover to TC (Construction Complete) (FE - DHC)	5	10/13/2026	10/19/2026
3326	Back End				
3327	B02.E1-.FSS.110	Install Floor Supported Structure and Build out EF Room (FSS) (BE)	25	8/20/2026	9/24/2026
3328	B02.E1-.EQU.010	Set CRAC and Pipe (BE)	10	9/4/2026	9/18/2026
3329	B02.E1-.LRI.170	Punch, Final Clean and Turnover to TC (Construction Complete) (BE)	10	9/25/2026	10/8/2026
3330	Fire Riser				
3331	B02.E1-.RI.010	Install Sprinkler Riser Room Rough-in	5	8/6/2026	8/12/2026
3332	Restroom / Janitor				
3333	B02.E1-.PAR.350	Frame Ceilings (Assumed)	3	8/27/2026	8/31/2026
3334	B02.E1-.PAR.360	Install OH Mechanical RI	3	9/1/2026	9/3/2026
3335	B02.E1-.PAR.370	Install OH Sprinkler RI	3	9/1/2026	9/3/2026
3336	B02.E1-.PAR.380	Install OH Plumbing RI	3	9/1/2026	9/3/2026
3337	B02.E1-.PAR.390	Inspect and Close-in Ceilings	3	9/4/2026	9/9/2026
3338	B02.E1-.PAR.400	Close-in Ceiling and Finsh Walls and Ceilings	5	9/10/2026	9/16/2026
3339	B02.E1-.PAR.410	Paint Walls and Ceilings	3	9/25/2026	9/29/2026
3340	B02.E1-.PAR.420	Install Waterproofing, Floor and Wall Tile	12	9/30/2026	10/15/2026
3341	B02.E1-.PAR.430	Install Plumbing Fixtures	3	10/16/2026	10/20/2026
3342	B02.E1-.PAR.440	Install Toilet Partitions	4	10/21/2026	10/26/2026
3343	B02.E1-.PAR.450	Install Countertops	3	10/27/2026	10/29/2026

3344	B02.E1-.PAR.460	Install Restrooom Accessories / Doors / Hardware	5	10/27/2026	11/2/2026
3345	Finishes				
3346	B02.E1-.FIN.100	Install Doors and Hardware	4	9/9/2026	9/14/2026
3347	B02.E1-.FIN.110	Install FFE and Accessories	4	9/15/2026	9/18/2026
3348	B02.E1-.FIN.120	Install Security System	2	9/15/2026	9/16/2026
3349	B02.E1-.FIN.120.1	Test Security System	2	1/5/2027	1/6/2027
3350	Punchlist				
3351	B02.E1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	11/3/2026	11/9/2026
3352	B02.E1-.PUN.110	Complete WCIL	5	11/10/2026	11/16/2026
3353	B02.E1-.PUN.120	Punchlist Issuance and Completion	15	11/17/2026	12/9/2026
3354	Energization and Commissioning				
3355	B02.E1E.HOLDER	COMMISSIONING ACTIVITIES CARRIED IN NWS OR DH AREAS	25	12/21/2026	1/26/2027
3356	Core 2				
3357	High OH				
3358	B02.E2-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	5	7/27/2026	7/31/2026
3359	B02.E2-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	8	7/27/2026	8/5/2026
3360	B02.E2-.HRI.020	Install OH Controls RI	5	7/27/2026	7/31/2026
3361	B02.E2-.HRI.050	Install OH Ductwork	5	7/27/2026	7/31/2026
3362	B02.E2-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	5	7/28/2026	8/3/2026
3363	B02.E2-.HRI.060	Install OH Water	5	8/3/2026	8/7/2026
3364	B02.E2-.HRI.080	Pull, Test, Teminate Trim (Controls)	5	8/3/2026	8/7/2026
3365	B02.E2-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	5	8/3/2026	8/7/2026
3366	B02.E2-.HRI.90	Pull, Test, Teminate, Trim - (DAS)	5	8/4/2026	8/10/2026
3367	B02.E2-.HRI.100	Pull, Test, Teminate, Trim - (WAP)	5	8/4/2026	8/10/2026
3368	B02.E2-.HRI.090	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	10	8/10/2026	8/21/2026
3369	B02.E2-.HRI.070	Pull, Test, Teminate Trim (Lights)	5	8/17/2026	8/21/2026
3370	Partitions / Shell				
3371	B02.E2I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	7/27/2026	
3372	B02.E2-.FSS.030	Install Floor Supported Structure	10	7/27/2026	8/7/2026
3373	B02.E2-.ELE.030	Install Temp Power Skids & Spider Boxes	4	7/27/2026	7/30/2026
3374	B02.E2-.WAL.040	Install Temporary Lights	4	7/27/2026	7/30/2026
3375	Support Rooms				
3376	Dryall Partitions South Side				
3377	B02.E2S.WAL.200	Frame Interior Partitions (inc Door Frames)	3	8/6/2026	8/10/2026
3378	B02.E2S.WAL.205	Frame, Hang 1 side and Finish Interior EF Rooms	10	8/6/2026	8/19/2026
3379	B02.E2S.WAL.210	Install In-Wall RI - (All Trades)	5	8/11/2026	8/17/2026
3380	B02.E2S.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	8/18/2026	8/24/2026
3381	B02.E2S.WAL.230	Close-in Drywall Partitions and Finish	7	8/25/2026	9/2/2026
3382	B02.E2S.WAL.240	Paint Walls	3	9/3/2026	9/8/2026
3383	Dryall Partitions North Side				
3384	B02.E2N.WAL.200	Frame Interior Partitions (inc Door Frames)	3	8/24/2026	8/26/2026
3385	B02.E2N.WAL.205	Frame, Hang 1 side and Finish Interior EF Rooms	10	8/24/2026	9/4/2026
3386	B02.E2N.WAL.210	Install In-Wall RI - (All Trades)	5	8/27/2026	9/2/2026
3387	B02.E2N.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	9/3/2026	9/10/2026

3388	B02.E2N.WAL.230	Close-in Drywall Partitions and Finish	7	9/11/2026	9/21/2026
3389	B02.E2N.WAL.240	Paint Walls	3	9/22/2026	9/24/2026
3390	Entry Fiber Room				
3391	Front End DHB				
3392	B02.E2-.FSS.010	Install Floor Supported Structure and Build out EF Room (FSS) (FE - DHB)	20	9/8/2026	10/5/2026
3393	B02.E2-.EQU.110	Set CRAC and Pipe (FE - DHB)	5	9/8/2026	9/14/2026
3394	B02.E2-.LRI.070	Punch, Final Clean and Turnover to TC (Construction Complete) (FE - DHB)	5	10/6/2026	10/12/2026
3395	Front End DHD				
3396	B02.E2-.FSS.210	Install Floor Supported Structure and Build out EF Room (FSS) (FE - DHD)	20	9/15/2026	10/12/2026
3397	B02.E2-.EQU.210	Set CRAH (FE - DHD)	3	9/15/2026	9/17/2026
3398	B02.E2-.EQU.220	CRAC Unit Pipe Connections & Flush (FE - DHD)	7	9/18/2026	9/28/2026
3399	B02.E2-.EQU.230	Pull, Test, Terminate Wiring/Controls for CRAC Unit (FE - DHD)	5	9/29/2026	10/5/2026
3400	B02.E2-.LRI.270	Punch, Final Clean and Turnover to TC (Construction Complete) (FE - DHD)	5	10/13/2026	10/19/2026
3401	Back End				
3402	B02.E2-.FSS.110	Install Floor Supported Structure and Build out EF Room (FSS) (BE)	25	8/20/2026	9/24/2026
3403	B02.E2-.EQU.010	Set CRAH (BE)	3	9/4/2026	9/9/2026
3404	B02.E2-.EQU.010.1	CRAC Unit Pipe Connections & Flush (BE)	7	9/10/2026	9/18/2026
3405	B02.E2-.EQU.010.2	Pull, Test, Terminate Wiring/Controls for CRAC Unit (BE)	5	9/21/2026	9/25/2026
3406	B02.E2-.LRI.170	Punch, Final Clean and Turnover to TC (Construction Complete) (BE)	5	9/25/2026	10/1/2026
3407	Fire Riser				
3408	B02.E2-.RI.010	Install Sprinkler Riser Room Rough-in	5	8/6/2026	8/12/2026
3409	GS.IDF (GSIDF.02E2)				
3410	B02.E2-.IDF.EQU.010	Set and Connect GS.IDF - OSP Ready	5	9/24/2026	9/30/2026
3411	B02.E2-.IDF.020	Temporary Power and Conditioning (Equipment Protection) (Pred DEC C Ready)	5	9/24/2026	9/30/2026
3412	B02.E2-.IDF.030	Install Cable, Ladder Tray, and Misc Items for DEC-C Ready	10	10/1/2026	10/14/2026
3413	Finishes				
3414	B02.E2-.FIN.100	Install Doors and Hardware	4	9/25/2026	9/30/2026
3415	B02.E2-.FIN.110	Install FFE and Accessories	4	10/1/2026	10/6/2026
3416	B02.E2-.FIN.120	Install Security System	2	10/1/2026	10/2/2026
3417	B02.E2-.FIN.120.1	Test Security System	2	1/5/2027	1/6/2027
3418	Punchlist				
3419	B02.E2-.PUN.100	Issue Work Completion Issues List (WCIL)	5	11/6/2026	11/12/2026
3420	B02.E2-.PUN.110	Complete WCIL	5	11/13/2026	11/19/2026
3421	B02.E2-.PUN.120	Punchlist Issuance and Completion	15	11/20/2026	12/14/2026
3422	Energization and Commissioning				
3423	B02.E2E.HOLDER	COMMISSIONING ACTIVITIES CARRIED IN NWS OR DH AREAS	46	11/23/2026	1/29/2027
3424	DHC				
3425	High OH				
3426	B02.C1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	15	8/10/2026	8/28/2026
3427	B02.C1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	12	8/10/2026	8/25/2026
3428	B02.C1-.HRI.020	Install OH Controls RI	8	8/10/2026	8/19/2026
3429	B02.C1-.HRI.050	Install OH Ductwork	8	8/10/2026	8/19/2026
3430	B02.C1-.HRI.060	Install OH Water	8	8/20/2026	8/31/2026
3431	B02.C1-.HRI.080	Pull, Test, Teminate Trim (Controls)	8	8/20/2026	8/31/2026

3432	B02.C1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	15	8/24/2026	9/14/2026
3433	B02.C1-.HRI.035	Install OH Fire Alarm RI Detection Zone 2 (verify with IFP)	11	8/26/2026	9/10/2026
3434	B02.C1-.HRI.070	Pull, Test, Terminate Trim (Lights)	15	8/31/2026	9/21/2026
3435	B02.C1-.HRI.90	Pull, Test, Terminate, Trim - (DAS)	5	8/31/2026	9/4/2026
3436	B02.C1-.HRI.100	Pull, Test, Terminate, Trim - (WAP)	5	8/31/2026	9/4/2026
3437	B02.C1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	15	9/15/2026	10/5/2026
3438	B02.C1-.HRI.090	Install FA Sub-Panel, Pull, Test, Terminate Trim (Fire Alarm)	15	10/6/2026	10/26/2026
3439	Partitions / Shell				
3440	B02.C-I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	8/10/2026	
3441	B02.C1-.WAL.010	Install IMWP and Door Frames 308 (NE)	14	8/10/2026	8/25/2026
3442	B02.C1-.WAL.030	Install IMWP Walls and Door Frames 307(NE)	12	8/10/2026	8/22/2026
3443	B02.C1-.ELE.030	Install Temp Power Skids & Spider Boxes	6	8/10/2026	8/17/2026
3444	B02.C1-.ELE.040	Install Temporary Lights	6	8/10/2026	8/17/2026
3445	B02.C1-.WAL.005	Install IMWP Steel Frame and Support Structure Seq 310 (North)	5	8/10/2026	8/14/2026
3446	B02.C1-.WAL.015	Detail IMWP and Door Frames 308 (NE)	23	8/15/2026	9/11/2026
3447	B02.C1-.WAL.035	Detail IMWP Walls and Door Frames 307(NE)	18	8/15/2026	9/4/2026
3448	B02.C1-.WAL.020	Install IMWP Wall and Door Frames Seq 310 (North)	8	8/24/2026	9/1/2026
3449	B02.C1-.WAL.025	Detail IMWP Wall and Door Frames Seq 310 (North)	12	8/29/2026	9/12/2026
3450	Support Room				
3451	House Electrical Room C1				
3452	B02.C1E.HRI.100	High Overhead RI (Priority Rooms)	5	8/10/2026	8/14/2026
3453	B02.C1E.EQU.110	Temporary Set House Electrical and Edge Panel Skid(s)	2	8/25/2026	8/26/2026
3454	B02.C1E.WAL.150	Install IMWP and Door Frames Seq 307 C (SE)	3	8/27/2026	8/29/2026
3455	B02.C1E.HRI.100.1	High Overhead RI and Inspection(s) Post Skid Setting (Priority Rooms)	4	8/31/2026	9/3/2026
3456	B02.C1E.EQU.110.1	Final Set House Electrical and Edge Panel Skid(s)	2	9/4/2026	9/5/2026
3457	B02.C1E.ERI.120	Build Out House Electrical Room and Make Ready to Pull Feeders	9	9/8/2026	9/17/2026
3458	B02.C1E.EQU.130	Set CRAC Unit	3	9/8/2026	9/10/2026
3459	B02.C1E.EQU.140	CRAC Unit Pipe Connections & Flush	7	9/11/2026	9/21/2026
3460	B02.C1E.ERI.100	Install OH Controls RI	5	9/14/2026	9/18/2026
3461	B02.C1E.ERI.120.1	Complete Build Out Electrical Room and Pull Feeders	9	9/18/2026	9/28/2026
3462	B02.C1E.ERI.110	Pull, Test, Terminate, Trim - (Controls)	8	9/21/2026	9/30/2026
3463	B02.C1E.ERI.130	Pull, Test, Terminate - (CRAC Unit)	5	9/22/2026	9/28/2026
3464	B02.C1E.MIL.150	TIE TO ELECTRICAL AND MECHANICAL EQUIPMENT EXTERIOR	0		11/2/2026
3465	B02.C1E.CAB.130	Pull and Terminate Feeders (Loop, AHU's, GSB, Temp . . .)	14	11/5/2026	11/20/2026
3466	B02.C1E.MIL.140	Ready to L2 Inspect Mechanical and Electrical Systems	0		11/20/2026
3467	Dryall Partitions North Side				
3468	B02.C1N.WAL.200	Frame Interior Partitions (inc Door Frames)	3	8/28/2026	9/1/2026
3469	B02.C1N.WAL.210	Install In-Wall RI - (All Trades)	5	9/2/2026	9/9/2026
3470	B02.C1N.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	9/10/2026	9/16/2026
3471	B02.C1N.WAL.230	Close-in Drywall Partitions and Finish	7	9/17/2026	9/25/2026
3472	B02.C1N.WAL.240	Paint Walls	3	9/28/2026	9/30/2026
3473	Fire Riser				
3474	B02.C1--RI.010	Install Sprinkler Riser Room Rough-in	5	8/21/2026	8/27/2026
3475	GS.IDF (GSIDF.N4 > C1)				

3476	B02.C1-.IDF.EQU.010	Set and Connect GS.IDF - OSP Ready	5	10/15/2026	10/21/2026
3477	B02.C1-.IDF.020	Temporary Power and Conditioning (Equipment Protection) (Pred DEC C Ready)	5	10/15/2026	10/21/2026
3478	B02.C1-.IDF.030	Install Cable, Ladder Tray, and Misc Items for DEC-C Ready	10	10/22/2026	11/4/2026
3479	Lighting Inverter Room (NS4 > HDC)				
3480	B02.C1-.LIL.030	Build Out Lighting Inverter Room (Verify Location)	15	9/25/2026	10/15/2026
3481	B02.C1-.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		10/15/2026
3482	Finishes				
3483	B02.C1-.FIN.100	Install Doors and Hardware	5	9/2/2026	9/9/2026
3484	B02.C1-.FIN.110	Install FFE and Accessories	5	9/10/2026	9/16/2026
3485	B02.C1-.FIN.120	Install Security System	2	9/10/2026	9/11/2026
3486	B02.C1-.FIN.120.1	Test Security System	3	1/5/2027	1/7/2027
3487	Punchlist				
3488	B02.C1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	10/6/2026	10/12/2026
3489	B02.C1-.PUN.110	Complete WCIL	5	10/13/2026	10/19/2026
3490	B02.C1-.PUN.120	Punchlist Issuance and Completion	15	10/20/2026	11/9/2026
3491	Energization and Commissioning				
3492	Primary Systems				
3493	L2 Inspections & Issue Resolution				
3494	B02.C1E.TMP.130	Temporary Power and Conditioning (Equipment Protection)	5	8/31/2026	9/8/2026
3495	B02.C1E.CX2.230	Level 2 Inspections & ACC Issues Resolution (CRAC Unit)	15	9/29/2026	10/19/2026
3496	B02.C1E.CX2.110	Level 2 Inspections	5	11/21/2026	11/30/2026
3497	B02.C1E.CX2.120	ACC Issues Resolution	10	12/1/2026	12/11/2026
3498	B02.C1E.CX-.160	Mobilize Isolated Commissioning Rig	5	12/7/2026	12/11/2026
3499	B02.C1E.CX2.100	Ready to Energize Mechanical and Electrical Systems	0		12/11/2026
3500	L3 Activities				
3501	B02.C1E.CX2.100.P	Transitional Power Need by Date	0		12/11/2026
3502	B02.C1E.CX3.140.00	L3 - Energize SB's Control Power, Perform L3's & Controls PTP	6	12/12/2026	12/18/2026
3503	B02.C1E.CX3.140.01	L3/L4 - Dead Bus Test SBs & Full Energizations (SB.H01 & H02)	4	12/19/2026	12/23/2026
3504	B02.C1E.CX3.140.02	L3 - Energize ATSS & Perform L3s (4 of 5 w/o Generator)	3	12/24/2026	12/28/2026
3505	B02.C1E.CX3.140.04	L3 - Energize (6) AHUs & Perform L3s	10	12/24/2026	1/6/2027
3506	B02.C1E.CX3.140.03	L3 - Energize HDPs & Perform L3s (HDP.H01 & H02)	4	12/29/2026	1/2/2027
3507	B02.C1E.CX3.140.05	L3 - Energize (2) CRAC Units & Perform L3s	5	1/4/2027	1/8/2027
3508	B02.C1E.CX3.140.07	L3 - Energize MAU(s) & Perform L3s	5	1/4/2027	1/8/2027
3509	B02.C1E.CX3.140.21	L3 - Cutover IDFs to Permanent Power	3	1/4/2027	1/6/2027
3510	B02.C1E.CX3.140.17	L3 - Cutover MDFs to Permanent Power	3	1/4/2027	1/6/2027
3511	B02.C1E.CX3.140.06	L3 - Energize UPS & Perform L3s	6	1/8/2027	1/14/2027
3512	B02.C1E.CX3.140.11	L3 - Cutover SB Control Power to Permanent Power	3	1/15/2027	1/18/2027
3513	L4 / L5 Activities				
3514	B02.C1E.CX4.140.09	L4 - Testing and Issue Resolution Electrical Systems	17	1/7/2027	1/26/2027
3515	B02.C1E.CX4.140.10	L4 - Testing and Issue Resolution Mechanical Systems	12	1/9/2027	1/22/2027
3516	B02.C1E.CX5.150	L5 Commissioning (House) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	1/27/2027	1/27/2027
3517	Ancillary Systems				
3518	B02.C1E.CX2.210	Level 2 Inspections (Ancillary Sytems)	5	12/1/2026	12/7/2026
3519	B02.C1E.CX2.220	ACC Issues Resolution (Ancillary Sytems)	10	12/8/2026	12/21/2026

3520	B02.C1E.CX2.200	Ready to Energize Mechanical and Electrical Systems (Ancillary Sytems)	0		12/21/2026
3521	B02.C1E.CX3.240	L3/L4 Commissioning (Ancillary Sytems)	15	1/27/2027	2/16/2027
3522	B02.C1E.CX5.250	L5 Commissioning (Ancillary Sytems) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	2/17/2027	2/17/2027
3523	Final TAB (DHA & B)				
3524	B02.C1E.TAB.1000	DHC & D - Final Air TAB	10	4/1/2027	4/14/2027
3525	B02.C1E.TAB.1010	DHC & D - Final FW TAB	5	4/1/2027	4/7/2027
3526	B02.C1E.TAB.1020	DHC & D - Create Final TAB Report	5	4/15/2027	4/21/2027
3527	B02.C1E.TAB.1030	DHC & D - Submit, Review & Approve Final TAB Report	10	4/22/2027	5/5/2027
3528	Exterior Red Zone (C1 - East)				
3529	B02.C1-.STR.170	Install Crane Road	5	06-May-26 A	6/8/2026
3530	B02.C1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		08-Jun-26*
3531	B02.C-E.MIL.100	MILESTONE METAL PANEL HANDOVER	2	8/14/2026	8/15/2026
3532	B02.C1-.UTI.120	Install UG MV and Telecom Connections to Site	6	8/17/2026	8/22/2026
3533	B02.C1-.UTI.110	Install Storm Drain (Leaders Bldg)	15	8/24/2026	9/10/2026
3534	B02.C1-.UTI.130	Install UG Elec RI to Equipment Pads	6	9/11/2026	9/17/2026
3535	B02.C1-.UTI.135	Install UG Controls RI to Equipment Pads	6	9/18/2026	9/24/2026
3536	B02.C1-.PAD.120	Ex FRP AHU and Misc Pads	10	9/25/2026	10/8/2026
3537	B02.C1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	8	10/9/2026	10/20/2026
3538	B02.C1-.FND.130	Cure AHU Pads	7	10/9/2026	10/15/2026
3539	B02.C1-.FND.150	FRP Sidewalks	8	10/21/2026	10/30/2026
3540	B02.C1-.EQU.160	Set and Connect AHU's	10	10/21/2026	10/31/2026
3541	B02.C1-.FND.160	Set and Connect Split Systems and Condensing Units	4	10/31/2026	11/4/2026
3542	Exterior Red Zone (C1 - North)				
3543	B02.C1N.MIL.100	MILESTONE METAL PANEL HANDOVER	2	8/21/2026	8/24/2026
3544	B02.C1N.UTI.120	Install UG MV and Telecom Connections to Site	8	8/24/2026	9/1/2026
3545	B02.C1N.UTI.130	Install UG Elec RI to Equipment Pads	8	9/2/2026	9/11/2026
3546	B02.C1N.UTI.135	Install UG Controls RI to Equipment Pads	8	9/12/2026	9/21/2026
3547	B02.C1N.PAD.120	Ex FRP AHU and Misc Pads	10	9/22/2026	10/5/2026
3548	B02.C1N.FND.140	Backfill to Paving (Finish Surface) Subgrade	8	10/6/2026	10/15/2026
3549	B02.C1N.FND.130	Cure AHU Pads	7	10/6/2026	10/12/2026
3550	B02.C1N.FND.150	FRP Sidewalks	8	10/16/2026	10/27/2026
3551	B02.C1N.EQU.160	Set and Connect MUA's (North Side)	10	10/16/2026	10/27/2026
3552	B02.C1N.FND.160	Set and Connect Split Systems and Condensing Units	4	10/28/2026	11/2/2026
3553	DHD				
3554	High OH				
3555	B02.D1-.HRI.040	Install OH Electrical RI (Lights and Cable Tray)	15	8/10/2026	8/28/2026
3556	B02.D1-.HRI.030	Install OH Fire Alarm RI Detection Zone 1	12	8/10/2026	8/25/2026
3557	B02.D1-.HRI.020	Install OH Controls RI	8	8/10/2026	8/19/2026
3558	B02.D1-.HRI.050	Install OH Ductwork	8	8/10/2026	8/19/2026
3559	B02.D1-.HRI.010	Install Sprinkler and VESDA (High) Preaction Zone 1	15	8/17/2026	9/4/2026
3560	B02.D1-.HRI.060	Install OH Water	8	8/20/2026	8/31/2026
3561	B02.D1-.HRI.080	Pull, Test, Teminate Trim (Controls)	8	8/20/2026	8/31/2026
3562	B02.D1-.HRI.035	Install OH Fire Alarm RI Detection Zone 2 (verify with IFP)	11	8/26/2026	9/10/2026
3563	B02.D1-.HRI.070	Pull, Test, Teminate Trim (Lights)	15	8/31/2026	9/21/2026

3564	B02.D1-.HRI.90	Pull, Test, Teminate, Trim - (DAS)	5	8/31/2026	9/4/2026
3565	B02.D1-.HRI.100	Pull, Test, Teminate, Trim - (WAP)	5	8/31/2026	9/4/2026
3566	B02.D1-.HRI.015	Install Sprinkler and VESDA (High) Preaction Zone 2	15	9/8/2026	9/28/2026
3567	B02.D1-.HRI.090	Install FA Sub-Panel, Pull, Test, Teminate Trim (Fire Alarm)	15	9/29/2026	10/19/2026
3568	Partitions / Shell				
3569	B02.D-I.MIL.010	DRY-IN AND START INTERIOR (5 day lag)	0	8/10/2026	
3570	B02.D1-.WAL.010	Install IMWP Wall and Door Frames Sequence 309 (NW)	14	8/10/2026	8/25/2026
3571	B02.D1-.WAL.030	Install IMWP Walls and Door Frames Seq 307 (NW)	12	8/10/2026	8/22/2026
3572	B02.D1-.ELE.030	Install Power Skids & Spider Boxes	4	8/10/2026	8/13/2026
3573	B02.D1-.ELE.040	Install Temporary Lights	4	8/10/2026	8/13/2026
3574	B02.D1-.WAL.015	Detail IMWP Wall and Door Frames Sequence 309 (NW)	18	8/15/2026	9/4/2026
3575	B02.D1-.WAL.035	Detail IMWP Walls and Door Frames Seq 307 (NW)	12	8/15/2026	8/28/2026
3576	B02.D1-.WAL.020	Install IMWP and Door Frames Seq 310 (North)	10	8/24/2026	9/3/2026
3577	B02.D1-.WAL.025	Detail IMWP and Door Frames Seq 310 (North)	18	8/29/2026	9/19/2026
3578	Support Room				
3579	Dryall Partitions North Side				
3580	B02.D1N.WAL.200	Frame Interior Partitions (inc Door Frames)	3	8/21/2026	8/25/2026
3581	B02.D1N.WAL.250	Frame, Hang and Finish walls at Humidifier Room	10	8/21/2026	9/3/2026
3582	B02.D1N.WAL.210	Install In-Wall RI - (All Trades)	5	8/26/2026	9/1/2026
3583	B02.D1N.WAL.220	Hang One-Side Drywall, Insulate and Inspect Partitions	5	9/2/2026	9/9/2026
3584	B02.D1N.WAL.230	Close-in Drywall Partitions and Finish	7	9/10/2026	9/18/2026
3585	B02.D1N.WAL.240	Paint Walls	3	9/21/2026	9/23/2026
3586	Lighting Inverter Room (NS3 > DHD)				
3587	B02.D1-.LIL.030	Build Out Lighting Inverter Room (Verify Location)	15	9/25/2026	10/15/2026
3588	B02.D1-.MIL.050	Ready to Energize Branch & Lighting Inverter Room	0		10/15/2026
3589	Restroom / Janitor				
3590	B02.D1-.PAR.350	Frame Ceilings (Assumed)	3	9/10/2026	9/14/2026
3591	B02.D1-.PAR.360	Install OH Mechanical RI	3	9/15/2026	9/17/2026
3592	B02.D1-.PAR.370	Install OH Sprinkler RI	3	9/15/2026	9/17/2026
3593	B02.D1-.PAR.380	Install OH Plumbing RI	3	9/15/2026	9/17/2026
3594	B02.D1-.PAR.390	Inspect and Close-in Ceilings	3	9/18/2026	9/22/2026
3595	B02.D1-.PAR.400	Close-in Ceiling and Finsh Walls and Ceilings	5	9/23/2026	9/29/2026
3596	B02.D1-.PAR.410	Paint Walls and Ceilings	3	9/30/2026	10/2/2026
3597	B02.D1-.PAR.420	Install Waterproofing, Floor and Wall Tile	12	10/5/2026	10/20/2026
3598	B02.D1-.PAR.430	Install Plumbing Fixtures	3	10/21/2026	10/23/2026
3599	B02.D1-.PAR.440	Install Toilet Partitions	4	10/26/2026	10/29/2026
3600	B02.D1-.PAR.450	Install Countertops	3	10/30/2026	11/3/2026
3601	B02.D1-.PAR.460	Install Restrooom Accessories / Doors / Hardware	5	10/30/2026	11/5/2026
3602	House Electrical Room D1				
3603	B02.D1E.HRI.100	High Overhead RI (Priority Rooms)	5	8/10/2026	8/14/2026
3604	B02.D1E.EQU.110	Temporary Set House Electrical and Edge Panel Skid(s)	2	8/25/2026	8/26/2026
3605	B02.D1E.WAL.150	Install IMWP and Door Frames 307 (NW)	3	8/27/2026	8/29/2026
3606	B02.D1E.HRI.100.1	High Overhead RI and Inspection(s) Post Skid Setting (Priority Rooms)	4	8/31/2026	9/3/2026
3607	B02.D1E.EQU.110.1	Final Set House Electrical and Edge Panel Skid(s)	2	9/4/2026	9/5/2026

3608	B02.D1E.ERI.120	Build Out House Electrical Room and Make Ready to Pull Feeders	9	9/8/2026	9/17/2026
3609	B02.D1E.EQU.130	Set CRAC Unit	3	9/8/2026	9/10/2026
3610	B02.D1E.EQU.140	CRAC Unit Pipe Connections & Flush	7	9/11/2026	9/21/2026
3611	B02.D1E.ERI.100	Install OH Controls RI	5	9/14/2026	9/18/2026
3612	B02.D1E.ERI.120.1	Complete Build Out Electrical Room and Pull Feeders	9	9/18/2026	9/28/2026
3613	B02.D1E.ERI.110	Pull, Test, Terminate, Trim - (Controls)	8	9/21/2026	9/30/2026
3614	B02.D1E.ERI.130	Pull, Test, Terminate - (CRAC Unit)	5	9/22/2026	9/28/2026
3615	B02.D1E.MIL.150	TIE TO ELECTRICAL AND MECHANICAL EQUIPMENT EXTERIOR	0		11/3/2026
3616	B02.D1E.CAB.130	Pull and Terminate Feeders (Loop, AHU's, GSB, Temp . . .)	14	11/5/2026	11/20/2026
3617	B02.D1E.MIL.140	Ready to L2 Inspect Mechanical and Electrical Systems	0		11/20/2026
3618	Loop Mechanical / Humidifier Room				
3619	B02.D1-.PAR.010	Build Out Mechanical / Humidifier Room	15	9/4/2026	9/25/2026
3620	Finishes				
3621	B02.D1-.FIN.100	Install Doors and Hardware	8	11/6/2026	11/17/2026
3622	B02.D1-.FIN.110	Install FFE and Accessories	8	11/18/2026	12/1/2026
3623	B02.D1-.FIN.120	Install Security System	4	11/18/2026	11/23/2026
3624	B02.D1-.FIN.120.1	Test Security System	4	1/5/2027	1/8/2027
3625	Punchlist				
3626	B02.D1-.PUN.100	Issue Work Completion Issues List (WCIL)	5	12/2/2026	12/8/2026
3627	B02.D1-.PUN.110	Complete WCIL	5	12/9/2026	12/15/2026
3628	B02.D1-.PUN.120	Punchlist Issuance and Completion	15	12/16/2026	1/7/2027
3629	Energization and Commissioning				
3630	Primary Systems				
3631	L2 Inspections & Issue Resolution				
3632	B02.D1E.TMP.130	Temporary Power and Conditioning (Equipment Protection)	5	8/31/2026	9/8/2026
3633	B02.D1E.CX2.230	Level 2 Inspections & ACC Issues Resolution (CRAC Unit)	15	9/29/2026	10/15/2026
3634	B02.D1E.CX2.110	Level 2 Inspections	5	11/21/2026	11/30/2026
3635	B02.D1E.CX2.120	ACC Issues Resolution	10	12/1/2026	12/11/2026
3636	B02.D1E.CX-.160	Mobilize Isolated Commissioning Rig	5	12/7/2026	12/11/2026
3637	B02.D1E.CX2.100	Ready to Energize Mechanical and Electrical Systems	0		12/11/2026
3638	L3 Activities				
3639	B02.D1E.CX2.100.P	Transitional Power Need by Date	0		12/11/2026
3640	B02.D1E.CX3.140.00	L3 - Energize SB's Control Power, Perform L3's & Controls PTP	6	12/12/2026	12/18/2026
3641	B02.D1E.CX3.140.01	L3/L4 - Dead Bus Test SBs & Full Energizations (SB.H01 & H02)	4	12/19/2026	12/23/2026
3642	B02.D1E.CX3.140.02	L3 - Energize ATs & Perform L3s (4 of 5 w/o Generator)	3	12/24/2026	12/28/2026
3643	B02.D1E.CX3.140.04	L3 - Energize (6) AHUs & Perform L3s	10	12/24/2026	1/6/2027
3644	B02.D1E.CX3.140.03	L3 - Energize HDPs & Perform L3s (HDP.H01 & H02)	4	12/29/2026	1/2/2027
3645	B02.D1E.CX3.140.05	L3 - Energize (2) CRAC Units & Perform L3s	5	1/4/2027	1/8/2027
3646	B02.D1E.CX3.140.07	L3 - Energize MAU(s) & Perform L3s	5	1/4/2027	1/8/2027
3647	B02.D1E.CX3.140.21	L3 - Cutover IDFs to Permanent Power	3	1/4/2027	1/6/2027
3648	B02.D1E.CX3.140.17	L3 - Cutover MDFs to Permanent Power	3	1/4/2027	1/6/2027
3649	B02.D1E.CX3.140.06	L3 - Energize UPS & Perform L3s	6	1/8/2027	1/14/2027
3650	B02.D1E.CX3.140.11	L3 - Cutover SB Control Power to Permanent Power	3	1/15/2027	1/18/2027
3651	L4 / L5 Activities				

3652	B02.D1E.CX4.140.10	L4 - Testing and Issue Resolution Mechanical Systems	12	1/9/2027	1/22/2027
3653	B02.D1E.CX4.140.09	L4 - Testing and Issue Resolution Electrical Systems	17	1/11/2027	1/29/2027
3654	B02.D1E.CX5.150	L5 Commissioning (House) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	1/30/2027	1/30/2027
3655	Ancillary Systems				
3656	B02.D1E.CX2.210	Level 2 Inspections (Ancillary Sytems)	5	12/1/2026	12/7/2026
3657	B02.D1E.CX2.220	ACC Issues Resolution (Ancillary Sytems)	10	12/8/2026	12/21/2026
3658	B02.D1E.CX2.200	Ready to Energize Mechanical and Electrical Systems (Ancillary Sytems)	0		12/21/2026
3659	B02.D1E.CX3.240	L3/L4 Commissioning (Ancillary Sytems)	15	2/1/2027	2/19/2027
3660	B02.D1E.CX5.250	L5 Commissioning (Ancillary Sytems) (Completed in L4 - Not Applicable per Meta Direction 6/1/26)	0	2/22/2027	2/22/2027
3661	Exterior Red Zone (D1 - West)				
3662	B02.D1-.STR.170	Install Crane Road	5	06-May-26 A	6/8/2026
3663	B02.D1-.STR.170.1	JED Turnover Crane Road Area (Pad Ready)	0		08-Jun-26*
3664	B02.D-E.MIL.100	MILESTONE METAL PANEL HANDOVER	2	8/14/2026	8/15/2026
3665	B02.D1-.UTI.120	Install UG MV and Telecom Connections to Site	6	8/17/2026	8/22/2026
3666	B02.D1-.UTI.110	Install Storm Drain (Leaders Bldg)	15	8/24/2026	9/10/2026
3667	B02.D1-.UTI.130	Install UG Elec RI to Equipment Pads	6	9/11/2026	9/17/2026
3668	B02.D1-.UTI.135	Install UG Controls RI to Equipment Pads	6	9/18/2026	9/24/2026
3669	B02.D1-.PAD.120	Ex FRP AHU and Misc Pads	10	9/25/2026	10/8/2026
3670	B02.D1-.FND.140	Backfill to Paving (Finish Surface) Subgrade	8	10/9/2026	10/20/2026
3671	B02.D1-.FND.130	Cure AHU Pads	7	10/9/2026	10/15/2026
3672	B02.D1-.FND.150	FRP Sidewalks	8	10/21/2026	10/30/2026
3673	B02.D1-.EQU.160	Set and Connect AHU's	12	10/21/2026	11/3/2026
3674	B02.D1-.FND.160	Set and Connnect Split Systems and Condensing Units	4	10/31/2026	11/4/2026
3675	TXE2 Hardscapes and Landscaping (UNDER DEVELOPMENT)				
3676	TXE2 Integrator Logistics				
3677	B02.SE-.LOG.010	Logistics - Develop TAKT Entry Vestibule	20	12/2/2026	12/30/2026
3678	TXE2 MDF				
3679	Underground				
3680	B02.SMD.UTI.010	Utility Locate	2	9/25/2026	9/28/2026
3681	B02.SMD.UTI.020	Install Bollards	2	9/29/2026	9/30/2026
3682	B02.SMD.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	9/29/2026	9/30/2026
3683	Hardscapes				
3684	B02.SMD.PAV.010	Rough Grade for Asphalt, Curbs, Gutters, & Sidewalks	17	10/1/2026	10/23/2026
3685	B02.SMD.PAV.020	FRP Curbs, Gutters, & Sidewalks	34	10/26/2026	12/14/2026
3686	B02.SMD.PAV.030	Install & Terminate Light Poles	3	12/15/2026	12/17/2026
3687	B02.SMD.PAV.040	Install Asphalt Paving	11	12/15/2026	12/30/2026
3688	B02.SMD.PAV.060	Striping, Signage, & Wheel Stops	2	12/31/2026	1/4/2027
3689	Landscaping				
3690	B02.SMD.LAN.010	Install Irrigation Lines	2	9/29/2026	9/30/2026
3691	B02.SMD.LAN.020	Install Trees & Shrubs	2	12/31/2026	1/4/2027
3692	B02.SMD.LAN.030	Install Topsoil, Plugs, & Seeding	26	1/5/2027	2/9/2027
3693	B02.SMD.PUN.040	Landscape Punchlist & Cleanup	10	2/10/2027	2/23/2027
3694	Temp Access Road Restoration				
3695	B02.SMD.RES.010	TAKT Equipment Set	0		3/24/2027

3696	B02.SMD.RES.020	Demo Temp Roads/Vestibules	5	3/25/2027	3/31/2027
3697	B02.SMD.RES.030	Restore Asphalt Paving, Curbs, Gutters, & Sidewalks	3	4/1/2027	4/5/2027
3698	B02.SMD.PUN.050	Punchlist	10	4/6/2027	4/19/2027
3699	TXE2 South-MCUPs				
3700	Underground				
3701	B02.SS-.UTI.010	Utility Locate	2	10/6/2026	10/7/2026
3702	B02.SS-.UTI.020	Install Bollards	2	10/8/2026	10/9/2026
3703	B02.SS-.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	10/8/2026	10/9/2026
3704	Hardscapes				
3705	B02.SS-.PAV.010	Rough Grade for Asphalt, Curbs, Gutters, & Sidewalks	8	10/12/2026	10/21/2026
3706	B02.SS-.PAV.020	FRP Curbs Gutters, & Sidewalks	20	10/22/2026	11/18/2026
3707	B02.SS-.PAV.030	Install & Terminate Light Poles	2	11/19/2026	11/20/2026
3708	B02.SS-.PAV.040	Install Asphalt Paving	5	11/19/2026	11/25/2026
3709	B02.SS-.PAV.050	Subgrade prep, Fine grade, & Place Gravel Surfacing	2	11/30/2026	12/1/2026
3710	B02.SS-.PAV.060	Striping, Signage, & Wheel Stops	2	11/30/2026	12/1/2026
3711	Landscaping				
3712	B02.SS-.LAN.010	Install Irrigation Lines	2	10/8/2026	10/9/2026
3713	B02.SS-.LAN.020	Install Trees & Shrubs	2	12/2/2026	12/3/2026
3714	B02.SS-.LAN.040	Install Temp Fence	13	12/2/2026	12/18/2026
3715	B02.SS-.LAN.030	Install Topsoil, Plugs, & Seeding	25	12/4/2026	1/11/2027
3716	B02.SS-.PUN.040	Landscape Punchlist & Cleanup	10	1/12/2027	1/25/2027
3717	Temp Access Road Restoration				
3718	B02.SS-.RES.010	TAKT Equipment Set	0		3/24/2027
3719	B02.SS-.RES.020	Demo Temp Roads/Vestibules	5	3/25/2027	3/31/2027
3720	B02.SS-.RES.030	Restore Asphalt Paving, Curbs, Gutters, & Sidewalks	4	4/1/2027	4/6/2027
3721	B02.SS-.RES.040	Restore Landscape Areas	4	4/7/2027	4/12/2027
3722	B02.SS-.PUN.050	Punchlist	10	4/13/2027	4/26/2027
3723	TXE2 MCUPs				
3724	Underground				
3725	B02.SM-.UTI.010	Utility Locate	2	7/6/2026	7/7/2026
3726	B02.SM-.UTI.020	Install Bollards	2	7/8/2026	7/9/2026
3727	B02.SM-.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	7/8/2026	7/9/2026
3728	Hardscapes				
3729	B02.SM-.PAV.010	Rough Grade for Asphalt, Curbs, & Gutters	2	7/10/2026	7/13/2026
3730	B02.SM-.PAV.020	FRP Curbs & Gutters	3	7/14/2026	7/16/2026
3731	B02.SM-.PAV.030	Install & Terminate Light Poles	3	7/17/2026	7/21/2026
3732	B02.SM-.PAV.060	Striping, Signage, & Wheel Stops	2	7/17/2026	7/20/2026
3733	B02.SM-.PAV.050	Subgrade prep, Fine grade, Place Gravel Surfacing, & Sidewalks	35	8/31/2026	10/19/2026
3734	Landscaping				
3735	B02.SM-.LAN.040	Install Temp Fence	8	10-Jul-26*	7/21/2026
3736	B02.SM-.LAN.030	Install Topsoil, Plugs, & Seeding	2	9/22/2026	9/23/2026
3737	B02.SM-.PUN.040	Landscape Punchlist & Cleanup	10	9/24/2026	10/7/2026
3738	Temp Access Road Restoration				
3739	B02.SM-.RES.010	TAKT Equipment Set	0		3/24/2027

3740	B02.SM-.RES.020	Demo Temp Roads/Vestibules	5	3/25/2027	3/31/2027
3741	B02.SM-.RES.040	Restore Landscape Areas	2	4/1/2027	4/2/2027
3742	B02.SM-.PUN.050	Punchlist	10	4/5/2027	4/16/2027
3743	TXE2 East				
3744	Underground				
3745	B02.SE-.UTI.010	Utility Locate	2	12/2/2026	12/3/2026
3746	B02.SE-.UTI.020	Install Bollards	2	12/4/2026	12/7/2026
3747	Hardscapes				
3748	B02.SE-.PAV.010	Rough Grade for Asphalt, Curbs, Gutters, & Sidewalks	11	12/8/2026	12/22/2026
3749	B02.SE-.PAV.020	FRP Curbs, Gutters, & Sidewalks	7	12/23/2026	1/4/2027
3750	B02.SE-.PAV.040	Install Asphalt Paving	2	1/5/2027	1/6/2027
3751	B02.SE-.PAV.050	Subgrade prep, Fine grade, & Place Gravel Surfacing	41	1/7/2027	3/4/2027
3752	Landscaping				
3753	B02.SE-.LAN.030	Install Topsoil, Plugs, & Seeding	22	3/5/2027	4/5/2027
3754	B02.SE-.LAN.050	Install Temp Fence	12	3/5/2027	3/22/2027
3755	B02.SE-.PUN.040	Landscape Punchlist & Cleanup	10	4/6/2027	4/19/2027
3756	Temp Access Road Restoration				
3757	B02.SE-.RES.010	TAKT Equipment Set	0		3/24/2027
3758	B02.SE-.RES.020	Demo Temp Roads/Vestibules	5	3/25/2027	3/31/2027
3759	B02.SE-.RES.030	Restore Asphalt Paving, Curbs, Gutters, & Sidewalks	5	4/1/2027	4/7/2027
3760	B02.SE-.PUN.050	Punchlist	10	4/20/2027	5/3/2027
3761	TXE2 West				
3762	Underground				
3763	B02.SW-.UTI.010	Utility Locate	2	9/25/2026	9/28/2026
3764	B02.SW-.UTI.020	Install Bollards	5	9/29/2026	10/5/2026
3765	B02.SW-.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	9/29/2026	9/30/2026
3766	Hardscapes				
3767	B02.SW-.PAV.010	Rough Grade for Asphalt, Curbs, Gutters, & Sidewalks	9	10/6/2026	10/16/2026
3768	B02.SW-.PAV.020	FRP Curbs, Gutters, & Sidewalks	5	10/19/2026	10/23/2026
3769	B02.SW-.PAV.030	Install & Terminate Light Poles	2	10/26/2026	10/27/2026
3770	B02.SW-.PAV.040	Install Asphalt Paving	9	10/26/2026	11/5/2026
3771	B02.SW-.PAV.050	Subgrade prep, Fine grade, & Place Gravel Surfacing	13	11/6/2026	11/24/2026
3772	B02.SW-.PAV.060	Striping, Signage, & Wheel Stops	2	11/6/2026	11/9/2026
3773	Landscaping				
3774	B02.SW-.LAN.030	Install Topsoil, Plugs, & Seeding	13	11/25/2026	12/15/2026
3775	B02.SW-.PUN.040	Landscape Punchlist & Cleanup	10	12/16/2026	12/30/2026
3776	Temp Access Road Restoration				
3777	B02.SW-.PUN.050	Punchlist	10	12/31/2026	1/14/2027
3778	TXE2 North				
3779	Underground				
3780	B02.SN-.UTI.010	Utility Locate	2	12/2/2026	12/3/2026
3781	B02.SN-.UTI.020	Install Bollards	5	12/4/2026	12/10/2026
3782	B02.SN-.UTI.030	Branch Circuit & Light Pole Bases - Inc. Excavation/Backfill	2	12/4/2026	12/7/2026
3783	Hardscapes				

3784	B02.SN-.PAV.050	Subgrade prep, Fine grade, & Place Gravel Surfacing	3	12/11/2026	12/15/2026
3785	B02.SN-.PAV.030	Install & Terminate Light Poles	2	12/16/2026	12/17/2026
3786	B02.SN-.PAV.060	Striping, Signage, & Wheel Stops	2	12/16/2026	12/17/2026
3787	Landscaping				
3788	B02.SN-.LAN.030	Install Topsoil, Plugs, & Seeding	17	12/16/2026	1/11/2027
3789	B.02.SN-.LAN.050	Install Temp Fence	5	12/16/2026	12/22/2026
3790	B02.SN-.PUN.040	Landscape Punchlist & Cleanup	10	1/12/2027	1/25/2027
3791	Temp Access Road Restoration				
3792	B02.SN-.PUN.050	Punchlist	10	1/26/2027	2/8/2027
3793	MCUP TXE2				
3794	TXE1/2 IWM / FWM				
3795	IWM / FWM UG				
3796	B01M.IWM.FND.110	Install Telecom Ductbank Deep & Domestic Water	4	6/24/2026	6/27/2026
3797	B01M.IWM.FND.100	Pad Ready	0	6/24/2026	
3798	B01M.IWM.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS & Sleeves)	5	6/29/2026	7/4/2026
3799	B01M.IWM.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	7/6/2026	7/10/2026
3800	B01M.IWM.UTI.130	Install Telecom Branch	8	7/6/2026	7/14/2026
3801	B01M.IWM.UTI.140	Install BMS Conduit	5	7/6/2026	7/10/2026
3802	B01M.IWM.FND.170	Backfill and Rough Grade	5	7/15/2026	7/20/2026
3803	B01M.IWM.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	8	8/22/2026	8/31/2026
3804	IWM / FWM Equipment Pads and Surfacing				
3805	B01M.IWM.FND.180	FRP IWM Foundations	8	7/24/2026	8/1/2026
3806	B01M.IWM.FND.185	FRP IWM Pad	8	8/3/2026	8/11/2026
3807	B01M.IWM.FND.220	Cure Equipment Pads and Foundations	7	8/12/2026	8/18/2026
3808	B01M.IWM.FND.190	Erect, Install Roofing and Wall Panels Complete IWM	10	9/1/2026	9/14/2026
3809	IWM				
3810	IWM Equipment Setting				
3811	B01M.IWM.EQU.040	Set and Anchor CFCI Electrical - H Panels and Mech Disconnects - IWM	5	9/15/2026	9/19/2026
3812	B01M.IWM.EQU.045	Set and Anchor CFCI Electrical - ATS and UPS - IWM	5	9/21/2026	9/25/2026
3813	B01M.IWM.ERI.080	Electrical Connections - IWM	5	9/26/2026	10/1/2026
3814	B01M.IWM.EQU.050	Set and Anchor CFCI Mechanical Equipment - IWM	5	5/8/2027	5/13/2027
3815	B01M.IWM.PIP.045	Connect Piping - IWM	5	5/14/2027	5/19/2027
3816	IWM Cabling, Finishes				
3817	B01M.IWM.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	9/5/2026	9/23/2026
3818	B01M.IWM.INT.020	Interior Fitout - IWM	15	9/26/2026	10/13/2026
3819	B01M.IWM.CAB.050	Pull MV / LV and Interconnects - IWM	5	10/2/2026	10/7/2026
3820	B01M.IWM.CAB.060	Pull & Terminate Telecom and BMS (Internal & External) - IWM	10	10/2/2026	10/13/2026
3821	B01M.IWM.CAB.080	Terminate MV / LV and Interconnects - IWM	5	10/8/2026	10/13/2026
3822	B01M.IWM.INS.090	Level 2 Inspections - IWM	5	10/14/2026	10/20/2026
3823	B01M.IWM.FIN.040	Install Misceleneous Site Finishes - IWM	8	10/21/2026	10/29/2026
3824	B01M.IWM.INS.100	ACC Issues Resolution - IWM	5	10/21/2026	10/27/2026
3825	B01M.IWM.INS.110	Level 3 Cleaning & Pre-Eng - IWM	5	10/28/2026	11/2/2026
3826	B01M.IWM.CAB.120	Ready To Energize - IWM	0		11/2/2026
3827	B01M.IWM.CAB.130	Energize - IWM	4	11/3/2026	11/6/2026

3828	B01M.IWM.PIP.030	Piping System Complete - Pressure Test - IWM	4	5/20/2027	5/24/2027
3829	IWM - Pumps / Chemical Treatment (Impact by Design)-1				
3830	B01M.IWM.INS.090.1	Level 2 Inspections - IWM - Pumps / Chemical Treatment	5	6/8/2027	6/14/2027
3831	B01M.IWM.INS.100.1	ACC Issues Resolution - IWM - Pumps / Chemical Treatment	5	6/15/2027	6/21/2027
3832	B01M.IWM.INS.110.1	Level 3 Cleaning & Pre-Eng - IWM - Pumps / Chemical Treatment	5	6/22/2027	6/26/2027
3833	B01M.IWM.CAB.120.1	Ready To Energize - IWM - Pumps / Chemical Treatment	0		6/26/2027
3834	B01M.IWM.CAB.130.1	Energize - IWM - Pumps / Chemical Treatment	4	6/28/2027	7/1/2027
3835	IWM Flush				
3836	B01M.IWM.FLU.020	Flush IWM System	14	5/25/2027	6/7/2027
3837	IWM Commissioning				
3838	B01M.IWM.CX3.110	L3 - Controls - Point to Point Checkout IWM Remote mCUP 1-5	7	7/2/2027	7/10/2027
3839	B01M.IWM.CX4.120	L4 - Adiabatic Cooler - System Level Testing and Issues Resolution	15	7/12/2027	7/28/2027
3840	IWM Punchlist				
3841	B01M.IWM.PUN.010	Work Completion Issues List (WCIL) Inspections	5	10/30/2026	11/4/2026
3842	B01M.IWM.PUN.020	Complete WCIL	5	11/5/2026	11/10/2026
3843	B01M.IWM.PUN.030	Punchlist Wk1-3	15	11/11/2026	12/1/2026
3844	GSIDF1X1				
3845	B01M.EQU.1X1.120	Set and Connect GSIDF1-1X1	3	8/31/2026	9/2/2026
3846	B01M.IDF.1X1.110	Pull / Terminate and Pre-Eng GSIDF1-1X1 (Temporary Power)	7	9/3/2026	9/14/2026
3847	GSIDF1X1 Cutover to FacNet				
3848	B01M.IDF.1X1.200	Pull / Terminate and Pre-Eng GSIDF-1X1 (Permanent Power)	7	9/3/2026	9/14/2026
3849	B01M.IDF.1X1.210	Cutover to Permanent Power GSIDF1-1X1	3	9/15/2026	9/17/2026
3850	FWM				
3851	FWM Equipment Setting				
3852	B02M.FWM.FND.180	FRP FWM Foundations	8	8/4/2026	8/12/2026
3853	B02M.FWM.FND.185	FRP IWM, FWM and GSIDF	8	8/13/2026	8/21/2026
3854	B02M.FWM.FND.220	Cure Equipment Pads and Foundations	7	8/22/2026	8/28/2026
3855	B01M.FWM.EQU.030	Set and Anchor MOFE Equipment - FWM	3	8/29/2026	9/1/2026
3856	B01M.FWM.ERI.080	Electrical Connections - FWM	5	9/2/2026	9/8/2026
3857	FWM Cabling, Finishes				
3858	B01M.FWM.PIP.030	Piping System Complete - Pressure Test - FWM	4	9/2/2026	9/5/2026
3859	B01M.FWM.CAB.050	Pull MV / LV and Interconnects - FWM	10	9/9/2026	9/19/2026
3860	B01M.FWM.CAB.060	Pull & Terminate Telecom and BMS (Internal & External) - FWM	10	9/9/2026	9/19/2026
3861	B01M.FWM.CAB.080	Terminate MV / LV and Interconnects - FWM	5	9/21/2026	9/25/2026
3862	B01M.FWM.INS.090	Level 2 Inspections - FWM	5	9/26/2026	10/1/2026
3863	B01M.FWM.FIN.040	Install Misceleneous Site Finishes - FWM	8	10/2/2026	10/10/2026
3864	B01M.FWM.INS.100	ACC Issues Resolution - FWM	5	10/2/2026	10/7/2026
3865	B01M.FWM.INS.110	Level 3 Cleaning & Pre-Eng - FWM	5	10/8/2026	10/13/2026
3866	FWM Flush				
3867	B01M.FWM.FLU.020	Flush and Treat FWM System	14	9/6/2026	9/19/2026
3868	FWM Commissioning				
3869	B01M.FWM.CAB.120	Ready To Energize and Energize - FWM	3	10/21/2026	10/23/2026
3870	B01M.FWM.CX3.110	L3 - Controls - Point to Point Checkout Remote FWM to mCUP 1-5	10	10/24/2026	11/4/2026
3871	FWM Punchlist				

3872	B01M.FWM.PUN.010	Work Completion Issues List (WCIL) Inspections	5	10/12/2026	10/16/2026
3873	B01M.FWM.PUN.020	Complete WCIL	5	10/19/2026	10/23/2026
3874	B01M.FWM.PUN.030	Punchlist Wk1-3	15	10/26/2026	11/13/2026
3875	MCUP 1-1				
3876	MCUP UG				
3877	B01M.M01.FND.100	Pad Ready	0	24-Jun-26*	
3878	B01M.M01.FND.110	Install Telecom Ductbank Deep	4	6/29/2026	7/2/2026
3879	B01M.M01.FND.115	Install Domestic Water	4	6/29/2026	7/2/2026
3880	B01M.M01.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS)	5	7/6/2026	7/10/2026
3881	B01M.M01.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	7/11/2026	7/16/2026
3882	B01M.M01.UTI.130	Install Telecom Branch	8	7/11/2026	7/20/2026
3883	B01M.M01.UTI.140	Install BMS Conduit	5	7/11/2026	7/16/2026
3884	B01M.M01.UTI.120.1	Install Adiabatic Feeders, Branch, and Sleeves	5	7/11/2026	7/16/2026
3885	B01M.M01.FND.170	Backfill and Rough Grade	5	7/21/2026	7/25/2026
3886	B01M.M01.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	8	7/27/2026	8/4/2026
3887	MCUP Equipment Pads and Surfacing				
3888	B01M.M01.FND.250	FRP FW Pad (mCUP1 thru mCUP6)	15	7/17/2026	8/3/2026
3889	B01M.M01.FND.180	FRP Electrical, MCUP Pads (RING Beams)	5	7/21/2026	7/25/2026
3890	B01M.M01.FND.190	FRP Adiabatic Cooler & MTR Pads (RING Beams)	5	7/23/2026	7/28/2026
3891	B01M.M01.FND.200	Cure Electrical, MCUP Pads (RING Beams)	7	7/26/2026	8/1/2026
3892	B01M.M01.FND.220	Place Misc Pads and Cure Adiabatic Cooler & MTR Pads	7	7/29/2026	8/4/2026
3893	B01M.M01.UTI.230	Install Other Electrical Rough-in	5	8/4/2026	8/8/2026
3894	B01M.M01.FND.210.1	Backfill to Paving (Finish Surface) Subgrade (Adiabatic)	2	8/5/2026	8/6/2026
3895	B01M.M01.FND.210	Backfill to Paving (Finish Surface) Subgrade mCUP	3	8/10/2026	8/12/2026
3896	MCUP Equipment Setting				
3897	B01M.M01.EQU.020	Install FW Pipe Rack Support and Piping	13	7/29/2026	8/12/2026
3898	B01M.M01.EQU.030	Set and Anchor OFCI Equipment - MCUPS	4	8/3/2026	8/6/2026
3899	B01M.M01.EQU.010	Set and Anchor OFCI Equipment - Adiabatic Coolers & MTR	4	8/7/2026	8/11/2026
3900	B01M.M01.ROF.060	Dry-in MCUPS	5	8/7/2026	8/12/2026
3901	B01M.M01.PIP.040	Connect Adiabatic Coolers & MTRs	15	8/12/2026	8/28/2026
3902	B01M.M01.PIP.070	Piping Connections (CW) at MCUPS	5	8/13/2026	8/18/2026
3903	B01M.M01.ERI.080	Electrical Connections at MCUPS	5	8/13/2026	8/18/2026
3904	B01M.M01.EQU.050	Set and Anchor OFCI Equipment - connect Electrical Skid	4	8/13/2026	8/17/2026
3905	B01M.M01.PIP.025	Measure, Fab and Make Final Connections (FW-mCUP)	15	8/13/2026	8/29/2026
3906	B01M.M01.EQU.055	Set and Anchor Sectionalizer	4	8/18/2026	8/21/2026
3907	MCUP Cabling, Finishes				
3908	B01M.M01.CAB.050	Pull LV and MCUP Interconnects (PTx – internal equipment)	10	8/19/2026	8/29/2026
3909	B01M.M01.CAB.010	Pull MV (Sectionizer to Electrical Skid)	4	8/22/2026	8/26/2026
3910	B01M.M01.CAB.020	Terminate MV (Sectionizer to Electrical Skid)	4	8/27/2026	8/31/2026
3911	B01M.M01.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	8/31/2026	9/21/2026
3912	B01M.M01.CAB.070	Pull and Terminate Branch (Drycooler + internal)	5	8/31/2026	9/4/2026
3913	B01M.M01.CAB.080	Terminate LV (PTx – internal equipment)	5	8/31/2026	9/4/2026
3914	B01M.M01.PIP.030	Piping System Complete - Pressure Test	1	8/31/2026	8/31/2026
3915	B01M.M01.FIN.040	Install Miscellaneous Site Finishes	8	9/1/2026	9/11/2026

3916	B01M.M01.CAB.060	Pull & Terminate Telecom and BMS (Internal & External to FMW)	10	9/9/2026	9/19/2026
3917	B01M.M01.INS.090	Level 2 Inspections – (MSG#s – mCUPs)	5	9/21/2026	9/25/2026
3918	B01M.M01.INS.100	ACC Issues Resolution – (Sectionizer To Branch)	5	9/26/2026	10/1/2026
3919	B01M.M01.INS.110	Level 3 Cleaning & Pre-Eng	5	10/2/2026	10/7/2026
3920	MCUP Punchlist				
3921	B01M.M01.PUN.010	Work Completion Issues List (WCIL) Inspections	5	9/22/2026	9/28/2026
3922	B01M.M01.PUN.020	Complete WCIL	5	9/29/2026	10/5/2026
3923	B01M.M01.PUN.030	Punchlist Wk1-3	15	10/6/2026	10/26/2026
3924	MCUP Flush				
3925	B01M.M01.FLU.030	Flush Set Up (mCUP's 1-4)	10	9/1/2026	9/15/2026
3926	B01M.M01.FLU.010	Flush FW System	14	10/10/2026	10/23/2026
3927	B01M.M01.FLU.020	Flush CW System	8	10/15/2026	10/22/2026
3928	MCUP Commissioning				
3929	B01M.M01.CX3.170.1	L2 - Mechanical - Chiller Preparations for L3 Cx	12	9/5/2026	9/19/2026
3930	MVS/PTX Skid (FWM, mCUP 1 - 3 Combined, followed by mCUP 4-6 Combined, followed by mCUP 7-11 Combin)				
3931	B01M.M01.CAB.120	Ready To Energize	0		10/20/2026
3932	B01M.M01.CAB.130	L3 - Electrical - Energize MVS/PTX Electrical Skid & SB Control Power	2	10/21/2026	10/22/2026
3933	B01M.M01.CX3.100	L3 - Controls - MVS/PTX Electrical Skid PTP	5	10/23/2026	10/28/2026
3934	B01M.M01.CX3.110	L3 - Elecitrical - MVS/PTX Electrical Skid Vendor L3s	5	10/23/2026	10/28/2026
3935	B01M.M01.CX3.110.1	L3/L4 - Electrical - MVS/PTX Electrical Skid Dead Bus, Energization & Live Bus Testing	4	10/29/2026	11/2/2026
3936	SB (Crew Tie mCUP to mCUP)				
3937	B01M.M01.CX3.210.1	L3 - Elecitrical - mCUP SB Vendor L3s	5	10/29/2026	11/3/2026
3938	B01M.M01.CX3.200.1	L3 - Controls - mCUP SB PTP	5	11/3/2026	11/7/2026
3939	B01M.M01.CX3.120	L3/L4 - Electrical - mCUP SB Dead Bus, Energization & Live Bus Testing	4	11/9/2026	11/12/2026
3940	mCUP L3 Activities				
3941	B01M.M01.CX3.130	L3 - Electrical - Energize H01 & LP01 Panels	5	11/13/2026	11/18/2026
3942	B01M.M01.CX3.010	Set up Temporary Boiler for Cx	10	11/13/2026	11/24/2026
3943	B01M.M01.CX3.130.1	L3 - Electrical - Energize ATS & Perform L3s	5	11/13/2026	11/18/2026
3944	B01M.M01.CX3.140	L3 - Electrical - Energize H02, LP02 Panels & UPS	5	11/19/2026	11/24/2026
3945	B01M.M01.CX3.150	L3 - Mechanical - Startup Pumps (FW, CW)	5	11/25/2026	12/3/2026
3946	B01M.M01.CX3.140.1	L3 - Electrical - Startup UPS	5	11/25/2026	12/3/2026
3947	B01M.M01.CX3.160.1	L3 - Mechanical - Startup HVAC Units	5	11/25/2026	12/3/2026
3948	B01M.M01.CX3.160	L3 - Mechanical - Startup Drycoolers	5	12/4/2026	12/9/2026
3949	B01M.M01.CX3.170	L3 - Mechanical - Startup Chillers	5	12/10/2026	12/15/2026
3950	mCUP L4 / L5 Activities				
3951	B01M.M01.CX4.190	L4 - Electrical - System Level Verification and Issues Resolution	20	12/4/2026	12/28/2026
3952	B01M.M01.CX4.180	L4 - Mechanical - System Level Testing and Issues Resolution	20	12/16/2026	1/9/2027
3953	B01M.M01.CX5.200	L5 - Electrical/Mechanical - Integrated System Testing (w/o FacNet)	5	1/11/2027	1/15/2027
3954	B01M.M01.CX5.205	Cutover to Loop Electical Service	2	1/16/2027	1/18/2027
3955	B01M.M01.CX5.210	L5 - Electrical/Mechanical - Integrated System Testing (Cutover to FacNet Live)	5	2/16/2027	2/20/2027
3956	MCUP 1-2				
3957	MCUP UG				
3958	B01M.M02.FND.100	Pad Ready	0	6/24/2026	
3959	B01M.M02.FND.110	Install Telecom Ductbank Deep	4	7/4/2026	7/8/2026

3960	B01M.M02.FND.115	Install Domestic Water	4	7/4/2026	7/8/2026
3961	B01M.M02.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS)	5	7/9/2026	7/14/2026
3962	B01M.M02.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	7/15/2026	7/20/2026
3963	B01M.M02.UTI.130	Install Telecom Branch	8	7/15/2026	7/23/2026
3964	B01M.M02.UTI.140	Install BMS Conduit	5	7/15/2026	7/20/2026
3965	B01M.M02.UTI.120.1	Install Adiabatic Feeders, Branch, and Sleeves	5	7/17/2026	7/22/2026
3966	B01M.M02.FND.170	Backfill and Rough Grade	5	7/24/2026	7/29/2026
3967	B01M.M02.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	8	8/1/2026	8/10/2026
3968	MCUP Equipment Pads and Surfacing				
3969	B01M.M02.FND.190	FRP Adiabatic Cooler & MTR Pads (RING Beams)	5	7/23/2026	7/28/2026
3970	B01M.M02.FND.180	FRP Electrical, MCUP Pads (RING Beams)	5	7/27/2026	7/31/2026
3971	B01M.M02.FND.220	Place Misc Pads and Cure Adiabatic Cooler & MTR Pads	7	7/29/2026	8/4/2026
3972	B01M.M02.FND.200	Cure Electrical, MCUP Pads (RING Beams)	7	8/1/2026	8/7/2026
3973	B01M.M02.UTI.230	Install Other Electrical Rough-in	5	8/1/2026	8/6/2026
3974	B01M.M02.FND.210.1	Backfill to Paving (Finish Surface) Subgrade (Adiabatic)	2	8/5/2026	8/6/2026
3975	B01M.M02.FND.210	Backfill to Paving (Finish Surface) Subgrade mCUP	3	8/11/2026	8/13/2026
3976	MCUP Equipment Setting				
3977	B01M.M02.EQU.020	Install FW Pipe Rack Support and Piping	13	8/4/2026	8/18/2026
3978	B01M.M02.EQU.030	Set and Anchor OFCI Equipment - MCUPS	4	8/8/2026	8/12/2026
3979	B01M.M02.EQU.010	Set and Anchor OFCI Equipment - Adiabatic Coolers & MTR	4	8/12/2026	8/15/2026
3980	B01M.M02.ROF.060	Dry-in MCUPS	5	8/13/2026	8/18/2026
3981	B01M.M02.EQU.050	Set and Anchor OFCI Equipment - connect Electrical Skid	4	8/18/2026	8/21/2026
3982	B01M.M02.PIP.070	Piping Connections(FW & MTR) at MCUPS	5	8/19/2026	8/24/2026
3983	B01M.M02.ERI.080	Electrical Connections at MCUPS	5	8/19/2026	8/24/2026
3984	B01M.M02.PIP.025	Measure, Fab and Make Final Connections (FW-mCUP)	15	8/19/2026	9/4/2026
3985	B01M.M02.PIP.040	Connect Adiabatic Coolers & MTRs	5	8/29/2026	9/3/2026
3986	MCUP Cabling, Finishes				
3987	B01M.M02.CAB.010	Pull MV (Sectionizer to Electrical Skid)	4	8/22/2026	8/26/2026
3988	B01M.M02.CAB.050	Pull LV and MCUP Interconnects (PTx – internal equipment)	10	8/25/2026	9/4/2026
3989	B01M.M02.CAB.020	Terminate MV (Sectionizer to Electrical Skid)	4	8/27/2026	8/31/2026
3990	B01M.M02.CAB.070	Pull and Terminate Branch (Drycooler + internal)	5	9/5/2026	9/11/2026
3991	B01M.M02.CAB.080	Terminate LV (PTx – internal equipment)	5	9/5/2026	9/11/2026
3992	B01M.M02.PIP.030	FW Piping System Complete - Ready Pressure Test	1	9/5/2026	9/5/2026
3993	B01M.M02.PAV.240	Install Final Surfacing (Sidewalk and Landscape Rock)	15	9/8/2026	9/28/2026
3994	B01M.M02.FIN.040	Install Misceleneous Site Finishes	8	9/8/2026	9/17/2026
3995	B01M.M02.CAB.060	Pull & Terminate Telecom and BMS (Internal & External to FMW)	10	9/9/2026	9/19/2026
3996	B01M.M02.INS.090	Level 2 Inspections – (MSG#s – mCUPs)	5	9/26/2026	10/1/2026
3997	B01M.M02.INS.100	ACC Issues Resolution – (Sectionizer To Branch)	6	10/2/2026	10/8/2026
3998	B01M.M02.INS.110	Level 3 Cleaning & Pre-Eng	5	10/9/2026	10/14/2026
3999	MCUP Punchlist				
4000	B01M.M02.PUN.010	Work Completion Issues List (WCIL) Inspections	5	9/29/2026	10/5/2026
4001	B01M.M02.PUN.020	Complete WCIL	5	10/6/2026	10/12/2026
4002	B01M.M02.PUN.030	Punchlist Wk1-3	15	10/13/2026	11/2/2026
4003	MCUP Flush				

4004	B01M.M02.FLU.010	Flush FW System	14	10/10/2026	10/23/2026
4005	B01M.M02.FLU.020	Flush CW System	8	10/15/2026	10/22/2026
4006	MCUP Commissioning				
4007	B01M.M02.CX3.170.1	L2 - Mechanical - Chiller Preparations for L3 Cx	12	9/12/2026	9/25/2026
4008	MVS/PTX Skid (FWM, mCUP 1 - 3 Combined, followed by mCUP 4-6 Combined, followed by mCUP 7-11 Combin)				
4009	B01M.M02.CAB.120	Ready To Energize	0		10/20/2026
4010	B01M.M02.CAB.130	L3 - Electrical - Energize MVS/PTX Electrical Skid & SB Control Power	2	10/21/2026	10/22/2026
4011	B01M.M02.CX3.100	L3 - Controls - MVS/PTX Electrical Skid PTP	5	10/23/2026	10/28/2026
4012	B01M.M02.CX3.110	L3 - Elecitrical - MVS/PTX Electrical Skid Vendor L3s	5	10/23/2026	10/28/2026
4013	B01M.M02.CX3.110.1	L3/L4 - Electrical - MVS/PTX Electrical Skid Dead Bus, Energization & Live Bus Testing	4	10/29/2026	11/2/2026
4014	SB (Crew Tie mCUP to mCUP)				
4015	B01M.M02.CX3.210.1	L3 - Elecitrical - mCUP SB Vendor L3s	5	11/4/2026	11/9/2026
4016	B01M.M02.CX3.200.1	L3 - Controls - mCUP SB PTP	5	11/9/2026	11/13/2026
4017	B01M.M02.CX3.120	L3/L4 - Electrical - mCUP SB Dead Bus, Energization & Live Bus Testing	4	11/14/2026	11/18/2026
4018	mCUP L3 Activities				
4019	B01M.M02.CX3.130	L3 - Electrical - Energize H01 & LP01 Panels	5	11/19/2026	11/24/2026
4020	B01M.M02.CX3.010	Set up Temporary Boiler for Cx	10	11/19/2026	12/3/2026
4021	B01M.M02.CX3.130.1	L3 - Electrical - Energize ATS & Perform L3s	5	11/19/2026	11/24/2026
4022	B01M.M02.CX3.140	L3 - Electrical - Energize H02, LP02 Panels & UPS	5	11/25/2026	12/3/2026
4023	B01M.M02.CX3.150	L3 - Mechanical - Startup Pumps (FW, CW)	5	12/4/2026	12/9/2026
4024	B01M.M02.CX3.140.1	L3 - Electrical - Startup UPS	5	12/4/2026	12/9/2026
4025	B01M.M02.CX3.160.1	L3 - Mechanical - Startup HVAC Units	5	12/4/2026	12/9/2026
4026	B01M.M02.CX3.160	L3 - Mechanical - Startup Drycoolers	5	12/10/2026	12/15/2026
4027	B01M.M02.CX3.170	L3 - Mechanical - Startup Chillers	5	12/16/2026	12/21/2026
4028	mCUP L4 / L5 Activities				
4029	B01M.M02.CX4.190	L4 - Electrical - System Level Verification and Issues Resolution	20	12/10/2026	1/4/2027
4030	B01M.M02.CX4.180	L4 - Mechanical - System Level Testing and Issues Resolution	20	12/22/2026	1/15/2027
4031	B01M.M02.CX5.200	L5 - Electrical/Mechanical - Integrated System Testing (w/o FacNet)	5	1/16/2027	1/21/2027
4032	B01M.M02.CX5.205	Cutover to Loop Electical Service	2	1/22/2027	1/23/2027
4033	B01M.M02.CX5.210	L5 - Electrical/Mechanical - Integrated System Testing (Cutover to FacNet Live)	5	2/22/2027	2/26/2027
4034	MCUP 1-3				
4035	MCUP UG				
4036	B01M.M03.FND.100	Pad Ready	0	6/24/2026	
4037	B01M.M03.FND.110	Install Telecom Ductbank Deep	6	7/4/2026	7/10/2026
4038	B01M.M03.FND.115	Install Domestic Water	4	7/4/2026	7/8/2026
4039	B01M.M03.UTI.120	Install MV Ductbank Conduit & Encasement (Sectionalizer To MVS)	5	7/11/2026	7/16/2026
4040	B01M.M03.UTI.150	Install LV Ductbank Conduit & Encasement (Skid To MCUP)	5	7/17/2026	7/22/2026
4041	B01M.M03.UTI.130	Install Telecom Branch	8	7/17/2026	7/25/2026
4042	B01M.M03.UTI.140	Install BMS Conduit	5	7/17/2026	7/22/2026
4043	B01M.M03.UTI.120.1	Install Adiabatic Feeders, Branch, and Sleeves	5	7/17/2026	7/22/2026
4044	B01M.M03.FND.170	Backfill and Rough Grade	5	7/27/2026	7/31/2026
4045	B01M.M03.UTI.160	Install UG Grounding and Branch & FRP Misc Pads (Post Pads)	8	8/1/2026	8/10/2026
4046	MCUP Equipment Pads and Surfacing				
4047	B01M.M03.FND.180	FRP Electrical, MCUP Pads (RING Beams)	5	7/27/2026	7/31/2026

4048	B01M.M03.FND.190	FRP Adiabatic Cooler & MTR Pads (RING Beams)	5	7/29/2026	8/3/2026
4049	B01M.M03.FND.200	Cure Electrical, MCUP Pads (RING Beams)	7	8/1/2026	8/7/2026
4050	B01M.M03.UTI.230	Install Other Electrical Rough-in	5	8/4/2026	8/8/2026
4051	B01M.M03.FND.220	Place Misc Pads and Cure Adiabatic Cooler & MTR Pads	7	8/4/2026	8/10/2026
4052	B01M.M03.FND.210	Backfill to Paving (Finish Surface) Subgrade mCUP	3	8/11/2026	8/13/2026
4053	B01M.M03.FND.210.1	Backfill to Paving (Finish Surface) Subgrade (Adiabatic)	2	8/11/2026	8/12/2026
4054	MCUP Equipment Setting				
4055	B01M.M03.EQU.020	Install FW Pipe Rack Support and Piping	13	8/10/2026	8/24/2026
4056	B01M.M03.EQU.030	Set and Anchor OFCI Equipment - MCUPS	4	8/13/2026	8/17/2026
4057	B01M.M03.EQU.010	Set and Anchor OFCI Equipment - Adiabatic Coolers & MTR	4	8/17/2026	8/20/2026
4058	B01M.M03.EQU.050	Set and Anchor OFCI Equipment - connect Electrical Skid	4	8/18/2026	8/21/2026
4059	B01M.M03.ROF.060	Dry-in MCUPS	5	8/19/2026	8/24/2026
4060	B01M.M03.PIP.070	Piping Connections(FW & MTR) at MCUPS	5	8/25/2026	8/29/2026
4061	B01M.M03.ERI.080	Electrical Connections at MCUPS	5	8/25/2026	8/29/2026
4062	B01M.M03.PIP.025	Measure, Fab and Make Final Connections (FW-mCUP)	15	8/25/2026	9/11/2026
4063	B01M.M03.PIP.040	Connect Adiabatic Coolers & MTRs	5	9/4/2026	9/10/2026
4064	GSIDF1X2				
4065	B01M.EQU.1X2.120	Set and Connect GSIDF1-1X2	3	8/11/2026	8/13/2026